

ELMWOOD AVE BRIDGE PM PROJECT
PIN 4755.32 / City of Rochester, Monroe County
Project Tracking / Status Update

PHASE	BEGIN DATE	END DATE	COMPLETED	COMMENTS
Initial Project Proposal TIP / STIP Program	12/17/2011	12/17/2011		
Preliminary Engineering (PHASE I-IV)				
State-Local Agreement	N/A	N/A	N/A	No Fed'l Aid for PE
Consultant Agreements	N/A	N/A	N/A	In-House Development
Survey / Mapping	N/A	N/A	N/A	Survey included in Phase V
Scoping	12/21/2011	12/28/2012		PM Project - Element Specific
Dev'l of Design Alternatives	12/29/2011	1/5/2012		
Utility / Agency Coordination	12/29/2011	2/10/2012		Further follow-up in Phase V
NEPA/ SEQR Documentation	2/10/2012	2/24/2012		Type II - CE/Programatic
Public Meetings / Public Hearings	N/A	N/A	N/A	Element Specific PM Project
Right-of-Way Incidentals	N/A	N/A	N/A	
Draft Design Report (IPP/FDR)	2/25/2012	3/14/2012		
Final Design Report (IPP/FDR)	3/14/2012	3/30/2012		Element Specific PM Project
Design Approval	3/30/2012			IPP /FDR Format
Final Engineering (PHASE V-VI)				
State-Local Agreement	4/13/2012	8/30/2012	N/A N/A	Action by August 2012 !!
Consultant Agreements	4/16/2012	5/26/2012		
City Council Action	8/21/2012			Council - August 21, 2012 !!
Utility / Agency Coordination	9/17/2012	10/26/2012		
Preliminary Engineering	9/17/2012	11/23/2012		
Public Meetings / Public Hearings	11/12/2012			
Preliminary Plans and Detailing	9/17/2012	12/7/2012		
Final Design	12/8/2012	2/15/2013		
Advanced Detail Plans	2/16/2012	7/19/2013		
Draft PS&E	7/20/2013	8/16/2013		
ROW Certification	N/A	N/A		
ROW Acquisition Phases	N/A	N/A		
Final PS&E	8/17/2013	10/7/2013		
Authorization to Bid	11/15/2013			
Utility Relocation Agreements				
Bid and Award (Letting)				
Advertisement	12/9/2013		N/A	Advertise Dec 9, 2013
Pre-Bid Meeting	12/16/2013			
Bid Opening	1/13/2014			
Legislative Action (Debt)	2/19/2014			Council - Feb 19, 2014 !!
M/WBE, DBE, PLA Agreements	1/13/2014	2/27/2014		
Contract Award	3/3/2014			
Construction Phase				
State-Local Agreement	12/9/2013	2/27/2014	N/A	
Consultant RPR Agreements	12/9/2013	2/27/2014		
Notice to Proceed	3/10/2014			
Pre-Construction Meeting	3/24/2014			