


2017 September Construction Update

Dewey Avenue / Driving Park Avenue

Intersection Realignment Project

Project Description	<ul style="list-style-type: none"> This Project consists of the realignment of Dewey Avenue, between Lexington Avenue to Selye Terrace. The scope of the work consists of full depth reconstruction of Dewey Avenue and Driving Park Avenue. New curbs, sidewalks, new signal, drainage improvements, street lights, and parklet construction. 	<ul style="list-style-type: none"> The scope also includes watermain replacement and sanitary sewer replacement. Bike lanes will be installed on Dewey Avenue within the project limits. Pavement markings, signs and landscaping will also be included in the project.
Current Construction Activity	<ul style="list-style-type: none"> Family Dollar building was demolished and site cleared. Lighttower Fiber Optic on site relocating their facilities. Removed areaway roof at 343 Driving Park Avenue (Maplewood Books Bldg.) 	
Upcoming Construction Activity	<ul style="list-style-type: none"> Abandon areaway at 343 Driving Park Avenue, backfill and restore sidewalk. RG&E Gas to begin installation of new gas main along new Dewey Avenue (north leg) alignment. 	<ul style="list-style-type: none"> RG&E Gas work will begin in late September and is scheduled to be completed in late November. RG&E work includes new gas main along new alignment of Dewey Avenue north of Driving Park Avenue, street crossings and a new main along the south side of Driving Park Avenue from Dewey Avenue (south leg) to Straub Street.
General Comments	<ul style="list-style-type: none"> Expected completion date for work is November 2018. Please be patient and drive slowly and carefully. <p>We appreciate your cooperation and patience during the construction activities.</p> <p>For project updates, visit the City of Rochester's website at http://www.cityofrochester.gov/article.aspx?id=8589936612 and select Street Construction Information and Updates.</p>	

Questions, Comments, Or Concerns?

This is a City of Rochester Department of Environmental Services Project.

The following names and numbers may be used if you have an emergency, questions, or concerns in regard to the work in progress:

Engineer – Inspection Services

Lu Engineers

Dale Dimick

Resident Engineer

Field Office: 858 Dewey Avenue

p. 690-6073

Contractor

Ramsey Constructors, Inc.

Jim Kuhn

Project Superintendent

p. 346-0720

City of Rochester

Wayne Williams

Construction Project Manager

p. 428-6535