




Rebuild West Ridge Road

www.rebuildwestridgeroad.com

Please be advised: Proposed Project Schedule and sequencing of construction is subject to modification.

Phase I (October, 2004-July, 2005)



New Lapham Street Connection

Remove Existing Pedestrian Bridge

Begin Construction Of New Pedestrian Bridge

Noise Wall Construction

North Half Of West Ridge Road, East Of Lake Avenue

South half Of West Ridge Road, West Of Lake Avenue


Minder Street Relocation



Rebuild West Ridge Road

www.rebuildwestridgeroad.com


Phase II (July, 2005-September, 2005)



Continue Construction Of New Pedestrian Bridge

Reconstruction Of West Ridge Rd / Lake Avenue /
Ridgeway Avenue Intersection-"The Triangle"

Phase III (September, 2005-June, 2006)



North Half Of West Ridge Road,
West Of Lake Avenue

South Half Of West Ridge Road,
East Of Lake Avenue

Continue Construction Of Pedestrian Bridge

Pedestrian Bridge Completed (November, 2005)



Rebuild West Ridge Road


www.rebuildwestridgeroad.com

Phase IV (June, 2006-July, 2006)




Construct Median Areas Along West Ridge Road

Phase V (July, 2006-September, 2006)



Maplewood Drive Reconstruction

Phase VI (September, 2006)



Final Top Course Paving And Landscaping

Project Complete