Empire State Development Corporation

at

Midtown Plaza Asbestos Abatement Midtown Tower 11th Floor Rochester, New York

Prepared For:
Empire State Development Corporation
400 Andrews Street
Rochester, New York 14606

September 2, 2009 - January 30, 2010



REPORT PREPARED BY
Paradigm Environmental Services, Inc.
179 Lake Avenue, Rochester, New York 14608





179 Lake Avenue, Rochester, NY 14608 PHONE: 585-647-2530 TOLL FREE: 800-724-1997 FAX: 585-647-3311

September 22, 2010

Mr. Mark Smith Empire State Development Corp 400 Andrews Street Rochester, NY 14604

Re: Midtown Plaza Asbestos Abatement

Dear Mr. Smith:

This cover letter serves as a formal introduction to the Project and Air Monitoring records for the Midtown Tower 11th Floor work area at the above referenced project site. All detailed records are attached, grouped and tabulated by major record type. These include: *survey and confirmed removal quantities, applicable variances, daily air logs, daily air sampling reports, miscellaneous bulk sample reports, daily project monitoring logs, maps of sampling locations, and field and lab certifications.* Abatement contractor certifications and signed off work plans are incorporated by reference only. These documents are found in the *containment logs, maintained by LIRO Engineers,* for the dates referenced below.

The project air background samples were taken on September 2, 2009 and project containment set up began on December 15, 2009. The project continued until completion of abatement as confirmed by satisfactory air samples and Final Visual Inspection on January 30, 2010.

Asbestos removal quantities and material types were monitored during abatement for comparison to the original survey information. A table showing verified quantities and types versus original is provided below.

11th Floor

<u>Material Type</u>	Original Survey Quantities	Verified Removal Quantities
Spray-on Fireproofing	43,300 Square Feet	36,451 Square Feet
Ceiling System	18,800 Square Feet	17,371 Square Feet
Fittings on Fiberglass		
Pipe Insulation	45 Fittings	104 Fittings
Floor Tile/Mastic	18,500 Square Feet	16,915 Square Feet
Mirror Mastic	400 Square Feet	180 Square Feet

If you have any questions regarding this letter, or the attached documents, please let me know. Sincerely,

Bruce Hoogesteger

Paradigm Environmental Services, Inc.

CC: Paul Mahoney, Envoy Environmental Consultants, Inc.

Notifications & Quantities Cover Summary

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY - REGION 2 Division of Enforcement & Compliance Assistance - Air Compliance Branch (DECA-ACB) 290 Broadway - 21st Floor New York, NY 10007-1866

NOTIFICATION OF DEMOLITION AND RENOVATION

Postmark Date Received

Operator Project #		ostmark	Date Received	Notification
I. TYPE OF NOTIFICATION (O = Origi				
II. FACILITY INFORMATION (Identify of	owner, removal	contractor, and oth	er operator)	
OWNER: Upstate Empire State Development Co	orporation			
Address 400 Andrews Street				Lau
City			State:	ZIP: 14604
Rochester Contact: Robert Kreuzer			INI	Tel: (716) 882-5476
REMOVAL CONTRACTOR:				
Cambria Contracting, Inc. Address:		•		
5105 Lockport Road			1	ZIP:
City: Lockport			State: New York	14094
Contact:			-18.1	Tel:
William Eichhorn OTHER OPERATOR: None				(716) 625-6690
OTHER OPERATOR; None				
Address:				
City:			State:	ZIP:
Contact:				Tel:
III. TYPE OF OPERATION (D = Demoli	ion / R = Reno	vation):	•	
IV. IS ASBESTOS PRESENT? (Yes/No):	Yes	•	
V. FACILITY DESCRIPTION (include bu	ilding name, nu		oom number):	
Building Name:		•		
The Midtown Tower and Mall				
Address: 140 Clinton Square - Midtown Plaza				
Address:				
City			State:	County:
Rochester			New York	Monroe
Site Location: Mall Floors 1 & 2: Tower Floors 3 thrius	7h 18			
	Meter: SqF	f: X	# of Floors:	Age in Years:
Present Use: Vacant			Prior Use: Commercial Mall &	Office Building
VI. PROCEDURE, INCLUDING ANALYTI	CAL METHOD	, IF APPROPRIATE	, USED TO DETECT THE PRESE	NCE
OF ASBESTOS MATERIAL: TEM (Transmission Electron Microscop	oy)			
PLM (Polarized Light Microscopy) VII. APPROXIMATE OF RACM TO BE RE	MOVED AND	NON-FRIABLE ASI	BESTOS MATERIAL THAT WILL I	NOT BE REMOVED.
SPECIFY THE AMOUNT OF ASBESTOS				Non-friable Asbestos Material
				· not to be removed .
Pipes - Linear Feet			RACM to be Removed 9946	Category I Category II
Pipes - Linear Meters			3940	
Surface Area - Square Feet			4 202 000	
Surface Area - Square Meters		Alterior	1,393,090	
Volume RACM off Facility Component - Co	thic Feet			
•				
Volume RACM off Facility Component - Cu		(MAXIDDAAA	Cforts	Completion:
VIII. SCHEDULED DATES OF ASBESTO		(MM/DD/YY)	Start: 9/04/2009	9/04/2010
X. SCHEDULED DATES OF DEMOLITI	ON/RENOVAT	ION: (MM/DD/YY)	Start:	Completion:

7 (1) (1 cm 1 1 cm - (-) · -	
OLD TO BE USED TO BREVENT	EMISSIONS OF
OF2 TO BE OSED TO LUCKFINE	ENGOIONG C.
	Laur.
	ZIP: 13217
Telephone:	
(315) 433-5115	
State:	ZIP: 14094
Telephone:	
(716) 625-6690	
State:	ZIP: 14450
I II I	
ASE IDENTIFY THE AGENCY BE	<u>ELOW</u>
TIME.	
Date Ordered to Begin (MM	I/DD/YY):
tion of Industrial Operation:	
T THAT UNEXPECTED ASBESTO	OS IS FOUND OR POWDER:
·	
WATION AND EVIDENCE IDAT	THE KEGOIVED HAVING
Defe	
Date	
Date	
	State: New York Telephone: (716) 625-6690 State: NY EASE IDENTIFY THE AGENCY BI Title: Date Ordered to Begin (MM ption of Industrial Operation: IT THAT UNEXPECTED ASBESTO JLVERIZED, OR REDUCED TO FOR THE REGULATION (40CFR P) DOTATION AND EVIDENCE THAT FOR INSPECTION DURING NOF

NOTICE DATE:

8/24/2009

NOTICE OF ASBESTOS ABATEMENT

PROJECT LOCATION:

Midtown Plaza Complex

140 Clinton Square

Rochester, New York

MIDTOWN TOWER FLOORS 3 - 18

CONTRACTOR:

CAMBRIA CONTRACTING, INC.

5105 LOCKPORT ROAD LOCKPORT, NY 14094

AH# 99-0468

MATERIAL:

Spray-on /troweled Fireproofing 514,100 sf

216,300

Ceiling systems

1,415 fittings Fiberglass pipe insulation

2,100 sf 197,900 sf Pipe Insulation Floor Tile/mastic

8,400 sf

Mirror Mastic

170 sf

Chiller Insulation

11,550 sf

Waterproof Membranes

1400 sf

Acoustical Plaster

135 sf

Caulk

5,200 sf

Roofing

11,000lf

Roof Flashing

5,960 sf

Aluminum Panels with Caulk

77 Doors

Fire Doors

15 ea

Elevator Components

1,417

Windows

PROJECT MONITOR:

ENVOY ENVIRONMENTAL CONSULTANTS

57 Ambrose Street

Rochester, NY Asb.Lic.# 28454

Lab: Paradigm Environmental Services

ELAP No. NY10958

STATING DATE:

9/4/2009

PROJECTED FINISH:

9/4/2010



Asbestos Project Notification

Project Reference Number: 25738034

Type: Initial Notification

Status: Notification Received

Notification Received: 8/24/2009

Payment Status: PAID

Number of amendments: 0

Notification Entered By: Cambria Contracting,

Contractor Information

FEIN:161542768

Cambria Contracting, Inc.

Mailing Address

5105 Lockport Road

Lockport NY 14094

Asbestos License Number: 29410 **Duly Authorized Representative**

Keith Trosterud, Manager

Phone Number:

716-625-6690

E-mail Address:

keith@cambriacontracting.com

Project Information

Project Start Date: 9/4/2009 Project End Date: 9/4/2010 Project Location County: Monroe

Project Location

Building Name: Midtown Tower Room or Location: Floors 3through 18

Bridge ID#:

Address Line 1: 140 Clinton Square

Address Line 2:

City Town or Village: Rochester

State: New York

Zip Code:

Building Information

Current Use: Vacant

Prior Use: Commercial

Approximate Year Built: 1962

Size(sq.ft): 262000

Is this fee exempt project?: NO

Reason:

Building Representative/Site Contact

Name: Robert Kreuzer

Phone Number: (716) 882-5476 E-mail Address: kreuzer@liro.com

Cell Phone Number:

Phase Details

Phase Scope Phase Location Phase End Date Phase Start Date Phase #

Sub-Contractor Details

Asbestos License Number: Name:

Night/Weekend/Shift Work Details

Party for Whom Work is being Performed

First Name:

Last Name:

Organization:

Upstate Empire State Development Corporation

Apt./Suite:

Address Line 1:

400 Andrews Street

Address Line 2:

City Town or Village:

Rochester

Province:

State:

NY

Zip Code:

14604

Country:

United States

Contract Dollar Amount:

\$34,000,000.00

Variance Information

Procedures and Type of Equipment and Ventilation Systems Used

Negative Air Filtration Units 2000CFM, Aerospace America H2000A Hepa Vacuum, Pullman Holt 102AS Respirators 1/2 Face Negative, Wilson Chapin MXPF750 Water Pumps, Teel IPS579E Personal Air Pumps, BGI Inc ABC Manometer, Omnigard BS2000 Shower, Abatement Tech S5000T

Air Monitoring Firm

Asbestos License Number:

Envoy Environmental Consultants, Inc. 28454

Laboratory Performing Analysis

ELAP Registration Number:

10958 Paradigm Environmental Services, Inc

Type of Asbestos Work

Pipe Related:

Yes

Siding:

No

Clean up:

No

Vessel covering:

Yes

Caulking/mastic:

Yes

Spray-on insulation:

Yes

Roofing/flashing:

Yes

VAT:

Yes

Demolition:

No

Demolition Ref#:

Other-specify:

Waste Transporter

Name: Riccelli Trucking, Inc

NYS DEC or EPA Permit Number: 7A-434

Phone Number: (315) 433-5115

Apt./Suite:

Address Line 1: P.O. Box 6401

Address Line 2:

City Town or Village: Syracuse

Province:

State: NY

Zip Code: 13217

Country: United States

Landfill

Name: High Acres Landfill

Phone Number: (585) 223-6132

Apt./Suite:

Address Line 1: 425 Perinton Parkway

Address Line 2:

City Town or Village: Fairport

Province:

State: NY

Zip Code: 14450

Country: United States

Type and Amount of Asbestos Containing Material

Friable linear feet:

12415

Friable square feet:

517770

Non-friable linear feet:

0

Non-friable square feet:

447062

Fee

Total linear feet: 12415.0

Total square feet: 964832.0

Total Fee: 4000.0

Project Fee Schedule

If the notification was submitted prior to 4/7/09, the actual project fee is one half of the amount shown on the fee

schedule

Linear Feet: 0 - 259 feet:

Fee \$0

Square Feet: 0 - 159 feet:

Fee \$0

260 - 429 feet: 430 - 824 feet: \$200 \$400


160 - 259 feet: 260 - 499 feet: \$200 \$400

825 - 1649 feet: 1650 or more feet: \$1000 \$2000

500 - 999 feet: 1000 or more feet: \$1000 \$2000

Remarks

Windows with ACM Caulk - 1417 windows Elevator Components - 15 each





STATE OF NEW YORK DEPARTMENT OF LABOR www.labor.state.ny.us

DELIVER TO:	Name: 10867	
	Office:	
	Location:	
	Floor:	Room
	Phone No:	Fax No: 716-408-956
	P. 1	
ROM;	Name: CHUS Arows	56
	Office: Engineering Services	
	Location: Bldg 12 Room 159	, State Campus, Albany, NY 12240
	Phone No: 518-457-1538	
	Fax No: 518-457-1301	
omments: _	MARIANCE DECISION	As DISLUCIED
•		
	thoroword SH	ALL FOLLOW WA US MAIL
·	TRUTT TO A STATE OF THE STATE O	, , , , , , , , , , , , , , , , , , ,

This communication is intended only for the use of the named addressee and may confain information which is privileged, confidential and/or exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you receive this communication in error, please notify me immediately by telephone to arrange the immediate return of the communication.

Page 2 of 3

File Number 09-0796

Upon considering the merits of the alleged practical difficulties or unnecessary hardship and upon the record herein, the Commissioner of Labor does hereby take the following actions:

Case No. 1	ICR 5.1(h) limited
Case No. 2	ICR 56-7.2(o) limited
Case No. 3	ICR 56-8.1(b)(1-2)
Case No. 4	ICR 56-8.9(c)(2)
Case No. 5	ICR 56-8.9(e-f)
Case No. 6	ICR 56-9.1(h)
Case No. 7	ICR 56-11.2(b) limited

VARIANCE GRANTED. The Petitioner's proposal for pre-demolition removal of all friable and non-friable ACM in quantities and locations as listed by the petitioner, from the interior and exterior at the subject premises in accordance with the attached 23-page stamped copy of the Petitioner's submittal, is accepted; subject to the Conditions noted below:

THE CONDITIONS

- 1. As written with modifications as noted.
- 2. Relief from Section 5.1(h) is allowed only for non-ACM mounted/fixed object removal and non-ACM drywall removal that will not disturb ACM, as detailed within the petitioner's attached marked-up submittal.
- 3. During all phase II asbestos project activities, and preliminary preparatory work at the site, an independent full-time project monitor shall observe all work activities and ensure that no ACM is disturbed during work activities that are not within a negative pressurized containment enclosure. The project monitor shall direct the abatement contractor to cease all non-compliant activities upon discovery, and shall immediately inform the local district of the NYS DOL ACB of the situation by telephone.
- 4. Whenever internal combustion equipment is in use within the work area containment enclosure, combustion by-products shall be monitored as per current OSHA regulations, and engineering controls shall be established as necessary for adequate protection of all personnel in the work area from these by-products.
- 5. Any large equipment remaining in the work area, must be moved as necessary during the project monitor visual inspection, to allow all surfaces within the work area to be visually inspected adequately.
- For discovered areas of ACM disturbance outside of negative pressurized work areas, all large size disturbance cleanup asbestos projects must be

Page 3 of 3

File Number 09-0796

appropriately designed and a variance reopening request submitted to address all work area preparation, cleanup and clearance procedures.

- 7. All reusable tent enclosures shall be disposed of as ACM at the conclusion of the entire asbestos project.
- 8. Usage of this variance is limited to those asbestos removals identified in this variance or as outlined in the Petitioner's proposal.

In addition to the conditions required by the above specific variances, the Petitioner shall also comply with the following general conditions:

GENERAL CONDITIONS

- A copy of this DECISION and the Petitioner's proposals shall be conspicuously displayed at the entrance to the personal decontamination enclosure.
- This DECISION shall apply only to the removal of asbestos-containing materials from the aforementioned areas of the subject premises.
- 3. The Petitioner shall comply with all other applicable provisions of Industrial Code Rule 56-1 through 56-12.
- 4. The NYS Department of Labor Engineering Service Unit retains full authority to interpret this variance for compliance herewith and for compliance with Labor Law Article 30. Any deviation to the conditions leading to this variance shall render this variance Null and Void pursuant to 12NYCRR 56-12.2. Any questions regarding the conditions supporting the need for this variance and/or regarding compliance hereto must be directed to the Engineering Services Unit for clarification.
- This DECISION shall terminate on September 30, 2010.

Date: September 4, 2009

M. PATRICIA SMITH COMMISSIONER OF LABOR

Ву

Christopher Alenge, P.E. Associate Safety and Health Engineer

PREPARED BY: Christopher G. Alonge, P.E. Associate Safety and Health Engineer

REVIEWED BY: Ed Smith, P.E. Senior Safety and Health Engineer

Page 1 of 1

Alonge, Christopher G (LABOR)

109 795

From:

Robert Barr [rob@56services.com]

518-457-1301

Sent:

Friday, September 04, 2009 1:43 PM

To:

Alonge, Christopher G (LABOR)

Cc:

kreuzerr@liro.com; Wesolowski, Martin; 'William Eichhorn'

Subject:

Midtown Tower Mall Variance clarifications V7

Attachments: Midtown Wire letter and sample results.pdf; Midtown variance V7 04Sept09.pdf

Mr. Alonge,

Most recent additions including listing remaining ACM in the above mentioned buildings and addition of air sampling requirements if and when an incidental disturbance occurs.

Please add previously attached site layout plans and example floor plans to this revised variance application.

If you need anything else corrected or amended, please do not hesitate to let me know.

Thank you,

Rob

Robert Barr

716.341.8601



PO Box 561 Buffalo, NY 14213



04 September 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

RE: Midtown Plaza – Mall and Tower Variance Application Clarification

Dear Mr. Alonge,

Enclosed please find a revised variance application for the above mentioned building(s). The following is a summary of the revisions and attachments to our application.

 Electrical wiring, previously presumed asbestos containing in the December 2008 survey of the Midtown Tower and Mall due to occupancy of the buildings was resampled on 03 September 2009, by LiRo Engineers. The material was analyzed by PLM and TEM methods and was not found to be an asbestos containing material. Please see the enclosed PLM & TEM Bulk Asbestos Results and chain-of-custody forms (Paradigm Environmental Services, Inc. Job#s 10690-09 and 10691-09).

I apologize for any confusion with regard to the prior submittal. Please review the following variance application and call with any further questions.

Sincerely,

Robert Barr

NYS Project Designer #93-19183



Job No: 10690-09 Page: 1 of 2

179 Lake Avenue, Rochester, NY 14608 Office: (585) 647-2530 Fax: (585) 647-3311

PLM & TEM BULK ASBESTOS REPORT

Client

LiRo Engineers, Inc.

Location:

Midtown Plaza

Rochester, New York

	Ī	l	777.79	PLM Asbestos	PLM	N	TEM Asbestos	TEM	PLM	PLM
Client ID	Lab ID	Sampling Location	Description	Fibers Type & Percentage	Total Asbestos	O B	Fibers Type & Percentage	Total Asbestos	Non-Asbestos Fibers Type & Percentage	Matrix Materia %
MM-01	75993	Znd Level - West	Black Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MM-02	75594	2nd Level - East	Blue Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MM-03	75595	1st Level - West	Red Wire Covering	Inconclusive No Asbestos Detected	0%	٧	<1.0% Residue Remaining TEM not Required	N/A	None Detected	100%
MM-04	75596	1st Level - East	White Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MM-05	75597	1st Level - East	Black Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MM-06		1st Leve) - West (Rainbow Plus)	Joint Compound	None Detected	0%		Not Required	N/A	Cellulose < 1.0%	100%
		177		,,,,,, <u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>	, , , , , , , , , , , , , , , , , , ,				-	17.
		V							774	

Lab Code 200530-0 for PLM Analysis

ELAP ID No.: 10958

New York State Department of Health, ELAP Method 198.1, 198.4 and 198.6 ("Polarized Light Microscopy and Transmission Electron Microscopy Methods for Identifying and Quantitating Asbestos in Bulk Samples and in Non-Friable Organically Bound Bulk Samples."). √ NOB (non-friable organically bound) Classified for Analytical Purposes Only.

** Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-frieble organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as non-asbestos containing.

PLM Date Analyzed: 9/3/2009

TEM Date Analyzed: 9/4/2009

Microscope:

Olympus BH-2 #233173

TEM Analyst: J. Peter Donato

PLM Analyst:

F. Childs

Laboratory Results Approved By:

Asbestos Technical Director

Paradigm Environmental Services, Inc. is not responsible for the data supplied by an independent inspector. National Institute of Standards and Technology Accreditation requirements mandate that this report must not be reproduced except in full without the approval of the laboratory. This PLM report relates ONLY to the items tested. This report must not be used to claim product endotsement by NVLAP or any agency of the U.S. Government, Quality control data (including 95% confidence limits and laboratory and analysts' and precision) is available upon request

Received

Analyzo NYS friables via PLM only. Analyze NYS NOB via PLM to TEM.

Relinquished By

Comments: First positive stop for each "ACM Code" Group.

09

796

33,04,2003 10.

LIRO Engineers, Inc. ENVIRONMENTAL & ENGINEERING SERVICES

690 Delaware Avenue Buffalo, New York 14209 Tel. 716-882-5476 / Fax 716-882-9640

20600

100-06901

Bulk Sampling Chain of Custody Form

Liko Job #: 08-01-104
Job Name: Midtown Plaza
Job Location: Midtown Plaza, Rochester NY
Samples Taken by: DHGGYL West
Building 18ther

FAX Results to: 716-882-9640 attention: Jason Colvin email results to: Colving@lifo.com Turn-Around-Time: Instident

518-457-1301

	QUANTITY			\ \ \						
	NOTES	75993	766	X 796	966	Lbb	866			
	DESCRIPTION OF MATERIAL	Black wire coursing	BluE WIRE CONEINS	RED WIRE CONFIRMS	white was comm	Black wine Coverns	JOINT COMPONED			
	SAMPLE LOCATION	200 level - WEST		mn of 8 lorlend - west	15T evel - EAST	15T. evel - EAST	155 (End - WEST (Rawtow ples) JOINT COMPONING			
SANSPLE.	NUMBER	mm . 01	Mm. 02	mm of	mm . 04	nm.os	mm . Ob			
	ACM CODE	•		•	,	•			772	714 aur 1



179 Lake Avenue, Rochester, NY 14608 Office: (585) 647-2530 Fax: (585) 647-3311

<u>PLM & TEM BULK ASBESTOS REPORT</u>

Client:

LiRo Engineers, Inc.

Job No: 10691-09

Location:

Midtown Plaza

Page; 1 of 2

Rochester, New York

Cample Dates

9/3/2009

Cilent ID	Lab (D	Sampling Location	Description	PLM Asbestos Fibers Type & Percentage	PLM Total Asbestos	N O B	TEM Asbestos Fibers Type & Percentage	TEM Total Asbestos	PLM Non-Asbestos Pibers Type & Percentage	PLM Matrix Materia %
MT-01	75999	13th Floor	White Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MT-02	76000	13th Floor	Red Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MT-03	76001	12th Floor	Blue Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MT-04	76002	12th Floor	Bjack Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MT-05	76003	9th Flaor	Black Wire Covering	Inconclusive No Asbestos Detected	0%	٧	None Detected	<1.0%	None Detected	100%
MT-06		3rd Floor N/W of Pass Blev.	Joint Compound	None Detected	0%		Not Requi re d	N/A	Cellulose <1.0%	100%
			*****						year committee of the c	
	School Company	A. J., A CHARLE STO.							,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	

Lab Code 200530-0 for PLM Analysis

ELAP ID No.: 10958

New York State Department of Health, ELAP Method 198.1 ,198.4 and 198.6 ("Polarized Light Microscopy and Transmission Electron Microscopy Methods for Identifying and Quantitating Asbestos in Bulk Samples and in Non-Friable Organically Bound Bulk Samples.").

 $\sqrt{ ext{NOB}}$ (non-friable organically bound) Classified for Analytical Purposes Only.

** Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-iriable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as non-asbestos containing.

PLM Date Analyzed: 9/3/2009

TEM Date Analyzed: 9/4/2009

Microscope;

Olympus BH-2 #233173

TEM Analyst: J. Peter Donato

PLM Analyst:

F. Childs

and analysis' and precision) is available upon request.

Laboratory Results Approved By: **Asbestos Technical Director**

Paradigm Environmental Services, Inc. is not responsible for the data supplied by an independent inspector. National Institute of Standards and Technology Accreditation requirements mandate that this report must not be reproduced except in full without the approval of the laboratory. This PLM report relates ONLY to the forms tested. This report must not be used to claim product endorsement by NVLAP or any agency of the U.S. Covernment. Quality control data (including 95% confidence limits and laboratory Relinquished By

Comments:

First positive stop for each "ACM Code" Group.

Analyze NYS friables via PLM only. Analyze NYS NOB via PLM to TEM.

Received By (Signature)

Date! Time

. .

2009

796 09

ENVIRONMENTAL & ENGINEERING SERVICES LiRo Engineers, Inc.

690 Delaware Avenue Buffalo, New York 14209 Tel. 716-882-5476 / Fax 716-882-9640

Bulk Sampling Chain of Custody Form

Midfown Plaza クターフィーカル

Midtown Plaza, Rochester NY

ORLEGIC . 10805

Job Location:

Liko Joh #:

Building /Sice: Samples Taken by:

eznaŭ results ta: colvinj@liro.com FAX Results to: attention; Jason Colvin 716-882-9640

Turn-Around-Time:	
Immediaz	

		•	•	•		ACM CODE
mt . of	MT . 05	mr . 04	mr . 03	mr . or	mr . 0)	SAMPLE NUMBER
3th A Now of Pass Elex.	9# Hoon.	12# 1/ban	12º Floor	13 m Moon	13t Hoon .	SAMPLE LOCATION
Joint Company	Black wine covering	Blad were covered	Blue wiew consum	Rep wire covering	white wire covering	DESCRIPTION OF MATERIAL
460	003	600	001	6000	75999	NOTES
						QUANTITY



02 September 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

RE: Midtown Plaza - Mall and Tower Variance Application Clarification

Dear Mr. Alonge,

Enclosed please find a revised variance application for the above mentioned building(s). The following is a summary of the revisions to our application.

- Debris noted in the previous petition referred to the possible discovery of unforseen conditions and the associated debris, not existing conditions and the need for an approved variance in place so as to not slow abatement in the case encountered debris is more than 10 SF. Having personally performed the most recent survey on this facility, and having personally reviewed the prior operations and maintenance program documentation the material in question was in good condition at time of inspection.
- All personnel engaged in general removals are all NYS DOL certified workers with up to date hard cards, physicals and fit tests. They are in the process of removing non-ACM features of the buildings (i.e., removal of gypsum boards installed below the ceiling systems leaving the wall studs, removal of doors, trim, furniture, and other non-ACM features of the building. No ACM will be disturbed by this process and personal air sampling is being conducted.
- The project will have Liro Engineers as a full time construction manager for the asbestos abatement and demolition and Liro will maintain a full time project monitor on-site. Paradigm Environmental will provide full time project monitors and air sampling technicians on-site for the duration of the project as the independent air monitor. Both companies will remain on site from pre-abatement through post abatement activities. All personnel on-site will be DOL licensed.

I apologize for any confusion with regard to the prior submittal. Please review the following variance application and call with any further questions.

Sincerely,

Robert Barr

NYS Project Designer #93-19183

Attachments for Variance Petition MIDTOWN PLAZA Rochester, NY August 2009

9. Reason for Request

The project consists of the removal of ACM located at the Midtown Plaza Tower and attached Mall Complex. The buildings are part of a major demolition and revitalization project in downtown Rochester, New York. The contractor has twelve months to complete the project. The aformentioned buildings and adjacent buildings are vacant and are all scheduled for abatement and demolition. Materials and approximate quantities addressed by this petition for variance are as follows:

MIDTOWN TOWER - Asbestos Containing Materials:

- Spray-on/troweled-on Fireproofing 514,100 SF
- Ceiling systems 216,300 SF
- Pipe Insulation (other than that associated with ceiling systems) 2,100 SF
- Fittings on fiberglass pipe insulation 1,415 fittings
- Floor tile/mastic 197,900 SF
- Fire doors 77 doors
- Chiller insulation 170 SF
- Mirror mastic 8,400 SF
- Waterproof membranes 11,550 SF
- Acoustical plaster 1,400 SF
- Vent caulk 5 SF
- Skylight caulking 30 SF
- Caulk at metal panels 100 SF
- Roofing 5,200 SF
- Roof flashing 11000 LF
- Aluminum panels with caulk 5,960 SF
- Elevator components 15 each
- Windows with ACM caulk 1,417 windows

MIDTOWN MALL - Asbestos Containing Materials:

- Spray-on Fireproofing 877,120 SF
- Ceiling systems 373,300 SF
- Fittings on fiberglass pipe insulation 1,171 fittings
- Pipe insulation 5,260 LF
- Floor tile/mastic 237,000 SF
- Mirror mastic 18,300 SF
- Wall panel mastic 2,500 SF

Attachments for Variance Petition MIDTOWN PLAZA Rochester, NY August 2009

- Fire doors 52 doors
- Carpet mastic on wall 500 SF
- Drywall compound in former Cabochon store 300 SF
- Caulk 1,000 SF
- 3rd floor windows with ACM caulk 8 large window sets
- Roofing 23,815 SF
- Roof flashing 6,552 LF
- Vaults and insulated safes
- Caulking and glazing on exterior windows and doors
- Mastic on select vinyl cove base.

APLASTER ON EXTERIOR OVERHANGS-23,000 SF CHAP/4/09

The abatement project is being completed as part of a demolition project of a group of buildings that comprise the Midtown Plaza. All buildings are currently unoccupied. The buildings were occupied as late as the end of 2008 and up to that point operations and maintenance programs were implemented and kept up until the closure of the facility. Records of this were kept in facility management offices and were reviewed as part of the survey process.

The spray-on fireproofing exists in all buildings and necessitates alternative preparation and removal methods. Extensive overspray is present on all components above ceiling systems. Because of the previously mentioned O&M program - this material was in good condition at time of inspection. Periodic monitoring of the buildings was performed by building personnel from the inception of asbestos standards and those records were reviewed as part of the survey report. The relief requested in this variance petition, via methods listed herewithin, are pre-emptive approaches to the discovery of debris above ceiling systems in the event previously unknown debris is discovered during preabatement inspections and are not based upon existing conditions. All materials including and above suspended and fixed ceilings, up to and including the decking are considered ACM and abatement methods will adhere to NYCRR56. The project has a strict 12-month schedule that must be maintained, and with an approved variance in place with respect to incidental disturbance delays will be alleviated.

Removal of floor tile, mastics and floor leveler/flash patch material will essentially be in accordance with 56-11.4, but the sequencing needs to be incorporated within the context of the other friable ACM removals in the same area(s), along with provisions to utilize powered equipment.

Attachments for Variance Petition MIDTOWN PLAZA Rochester, NY August 2009

Alternative methods are also required to ensure the safety of abatement personnel performing the work in elevated locations.

Generally, literal compliance with the provisions of 12 NYCRR 56 would present an unnecessary hardship due to practical difficulties in safely accessing and removing the ACM in all of the buildings.

Prior to pre-abatement activities limited general removal of components will be completed that will not disturb or impact any ACM. Prior to regulated work area prep, activities performed will include removal of gypsum board from studs (below ceilings and leaving the wall studs in place to support partition wall above ceiling), removal of doors, trim, furniture, cabinets and other non ACM features of this building. Nonasbestos materials being removed as construction debris will be visually inspected by an on-site project monitor. No materials or wall boards will be disturbed at or above the ceiling systems. No ACM will be disturbed as part of the general removals. At time of inspection, and due in part to the previously existing and implemented O&M program in this facility, no debris from the spray-on fireproofing above was found in spaces below the ceiling system or within interior partition walls.

The operational bus station will reportedly close in October. Until that time hardwalled asbestos work areas will be a minimum of 25' away from public spaces. All areas will be demarcated usung barrier tape and signage with access limited to licensed individuals.

Walkways to adjacent noted in the most recent survey are no longer functional and are demarcated with barrier tape and proper signage. Air samples will be taken at this barrier location as per NY CRR56.

Plaster on exterior overhangs will be removed as part of this abament project. These exterior areas will all be hard walled and all abatement methods will adhere to NY CRR56.

Duct block insulation noted in the survey report will be address as part of the Tunnels or McCurdy's. This material was listed in this report because of it's proximity to this structure, but additionally listed in McCurdy's because of its original intended function.

Electrical wiring initially presumed asbestos containing was resampled 9/3/2009. Material was tested using PLM and TEM methods and was not found to be asbestos containing material. PLM & TEM Bulk Asbestos Results and chain-of-custody forms are also included in this submittal (Paradigm Environmental Services, Inc. Job#s 10690-09 and 10691-09).



STATE OF NEW YORK DEPARTMENT OF LABOR Www.labor.state.ny.us

DATE: 1007/05

•	Office:		, 11	
	Location:	,		·
	Floors	Room:	',	
	Phone No:	Fax No: 1	1 408-	7567
RÒM:	Name: Melide Sol	inicoles bell		· ·
# MC * # # #	Manner Ariente Ariente	11.	7.20	
	Engineering Services	W		
er kalende er	Office: Engineering Services	Na cirenta de la circina de la constitución de la c	S. Sensk in Property	
	Office: Engineering Services Location: Bldg 12 Room 159; Sta	ste Campus, Albany, NY 12	240	
	n de el de modern de la marche de la marche de la companyación de la companyación de la companyación de la com La companyación de la companyación	ste Campus, Albany, NY 12	240	
	Location: Bldg 12 Room 159; St	ate Campus, Albany, NY 12	240	
MMENTS:	Location! Bidg 12 Room 159; Sta	sta Campus, Albany, NY 12	240	
MMENTS:	Location! Bidg 12 Room 159; Sta	ste Campus, Albany, NY 12	240	
OMMENTS:	Location! Bidg 12 Room 159; Sta	ste Campus, Albany, NY 12	240	

This communication is intended only for the use of the named addressee and may contain information which is privileged, confidential and/or exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you receive this communication in error, please notify me immediately by telephone to arrange the immediate return of the communication.

16 October 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

APPROVED

OCT 22 2009

New York State Dept. of Labor

Midtown Plaza – Mall and Tower Variance Application Amendmenting Systices Unit

Dear Mr. Alonge,

RE:

With respect to the above mentioned variance, we submit the following additional information to be considered with the amendment to the original application:

In the approved variance (Number 09-796) approval is granted for the utilization of bead blasters
and solvent cleaning for the removal of the floor mastic materials. We would like to add the
utilization of ultra-high pressure water to the list of approved mastic removal technologies. For
the utilization of this technology, the following activities will occur:

A remote enclosure system will be constructed to contain the vacuum recovery system and water treatment unit. This enclosure will be located at ground level and will have an attached personal and waste decontamination system. It is expected to construct this enclosure system with wood framing and players of flame retardant reinforced plastic sheeting in a tent like structure. The remote enclosure system will be placed under negative pressure registering -.02 on a magnahelic gauge.

The vac recovery system will be HEPA filtered at the blower exhaust.

The ultra high pressure floor tool head will be attached to the pump and the vac recovery system in the designated regulated abatement work area. The pump will be engaged to allow for 36,000psi of water pressure to be sent to the working head. The working head is a shrouded blast head that has the HEPA filtered vac recovery system attached. As the floor is blasted and cleaned, the vac recovery system will capture and convey (via enclosed negative pressure pipe) all the generated waste to the remote enclosure housing the vac recovery system. Liquid phase waste will be filtered to 5 microns and sent to a sanitary sewer structure, semi solid waste will be made solid by the introduction of kiln dust, concrete or saw dust to allow for packaging and disposal as solid waste material as depicted in the approved variance.

Upon completion of the mastic removal activities, the interior of the vac recovery system will have all filters removed and packaged as asbestos waste and all internal components wet wiped, HEPA vacuumed or pressure washed until free of all visible material. Final Airs will be run on the remote enclosure, upon receipt of satisfactory air clearance, the remote

containment will be removed and the vac system removed from the site.

* ONLY UNITS EQUIPED BY MUNUFACTUER LITH VACUUM RECOVERY CONNECTION SHALL BE UTILIZED FOR REMOVALS. AMANUFACTVER REQUIREMENTS FOR OPERATION FMINTENANCE OF ALL SYSTEM COMPONENTS, SHALL BE FOLLOWED.

14/22/09

PO Box 561 - Buffalo, NY 14 213

716.341.8601 (ph) 716.408.9567 (fax)

-PLYWOUD SHEATHING CYR


lege voien/of

TSMULBETHOROUGHLY (LEANED ASPLATIASE (LEANED ASPLATIASE (DITTER)


71:60 E002/72/01

278-424-1307

Approved variance also listed clearance air sampling after gross removal of spray-on and again
after removal of ACM flooring and mastic. Contractor will perform clearance air samples after
completion of removal of all ACM and after final cleaning, drying periods, inspections and
clearance as per 12 NYCRR 56.



Robert Barr - NYS Project Designer #93-19183



Robert Barr - NYS Project Designer #93-19183

Alonge, Christopher G (LABOR)

From:

Robert Barr [rob@56services.com]

Sent:

Friday, October 16, 2009 12:24 PM

To:

Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)

Cc:

'Bill'; Wesolowski, Martin; kreuzerr@liro.com

Subject: Response

APPROVED

OCT 22 2009

Mr. Alonge,

Additions to submitted letter and responses to your questions:

New York State Oapi, of Labor Engineering Services Unit 4/20

Waste Water Control - Any residual water that does not make it into the unit head and sent via hose directly to vacuum truck will be squeeged and HEPA vacuumed immediately.

Enclosure – Unit will be in use for extended period of time – it will be hard walled as per Code Rule 56.

Fencing - Unit will be parked inside one of the buildings on this site - with access limited only to NYS DOL licensed individuals. Entire site will be fenced. WITH A MINIMUN OF 8' HIGH TEMPORARY CHAIN-UNK CONSTRUCTION FENCING THIS FENCING SHALL BE INSTALLED PRIOR TO USE OF THIS SYSTEM

I also left this information on your voice mail. Please call if you have any questions.

10/22/00

10/24/09

Rob

Robert Barr

716.341.8601



PO 80x 561 Buffalo, NY 14213

* ONE WORRER SHALL BE DESIGNATED FOR WASTEVATER CONTROL AT EACH REMOVAL LOCATION & SHALL VACUUM AUGITIVE WESTER WASTERFER IMMEDIATELY UPON GENERAMON.

10/16/2009

Alonge, Christopher G (LABOR)

m:

Robert Barr [rob@56services.com]

bent:

Tuesday, October 20, 2009 3:49 PM

To:

Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)

Cc:

Subject:

Midtown FW: Vac Unit Information

Attachments:

36-9950-15A.pdf; 20091020152218648.pdf

36-9950-15A.pdf 2009102015221864 (83 KB) 8.pdf (87 KB)

Mr. Alonge,

Direct from the manufacturer.

Robert Barr 56 Services 716.341.8601

----Original Message----

From: Kidd, Rick A [mailto:kiddra@nlbusa.com]

Sent: Tuesday, October 20, 2009 3:25 PM

To: rob@56services.com

Subject: Vac Unit

Attached is the 36-9950-15A curent spin jet with Vac attachment.

» Rick Kidd

LB Corp Justomer Service / Technical Support Mgr.

> 1-800-227-7652 Ext. 184

> Kiddra@nlbusa.com www.nlbcorp.com

<<36-9950-15A.pdf>> <<20091020152218648.pdf>>

APPROV

OCT 22 2009

New York State Dept. of Labor Engineering Services Unit



Model No. 36-9950-15A

Lightweight Ultra-High Pressure SPIN JET®



The NLB Model 36-9950-15A lightweight SPINJET @ combines the awesome cleaning power of ultra-high pressure water with the proven technology of our rot ating SPIN JET seals. This compact design weighs only 138 pounds (62.6 kg) and provides the ultimate in maneuverability and ease of operation. With features like a lightweight aluminum body, hard rubber wheels, 15 inch (38.4 cm) Barjet nozzle assembly and vacuum attachment, the 36-9950-15A is the answer to your toughest floor and deck cleaning problems.



FEATURES:

- Weighs only 138 pounds (62.6 kg).
- Balanced design for ease of maneuverability
- Handles for easy litting:
- Aluminum and stainless steel construction.
- Uses up to 1.1 gpm (42 lpm); 40,000 pst (2,800 bar).
- Barjet* nozzle system with angular adjustment.
- 4" (10.25 cm) vacuum attachment for collection of water and debris.
- 15 inch (38.4 cm) deaning coverage.



.eader in High-Pressure Water Jet Technology

Headquarters 29830 Beck Road Wixom, MI 48393-2824 (248) 624-5555 FAX: (248) 624-0908 http://www.nlbcorp.com

Regional Offices

- 🎬 159 Harmony Road, Mickleton, NJ 08056 🟙 14302 Highway 44 N., Gonzales, LA 70737 (856) 423-2211 FAX: (856) 423-0997
- (281) 471-7761 FAX: (281) 471-8738
- (225) 622-1666 FAX: (225) 622-7368
- 🏙 11506 Spencer Hwy, La Porte, TX 77571 🗯 1323 E. Hill St., Signal Hill, CA 90755 (562) 490-3277 FAX: (562)733-0780

SPIN JET®

Floor & Grate Cleaners

NLB's patented SPIN JET® rotating spray systems have proven their ability in the harshest environments and have solved the toughest industrial and commercial cleaning problems. SPIN JET* applications include paint booth grate cleaning, coating removal, highway stripe removal, airport runway rubber removal, surface preparation, concrete scarification, and hydrodemolition.


FEATURES/BENEFITS:

- Vacuum recovery available.
- Uses NLB's Barjet™ ultra-high pressure spray bar.
- Fast-acting NLB dump valve (V36-550A), constructed of stainless steel, reduces water pressure to near-zero when in dump position.
- Hard rubber wheels for easy movement over a number of surfaces.
- Air-powered for consistent rotational speed.

APPROVED


OCT 28 2009

New York State Dept. of Labor . Engineering Services Unit A 7 of 21



36-9900-15A

- · Integral seal and air motor eliminates belt or chain drive.
- Lightweight aluminum construction.
- Balanced design for easy maneuverability.
- Adjustable handle for operator comfort.






	Seel Part No.	Discharge Pressure (Max.)	Max. Flow	Rotation Speed	Alr	Weight	Width	Nozzles
٠	DR\$12481	40,000 psi (2,800 bar)		2,000 rpm	65 psi @ 50 cfm (4.5 bar @ 23.6 l/s)	120 lbs. (54.5 kg)	· 16* (41 cm)	Up to 15

36-8300-15A

- Front-mounted steel enclosure, offset to clean in tight corners.
- · Heavy-gauge aluminum frame.
- Adjustable enclosure for cleaning uneven surfaces.



Şəal Part No.	Discharge Prossure (Max.)	Max. Flow	Rotation Speed	Air .	Weight	Width	Nozzles
				90 psi @ 100 cfm (6.2 bar @ 47.2 l/s)	315 lbs.	23" (58 cm)	Up to 16
	(1)000 01.)			•		1	



50.




Image 1 - Equipment Detail - Floor Tool Head

APPROVED

UCT 22 2009

New York State Copt. of Labor Engineering Services Unit




Image 2 - Equipment Detail - Floor Tool Head

Robert Barr - NYS Project Designer #93-19183




Image 3 - Equipment Detail - HEPA Filter Enclosure for Blower Exhaust

APPROVED

OOT 21: 2009

New York Prote Cross of Lebor Englishming Services Unit PS 9 L21




Image 4 - Equipment Detail - HEPA Filter Enclosure for Blower Exhaust

Robert Barr - NYS Project Designer #93-19183

FEATURES.

- Spirited discountries of a state of the stat
- A tar car of the redore year to a feet
- * Flow there we because out
- 1 hander of their appear
- Times to and
- endinovaria una e
- Market Modern processor
- * Primavos a socialitada a
- Friend has depaying campag

BÉNEFITS

- election in motion
- wild barrier and reduced by the Line of
- * Allows the man, of limit, and estates end
- · Show removal thing on the earl of the earth and facing
- * a bady this hoppostod, leading strained
- · Paralle contravant for decition month
- * A load to a grant to but a foreign op-
- Adduct chapper or no completely default two ideal
- a Presidences promises



PORTABLE SHOWER

SPECIFICATIONS Extreme August Burgara Long

 $\alpha_{\rm est}$ Milion Land

2003

New York Caus Days, of Labor Engineering Services Unit

N/0:121

HF2.2 TWO STAGE FILTRATION SYSTEM



SPECIFICATIONS

81.7 - 85 - 101 ATTEREST

Adicia

25 tie Series Committee to

1 .

が高い build is a.

A. TERRICA

blast with mark Const

FEATURES

- Food, stay (fix);
 g-printer-constructe
- * Inverte Container 7
- · Calmares in a con-
- Characte o
- Non-Additional (g)
- · Please Establic

BENEFITS

- e indoor.
- well race 1 to 11
- करीतर कर पुरु र पोजा लेख was beat get green
- 56...
- with property to a first to a Committee of the
- A Track Art is seen as a

FRATURES

Heavy duty simmusp CHOIDET

- · Modular control panel · · Control panel unplugs solvings one
- · Sealed control box

- capters 2 w/locks
- · Ruggod cerrying

handles

BENEFITS

- ± Lightweight durable rust resistant
- for Assy removar
- Elevénotes lepkaga
- around buous
- HEPA liker is locked in . Assures a posenia seul eround HEPA fixer
- · Four heavy duty swire! · Provides sesy mobility
 - · Provides appy partshilly

SPECIFICATIONS

Contempores.

Wo use 140 100

Ar Flore:

1975 (nigh special) 1000 (tw/ speed)

Votor:

11/: HP - 2 Speed - high distant 1:5V. GUNZ, 15 Airys

37 '/* × 86 '/ * x 32'/ i'

Power Supply: Bodý

DBQ Aluminum

198 B7%1

一批出出

Prenting 24" x 24" - 2 ch pad Secondary: 24" x 24" 3 ply req

DEARS HEPA Picer: 24v x 24 x 31 1/4" **FA2000EC**



Robert Barr - NYS Project Designer #93-19183

GENERAL DATA

SPIN JET® MODEL AND SERIAL NUMBER INFORMATION

THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE IDENTIFIED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE SPIN JET® UNITS. IT IS IMPORTANT THAT WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT THAT THE MODEL AND SERIAL NUMBERS ARE INCLUDED IN THE ORDER.

AFFROVED

(11) N - Xp28

New York City, Copt, of Labor Thigh swing Turvices Unit 11 of 11 of 21

1-1

Copyright 1996 NLB Corporation

DESCRIPTION

THE 36-8300-15A SPIN JET® STRIPE REMOVER IS AN ULTRA HIGH PRESSURE WATER BLASTING ACCESSORY FOR REMOVING PAINT STRIPING WITH A LOW VOLUME OF PRESSURIZED WATER.

THE SPIN JET® UTILIZES A ROTATING NOZZLE BAR HOLDING UP TO 12 NOZZLES. THE ROTATION OF THE NOZZLE PROVIDES A WIDE PATTERN AS THE OPERATOR MOVES THE SPIN JET® OVER THE STRIPING TO BE REMOVED.

NOZZLE ROTATION IS PROVIDED BY AN AIR MOTOR. ROTATIONAL SPEEDS CAN BE ADJUSTED BY INCREASING OR DECREASING THE AIR PRESSURE.


THE SPIN JET® INCORPORATES THE NLB MODEL 8800A-1 36K ULTRA HIGH PRESSURE SWIVEL. THE ROTATING NOZZLE BAR IS SUPPORTED BY TWO HIGH CAPACITY SEALED BALL BEARINGS. THE ENTIRE ROTATING NOZZLE BAR MECHANISM INCLUDING THE ROUND SPRAY ARM ENCLOSURE MAY BE ADJUSTED UP OR DOWN TO SUIT PARTICULAR JOB REQUIREMENTS.

THE SPIN JET® UNIT INCORPORATES A MODEL V36-560 AIR CYLINDER OPERATED PRESSURE DUMP VALVE, CONTROLLED BY A MANUALLY OPERATED VALVE ON THE PUSH HANDLE. ALSO INCLUDED ARE AN AIR CONTROLLED AND ALSO INCLUDED ARE AN AIR CONTROLLED AND ALSO INCLUDED ARE AN AIR AND ALSO INCLUDED ARE AN AIR CONTROLLED AND ALSO INCLUDED ARE AN AIR AND ALSO INCLUDED ARE AND AIR AND AIR AND ALSO INCLUDED ARE AND ALSO INCLUDED FILTER AND AN AIR LUBRICATOR FOR THE AIR MOTOR SUPPLY.

eces Fill

New York State Dupt, of Labor Eroinearing Cor. ices Unit py 120f21

1-2



GENERAL ARRANGEMENT MODEL 36-8300-15A SPIN JET PAINT STRIPE REMOVER

© Copyright 1996 NLB Corporation

1-3

Hagisconing Tenders Mak

pag 13 0/24

PHYSICAL

HEIGHT: 43" (109.2cm)

WIDTH: 23" (58.4 cm)

WEIGHT: 275 LB. (124.8 kg)

FRAME CONSTRUCTION: WELDED ALUMINUM**

NOZZLE ARM ENCLOSURE: 10 GA. STEEL

PUSH HANDLE: STEEL PIPE

WHEELS: 8" SOLID RUBBER, 2 FIXED-2 SWIVEL

OPERATING AIR SUPPLY: 90 SCFM AT 100 PSI (AT 3000 RPM

ON NOZZLE)

MIN. AIR SUPPLY HOSE SIZE: 3/4"

INPUT WATER REQUIREMENT: 8 GPM (20 LITERS) MAX AT 36,000

PSI (2.482.7 BAR)

INPUT WATER SUPPLY HOSE: 36,000 PSI WORKING PRESSURE

1-1/8"-12

WATER CONTROL: AIR OPERATED DUMP VALVE WITH

MANUAL AIR CONTROL VALVE

ROTATING SEAL: NLB MODEL 8800-1

NOZZLES: SAPPHIRE ORIFICE ASSEMBLIES

WITH RETAINING GLAND

NOZZLE QUANTITY: UP TO 18

NOZZLE ROTATING SPEED: 3000 RPM MAXIMUM

ger of ging

New York Contribution of Later Engineering Landson Later 147


MODEL AND SERIAL NUMBER

THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NEB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE DETERMINED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE HIGH PRESSURE PUMP AND THE ENGINE HOUSING OR CONTROL PANEL. THEY ARE LOCATED AS SHOWN IN THE FOLLOWING PICTURE. IT IS IMPORTANT, WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT, THAT THE MODEL AND SERIAL NUMBERS BE INCLUDED IN THE ORDER.

APPROVED

ecox (120 120

err York State Dept. of Lebor Engineering Services Unit 2450721



MODEL AND SERIAL NUMBER ON PUMP

1-1

FEATURES OF THE PUMP

THE NLB MODEL 36201 PUMP IS A HORIZONTAL, TRIPLEX, PLUNGER-TYPE POWER PUMP WITH A POLY CHAIN BELT DRIVE OR AN OPTIONAL BOLT ON GEAR PAC, FOR DIRECT-CONNECTION (THROUGH A FLEXIBLE COUPLING) TO AN ENGINE.

THE TRIPLEX POWER END IS THE SAME AS USED ON THE NLB 10150, 20150, 20156 AND 30200 PUMPS. THIS DESIGN HAS BEEN PROVEN BY YEARS OF FIELD OPERATION.

THE OPTIONAL GEAR-PAC HAS THE FOLLOWING FEATURES:

- A. BOLTS TO A STANDARD POWER END. A SMALLER COUPLING IS REQUIRES THAN FOR AN ENGINE-MONTED GEAR.
- B. CAN BE MOUNTED ON THE OPPISITE SIDE OF THE PUMP IF EVER NECESSARY TO REVERSE ROTATION.
- C. GEAR AND PINION ARE CROWN-SHAVED, MADE OF FORGED ALLOY STEEL.
- D. GEARS HAVE AN AGMA SERVICE FACTOR OF 2.
- E. HIGH THERMAL POWER RATING WILL OPERATE IN AN AMBIENT AIR OF 40° C WITHOUT EXTERNAL COOLING.

THE LIQUID END IS A RUGGED, SIMPLE DESIGN, WITH ADVANCED CONCEPTS FOR HIGH EFFICIENCY, LONG LIFE, AND EASY MAINTENANCE. FEATURES INCLUDE THE FOLLOWING:

- A. THE FRAME PLATE BOLTS AND ALIGNS TO THE FACE OF THE POWER FRAME. IT IS THE BACK BONE OF THE LIQUID END. IT SUPPORTS ALL OTHER COMPONENTS OF THE LIQUID END. THE FRAME PLATE IS MADE OF HIGH-GRADE CARBON STEEL AND IS NICKEL-PLATED TO MINIMIZE CORROSION.
- B. LIQUID END COMPONENTS ARE RETAINED BY HIGH STRENGTH STEEL BOLTING THAT THREADS INTO THE CARBON STEEL FRAME PLATE. EXCEPT FOR THE SUCTION AND DISCHARGE CONNECTIONS, THERE ARE NO THREADS IN ANY OF THE STAINLESS STEEL PARTS, MINIMIZING THE POSSIBILITY OF GALLING THE STAINLESS STEEL.
- C. ALL PRESSURE-CONTAINING PARTS ARE MADE OF HIGH-STRENGTH STAINLESS STEEL, CERTIFIED FOR CHEMICAL AND PHYSICAL PROPERTIES.
- D. THE MANIFOLD IS SEPARATED FROM THE AREAS OF THE LIQUID END EXPOSED TO FULL PRESSURE EXCURSIONS. (IT SEES A STEADY DISCHARGE PRESSURE IN THE DISCHARGE PORT AND A STEADY SUCTION PRESSURE IN THE SUCTION PORT.)

APPROVED

001 21: 2009

New York Simo Dight of Valor
Engineering Europea Unit
Pt 16 of 2

1-2

Copyright April/1998 NLB Corporation

- E. THE VALVE ZATS CLAMP BETWEEN THE .ANIFOLD AND THE PRESSURE SLEEVES.
- F.-THE SUCTION AND DISCHARGE VALVES ARE CONCENTRIC. THE SUCTION VALVE IS A DISC-TYPE VALVE. THE DISCHARGE VALVE IS A BEVEL-SEAT WING-GUIDED VALVE.
- G. O-RINGS ARE USED ONLY ON THE PUMP MANIFOLD. THEY ARE EXPOSED TO STEADY PRESSURES ONLY.
- H. A RAISED METAL-TO-METAL SEALING FACE IS PROVIDED AT EACH END OF THE PRESSURE SLEEVE. THESE SEALS ARE THE ONLY STATIC SEALS EXPOSED TO THE FULL PRESSURE EXCURSIONS AS THE PUMP RUNS.
- I. THE PACKING CARTRIDGE IS EASILY REMOVED FOR CONVENIENT PACKING REPLACEMENT ON A WORK-BENCH.
- J. THE PACKING IS SPRING-LOADED, ELIMINATING REQUIREMENTS FOR ADJUSTMENT. (THERE IS NO GLAND.)
- K. THE PLUNGER IS SOLID TUNGSTEN CARBIDE. IT IS CLAMPED AND ALIGNED TO THE CROSSHEAD STUB WITH A NUT AND CIRCULAR SNAP RING.
- L. LUBRICATION FOR THE PACKING IS PROVIDED ON THE ATMOSPHERIC SIDE, FROM A MECHANICAL LUBRICATOR DRIVEN FROM THE END OF THE PUMP CRANKSHAFT.
- M. THE OIL FLOWS THROUGH CLEAR TUBES TO THE PACKING, ALLOWING VISUAL MONITORING OF THE FLOW. THE SMALL-DIAMETER TUBES FILL QUICKLY DURING INITIAL OPERATION, AND THE SMALL COPPER TUBE, AT THE FLANGE, INHIBITS LOSS OF OIL FROM THE TUBE DURING IDLE PERIODS. WATER SPRAY ON THE PLUNGERS IS NOT REQUIRED, MINIMIZING DISPOSAL REQUIREMENTS.

APPROVID

UCT 2 7508

New York Stote Dept. of Archer Engineering Convious Only 12/7/21

1-9

FEATURES OF THE SYSTEM

THE SYSTEM IS DESIGNED TO LENGTHEN THE LIFE OF BOTH PUMP COMPONENTS AND SYSTEM COMPONENTS. FEATURES INCLUDE:

- A. A WATER TANK AT ATMOSPHERIC PRESSURE. THIS ALLOWS MUCH OF THE DISSOLVED AIR TO FLASH OUT OF SOLUTION AND SEPARATE FROM THE WATER. (DISSOLVED AND ENTRAINED AIR CAUSE SERIOUS PROBLEMS WITH RECIPROCATING PUMPS.)
- B. A LOW-WATER-LEVEL SHUT-DOWN SWITCH TO STOP THE ENGINE IF THE WATER DROPS TO A LOW LEVEL.
- C. TANDEM INLET FILTER: A 10 MICRON FILTER IN SERIES WITH A SIX MICRON FILTER. (SOLIDS SHORTEN THE LIVES OF MANY SYSTEM COMPONENTS ESPECIALLY PUMP PACKING AND PLUNGERS.)
- D. A CENTRIFUGAL CHARGING PUMP WHICH:
 - 1. IS DRIVEN FROM THE INPUT SHAFT. (IT RUNS ONLY WHEN THE POWER PUMP RUNS.)
 - 2. PROVIDES A POSITIVE SUCTION PRESSURE TO THE POWER PUMP.
 - 3. MAKES PRIMING EASY. IT QUICKLY FILLS THE POWER PUMP AND DISCHARGE SYSTEM.
- E. A CLEAR, FLEXIBLE HOSE BETWEEN THE CENTRIFUGAL AND POWER PUMP WHICH
 - 1. ENABLES THE OPERATOR TO SEE THE WATER FLOWING INTO THE POWER PUMP.
 - 2. ABSORBS PULSES FROM THE POWER PUMP, SO THAT THE CENTRIFUGAL PUMP AND GAUGE ARE EXPOSED TO MINIMAL PULSATIONS.
- F. AN ACOUSTIC TYPE (NO MOVING PARTS) DISCHARGE PULSATION DAMPENER WHICH REDUCES THE POWER PUMP DISCHARGE PULSE. THIS REDUCES STRESSES ON BOTH THE PUMP AND DISCHARGE SYSTEM.
- G. A REMOTELY MOUNTED ACCESSORY MANIFOLD WHICH CONTAINS THE DISCHARGE GAUGE, RUPTURE DISC, AND CONNECTIONS FOR THE BY-PASS VALVE AND DISCHARGE HOSE. MOUNTING THIS MANIFOLD DOWNSTREAM OF THE PULSATION DAMPENER EXTENDS THE LIVES OF THE AUXILIARY EQUIPMENT.
- H. A LIQUID-FILLED DISCHARGE PRESSURE GAUGE.
- I. AN OIL-DAMPED BY-PASS VALVE.
- J. TWO RUPTURE DISCS: ONE AT THE PUMP AND ONE AT THE ACCESSORIES MANIFOLD.

1-4

Copyright 1994 NLB Corporation

New York State Dord, of Labor 18421

SPECIFICATIONS AND RATINGS

LIQUID END

PLUNGER DIA 0.660"

(16.7MM)

STROKE LENGTH:

4.25 INCHES (10.8 CM)

MAXIMUM WORKING PRESSURE (PSI)

36,000 (2,482.7 BAR)

DISPLACEMENT (US GPM)

6.0 (22.7 LPM)

VOLUMETRIC EFFICIENCY AT MAXIMUM PRESSURE

90%

MAXIMUM OPERATING TEMPERATURE (OF WATER)

100°F (38°C)

MINIMUM REQUIRED SUCTION PRESSURE (PSIG)

30 (2.1 BAR)

CONNECTIONS

SUCTION: DISCHARGE:

9/16" 60,000 P\$I (4,137.9 BAR)

MATERIALS OF CONSTRUCTION, ALL WETTED PARTS:

STAINLESS STEEL

PACKING:

SQUARE -RING SEALS

PACKING LUBRICATION:


ATMOSPHERIC-PRESSURE OIL FROM MECHANICAL

LUBRICATOR

OPTIONAL GEAR-PAC RATIO:

OUI 8 - 2069


© Copyright October/1998 NLB Corporation



1420121

COT 200 2009

New York Stain Dept. of Lat Bagineering Services Unit #21421





STATE OF NEW YORK DEPARTMENT OF LABOR Www.labor.state.ny.us

DATE: 10/27/05

•	Office:		· · · · · · · · · · · · · · · · · · ·	<u>. </u>	
	Location:				
	Floors	Room:		•	
	Phone No:	Fax No:	16) 408-	75	
FROM:	Name: Melister S	chynederly	· ·		
	Engineering Services	(1)		,	
	Office: Engineering Services	au orano circaso antenerso antenerso de contra	and sense are sense.	Aucho	
		au orano circaso antenerso antenerso de contra	12240		
	t de la fina de la companya de la fina de la La fina de la fina de	au orano circaso antenerso antenerso de contra	\ 22240		
	Location: Blog 12 Room 159	au orano circaso antenerso antenerso de contra	12240		
COMMENTS	Location: Blog 12 Room 159 Phone No: 618-457-1536	au orano circaso antenerso antenerso de contra	1224 0		
COMMENTS:	Location: Blog 12 Room 159 Phone No: 618-457-1536	au orano circaso antenerso antenerso de contra	12240		
COMMENTS:	Location: Blog 12 Room 159 Phone No: 618-457-1536	au orano circaso antenerso antenerso de contra	12240		

This communication is intended only for the use of the named addressee and may contain information which is privileged, confidential and/or exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you receive this communication in error, please notify me immediately by telephone to arrange the immediate return of the communication.

environmental and demolition consulting

16 October 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

APPROVED

OCT 22 2009

New York State Dept. of Labor

RE: Midtown Plaza – Mall and Tower Variance Application Amendmenting Symptices Unit

Dear Mr. Alonge,

With respect to the above mentioned variance, we submit the following additional information to be considered with the amendment to the original application:

In the approved variance (Number 09-796) approval is granted for the utilization of bead blasters
and solvent cleaning for the removal of the floor mastic materials. We would like to add the
utilization of ultra-high pressure water to the list of approved mastic removal technologies. For
the utilization of this technology, the following activities will occur:

A remote enclosure system will be constructed to contain the vacuum recovery system and water treatment unit. This enclosure will be located at ground level and will have an attached personal and waste decontamination system. It is expected to construct this enclosure system with wood framing and players of flame retardant reinforced plastic sheeting in a tent like structure. The remote enclosure system will be placed under negative pressure registering -.02 on a magnahelic gauge.

istic perhaud stic sheathing the

10/22/09

The vac recovery system will be HEPA filtered at the blower exhaust.

The ultra high pressure floor tool head will be attached to the pump and the vac recovery system in the designated regulated abatement work area. The pump will be engaged to allow for 36,000psi of water pressure to be sent to the working head. The working head is a shrouded blast head that has the HEPA filtered vac recovery system attached. As the floor is blasted and cleaned, the vac recovery system will capture and convey (via enclosed negative pressure pipe) all the generated waste to the remote enclosure housing the vac recovery system. Liquid phase waste will be filtered to 5 microns and sent to a sanitary sewer structure, semi solid waste will be made solid by the introduction of kiln dust, concrete or saw dust to allow for packaging and disposal as solid waste material as depicted in the approved variance.

Upon completion of the mastic removal activities the introduction of the pump and the vac recovery system. If the suppose the same and the same activities the introduction of kiln dust, concrete or saw dust to allow for packaging and disposal as solid waste material as depicted in the approved variance.

Upon completion of the mastic removal activities, the interior of the vac recovery system will have all filters removed and packaged as asbestos waste and all internal components wet wiped, HEPA vacuumed or pressure washed until free of all visible material. Final Airs will be run on the remote enclosure, upon receipt of satisfactory air clearance, the remote

containment will be removed and the vac system removed from the site.

* ONLY UNITS EQUIPTED BY MINUFACTUER LITH VACUUM RECOVERY CONNECTION SHALL BE UTILIZED FOR REMOJALS. AMANUFACTUER REQUIREMENTS FOR OPERATION FMINTENANCE OF ALL SYSTEM COMPONENTS, SHALL BE FALLOWED.

1422/04


PO Box 561 - Buffalo, NY 14 213

716.341.8601 (ph) 716.408.9567 (fax)


1061-734-818

71:60 6002/72/01

Approved variance also listed clearance air sampling after gross removal of spray-on and again
after removal of ACM flooring and mastic. Contractor will perform clearance air samples after
completion of removal of all ACM and after final cleaning, drying periods, inspections and
clearance as per 12 NYCRR 56.



Robert Barr - NYS Project Designer #93-19183



Robert Barr - NYS Project Designer #93-19183

Alonge, Christopher G (LABOR)

From:

Robert Barr [rob@56services.com]

Sent:

Friday, October 16, 2009 12:24 PM

To:

Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)

Cc:

'Bill'; Wesolowski, Martin; kreuzerr@liro.com

Subject: Response

APPROVED

001 22 2009

Mr. Alonge,

Additions to submitted letter and responses to your questions:

New York State Dapi. of Labor Engineering Services Unit

1. Waste Water Control - Any residual water that does not make it into the unit head and sent via hose directly to vacuum truck will be squeeged and HEPA vacuumed immediately.

Enclosure – Unit will be in use for extended period of time – it will be hard walled as per Code Rule 56.

Fencing — Unit will be parked inside one of the buildings on this site — with access limited only to NY5 DOL licensed individuals. Entire site will be fenced. WITH A MINIMUM OF 8' HIGH TEMPORARY CHAIN-UNK CONSTRUCTION FENCING THIS FONCING SHALLED PRIOR TO USE OF THIS SYSTEM

I also left this information on your voice mail. Please call if you have any questions.

Rob

114 10/24/09

Robert Barr

716.341.8601



PO Box 561 Buffalo, NY 14213 fax 716.408.9567

* ONE WORKER SHALL BEDESIGNATED FOR WASTEVATER CONTROL AT EACH REPORTERY REMOVAL LOCATION, SHALL VACUUM FUGITIVE WASTEVATER IMMEDIATELY UPON GENERATION.

Alonge, Christopher G (LABOR)

From: ∍nt:

Robert Barr [rob@56services.com] Tuesday, October 20, 2009 3:49 PM

10:

Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)

Cc:

Subject:

Midtown FW: Vac Unit Information

Attachments:

36-9950-15A.pdf; 20091020152218648.pdf





36-9950-15A.pdf 2009102015221864 (83 KB) 8.pdf (87 KB)

Mr. Alonge,

pirect from the manufacturer.

Robert Barr 56 Services 716.341.8601

----Original Message----

From: Kidd, Rick A [mailto:kiddra@nlbusa.com]

Sent: Tuesday, October 20, 2009 3:25 PM

To: rob@56services.com

Subject: Vac Unit

Attached is the 36-9950-15A curent spin jet with Vac attachment.

> Rick Kidd

> NLB Corp

Customer Service / Technical Support Mgr.

1-800-227-7652 Ext. 184

> Kiddra@nlbusa.com

www.nlbcorp.com

<<36-9950-15A.pdf>> <<20091020152218648.pdf>>

APPROVED

OCT 22 2009

New York State Dept. of Labor Engineering Services Unit



Model No. 36-9950-15A

Lightweight Ultra-High Pressure SPIN JET®



The NLB Model 36-9950-15A lightweight SPINJET ® combines the awesome cleaning power of ultra-high pressure water with the proven technology of our rot ating SPIN JET seals. This compact design weighs only 138 pounds (62.6 kg) and provides the ultimate in maneuverability and ease of operation. With features like a lightweight aluminum body, hard rubber wheels, 15 inch (38.4 cm) Barjet nozzle assembly and vacuum attachment, the 36-9950-15A is the answer to your toughest floor and deck cleaning problems.



FEATURES:

- Weighs only 138 pounds (62.6 kg).
- Balanced design for ease of maneuverability
- Handles for easy lifting:
- Aluminum and stainless steel construction.
- Uses up to 11 gpm (42 lpm); 40,000 psi (2,800 bar).
- Barjet[®] nozzle system with angular adjustment.
- * 4" (10.25 cm) \cuum attachment for collection of water and debris.
- 15 inch (38.4 cm) cleaning coverage.

The Leader in High-Pressure Water Jet Technology

Headquarters

29830 Beck Road Wixom, MI 48393-2824 (248) 624-5555 FAX: (248) 624-0908 http://www.nlbcorp.com

Regional Offices

(856) 423-2211 FAX: (856) 423-0997

HE LEADER IN HIGHER ESSURE WATER JETUTEOHNOLOGY

- 圖 11506 Spencer Hwy, La Porte, TX 77571 圖 1323 E. Hill S., Signal Hill, CA 90755 (281) 471-7761 FAX: (281) 471-8738
- 2 159 Harmony Road, Mickleton, NJ 08056 2 14302 Highway 44 N., Gonzales, LA 70737 (225) 622-1666 FAX: (225) 622-7366
 - (562) 490-3277 FAX: (562)733-0780

SPIN JET® Floor & Grate

Floor & Grate Cleaners

NLB's patented SPIN JET® rotating spray systems have proven their ability in the harshest environments and have solved the toughest industrial and commercial cleaning problems. SPIN JET® applications include paint booth grate cleaning, coating removal, highway stripe removal, airport runway rubber removal, surface preparation, concrete scarification, and hydrodemolition.


FEATURES/BENEFITS:

- Vacuum recovery available.
- Uses NLB's Barjet^{*} ultra-high pressure spray bar.
- Fast-acting NLB dump valve (V36-550A), constructed of stainless steel, reduces water pressure to near-zero when in dump position.
- Hard rubber wheels for easy movement over a number of surfaces.
- Air-powered for consistent rotational speed.

APPROVED

OCT 23 2009

New York State Dept. of Labor Engineering Services Unit Pt 7 of 21



36-9900-15A


- Integral seal and air motor eliminates belt or chain drive.
- Lightweight aluminum construction.
- Balanced design for easy maneuverability.
- Adjustable handle for operator comfort.



Sasi Part No.	Discharge Pressure (Max.)	Max. Flow	Potation Speed	Alr	Weight	Width	Nozzies
DR\$12481	40,000 psi (2,800 bor)	11 gpm (42 lpm)	2,000 rpm	65 psi @ S0 cfm (4.5 bar @ 23.6 l/s)	120 lbs. (54.5 kg)	· 16" (41 cm)	Up to 15

36-8300-15A

- Front-mounted steel enclosure, offset to clean in tight corners.
- · Heavy-gauge aluminum frame.
- Adjustable enclosure for cleaning uneven surfaces.



Seal Part No.	Discharge Pressure (Max.)	Max. Flow	Rotation Speed	Air .	Weight	Width	Nozzles
DS8800A-1	40,000 psl (2,800 bor)	11 gpm (42 lpm)	•		315 lbs. (143 kg)	23° (58 cm)	Up to 16



50·




Image 1 - Equipment Detail - Floor Tool Head

APPROVED

UCT 2 × 2009

New York State Opposite Labor Englished Init




Image 2 - Equipment Detail - Floor Tool Head

Robert Barr - NYS Project Designer #93-19183




Image 3 - Equipment Detail - HEPA Filter Enclosure for Blower Exhaust

APPROVED

OOT 2009

New Vorte Once Once of Lebor Englishming Forviors Unit Pr 9 of 21



Image 4 - Equipment Detail - HEPA Filter Enclosure for Blower Exhaust

Robert Barr - NYS Project Designer #93-19183

FEATURES

- All Market and the contract of th
- فيها والرفيون مصطرة أأنها فرانيا والأواكا
- Frank Boardwin Storage State
- 1 hardens liber than
- Timeste and
- e sada republication at the a
- Marchineral System
- Primary > patter of a a
- As only begins of tables.

BENEFITS

- elter oper um entence
- College of the control of the contro
- Allows the mass of tasks as t explore end
- · Alexo ramaval of ergo particles, it or Classiff and facing
- € £ 86-by this hopposted, lebulary strained
- * Parally desirate and has sheet as a project.
- Allows to express to conscious secur-
- . Vigint exponence to combine ? Antachenth deled
- A Province way providing



HFS PORTABLE SHOWER

SPECIFICATIONS White South But to bear

Sugar

APPROVED

٠.,

New York State Sept. of Labor Engineering Services Unit

14/0:121

TWO STAGE FILTRATION SYSTEM



SPECIFICATIONS

24.7 - 25 - 101 Arrest 776 25 to.

Mak 14

tik. Madion expt

ir.

GBR World of.

n to 10 to promiser. Constitution S. Theredity

FFATURES * Francis in age of BBB B more than the office of the Africa

- Involved a containing of
- Padzonizost to 14 mm
- entre marie
- Non-Additional text
- Please Protein.

SENEFITS

- Jefferne,
 Letter, ., .;
- weigh cache to be at
- A Foreign Company of the Australia of the Company o
- was beat part of ear
- · Dogwie wie wie in in
- CALL SAME CALL
- "som and or section.

FEATURES

BENEFITS

* Lightweight durable rust resistant

« Control panel unpkigs

for easy runkivar

• Eleránotus leokago

Bround HEPA figure

Provides easy portability

ลงบนกต์ วันบนคล

- Heavy duty alumnum LEGINAL
- Modular central panel Sairtos ent
- · Sealed control sox
- HEPA titter is kicked in . Assures a possive seul
- · four heavy duty swire: · Provides easy mebility catters 2 w/locks
- Ruggod carrying SHINNE

SPECIFICATIONS

Винелекона.

Weight

Air Flore:

Motor:

Power Supply:

Figure.

37 1/4" x 86 1/7 x 321/i

140 100 1975 (nigh speed)

1000 (tax speed) 11/1HP - 2 Speed - high

1:5V, GONZ, 15 Airps


moneura Q90

Prendry 24" x 24" · 2 Lis pad Secondary: 24" x 24" 3 ply req

panel

HEPA Filton: 24v x 24 x 31 1/2" 198 8741

FA2000EC



Robert Barr - NYS Project Designer #93-19183

GENERAL DATA

SPIN JET® MODEL AND SERIAL NUMBER INFORMATION

THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE IDENTIFIED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE SPIN JET® UNITS. IT IS IMPORTANT THAT WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT THAT THE MODEL AND SERIAL NUMBERS ARE INCLUDED IN THE ORDER.

AFPROVED

1111 F - 5003

Now Veril Circ Sept of Labor Elighisting Sulvices Unit ان هم النهر

1-1

@ Copyright 1996 NLB Corporation

DESCRIPTION

THE 36-8300-15A SPIN JET® STRIPE REMOVER IS AN ULTRA HIGH PRESSURE WATER BLASTING ACCESSORY FOR REMOVING PAINT STRIPING WITH A LOW VOLUME OF PRESSURIZED WATER.

THE SPIN JET® UTILIZES A ROTATING NOZZLE BAR HOLDING UP TO 12 NOZZLES. THE ROTATION OF THE NOZZLE PROVIDES A WIDE PATTERN AS THE OPERATOR MOVES THE SPIN JET® OVER THE STRIPING TO BE REMOVED.

NOZZLE ROTATION IS PROVIDED BY AN AIR MOTOR. ROTATIONAL SPEEDS CAN BE ADJUSTED BY INCREASING OR DECREASING THE AIR PRESSURE.

THE SPIN JET® INCORPORATES THE NLB MODEL 8800A-1 36K ULTRA HIGH PRESSURE SWIVEL. THE ROTATING NOZZLE BAR IS SUPPORTED BY TWO HIGH CAPACITY SEALED BALL BEARINGS. THE ENTIRE ROTATING NOZZLE BAR MECHANISM INCLUDING THE ROUND SPRAY ARM ENCLOSURE MAY BE ADJUSTED UP OR DOWN TO SUIT PARTICULAR JOB REQUIREMENTS.

THE SPIN JET® UNIT INCORPORATES A MODEL V36-560 AIR CYLINDER OPERATED PRESSURE DUMP VALVE, CONTROLLED BY A MANUALLY OPERATED VALVE ON THE PUSH HANDLE. ALSO INCLUDED ARE AN AIR FILTER AND AN AIR LUBRICATOR FOR THE AIR MOTOR SUPPLY.

APPROVED


Part Zens

New York State Diet of Labor Engineering Surface Unit

12 Je 14 21

1-2

© Copyright May/1998 NLB Corporation



New York State Death of Labor Emphasising Services Unit mg 13 of 21

GENERAL ARRANGEMENT MODEL 36-8300-15A SPIN JET PAINT STRIPE REMOVER

© Copyright 1996 NLB Corporation

1-3

PHYSICAL

HEIGHT: 43" (109.2cm)

WIDTH: 23" (58.4 cm)

WEIGHT: 275 LB. (124.8 kg)

* FRAME CONSTRUCTION: WELDED ALUMINUM**

NOZZLE ARM ENCLOSURE: 10 GA. STEEL

PUSH HANDLE: STEEL PIPE

WHEELS: 8" SOLID RUBBER, 2 FIXED-2 SWIVEL

OPERATING AIR SUPPLY: 90 SCFM AT 100 PSI (AT 3000 RPM

ON NOZZLE)

MIN. AIR SUPPLY HOSE SIZE: 3/4"

INPUT WATER REQUIREMENT: 8 GPM (20 LITERS) MAX AT 36,000 PSI (2.482.7 BAR)

INPUT WATER SUPPLY HOSE: 36,000 PSI WORKING PRESSURE

1-1/8"-12

WATER CONTROL: AIR OPERATED DUMP VALVE WITH

MANUAL AIR CONTROL VALVE

ROTATING SEAL: NLB MODEL 8800-1

NOZZLES: SAPPHIRE ORIFICE ASSEMBLIES

WITH RETAINING GLAND

NOZZLE QUANTITY: UP TO 18

NOZZLE ROTATING SPEED: 3000 RPM MAXIMUM


MODEL AND SERIAL NUMBER

THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE DETERMINED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE HIGH PRESSURE PUMP AND THE ENGINE HOUSING OR CONTROL PANEL. THEY ARE LOCATED AS SHOWN IN THE FOLLOWING PICTURE. IT IS IMPORTANT, WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT, THAT THE MODEL AND SERIAL NUMBERS BE INCLUDED IN THE ORDER.

APPROVED

6001 NO X6009

Werr York State Dept. of Lebor Engineering Services Unit



MODEL AND SERIAL NUMBER ON PUMP

1-1

© Copyright 1994 NLB Corporation

FEATURES OF THE PUMP

THE NLB MODEL 36201 PUMP IS A HORIZONTAL, TRIPLEX, PLUNGER-TYPE POWER PUMP WITH A POLY CHAIN BELT DRIVE OR AN OPTIONAL BOLT ON GEAR PAC, FOR DIRECT-CONNECTION (THROUGH A FLEXIBLE COUPLING) TO AN ENGINE.

THE TRIPLEX POWER END IS THE SAME AS USED ON THE NLB 10150, 20150, 20156 AND 30200 PUMPS. THIS DESIGN HAS BEEN PROVEN BY YEARS OF FIELD OPERATION.

THE OPTIONAL GEAR-PAC HAS THE FOLLOWING FEATURES:

- A. BOLTS TO A STANDARD POWER END. A SMALLER COUPLING IS REQUIRES THAN FOR AN ENGINE-MONTED GEAR.
- B. CAN BE MOUNTED ON THE OPPISITE SIDE OF THE PUMP IF EVER NECESSARY TO REVERSE ROTATION.
- C. GEAR AND PINION ARE CROWN-SHAVED, MADE OF FORGED ALLOY STEEL.
- D. GEARS HAVE AN AGMA SERVICE FACTOR OF 2.
- E. HIGH THERMAL POWER RATING WILL OPERATE IN AN AMBIENT AIR OF 40° C WITHOUT EXTERNAL COOLING.

THE LIQUID END IS A RUGGED, SIMPLE DESIGN, WITH ADVANCED CONCEPTS FOR HIGH EFFICIENCY, LONG LIFE, AND EASY MAINTENANCE. FEATURES INCLUDE THE FOLLOWING:

- A. THE FRAME PLATE BOLTS AND ALIGNS TO THE FACE OF THE POWER FRAME. IT IS THE BACK BONE OF THE LIQUID END. IT SUPPORTS ALL OTHER COMPONENTS OF THE LIQUID END. THE FRAME PLATE IS MADE OF HIGH-GRADE CARBON STEEL AND IS NICKEL-PLATED TO MINIMIZE CORROSION.
- B. LIQUID END COMPONENTS ARE RETAINED BY HIGH STRENGTH STEEL BOLTING THAT THREADS INTO THE CARBON STEEL FRAME PLATE. EXCEPT FOR THE SUCTION AND DISCHARGE CONNECTIONS, THERE ARE NO THREADS IN ANY OF THE STAINLESS STEEL PARTS, MINIMIZING THE POSSIBILITY OF GALLING THE STAINLESS STEEL.
- C. ALL PRESSURE-CONTAINING PARTS ARE MADE OF HIGH-STRENGTH STAINLESS STEEL, CERTIFIED FOR CHEMICAL AND PHYSICAL PROPERTIES.
- D. THE MANIFOLD IS SEPARATED FROM THE AREAS OF THE LIQUID END EXPOSED TO FULL PRESSURE EXCURSIONS. (IT SEES A STEADY DISCHARGE PRESSURE IN THE DISCHARGE PORT AND A STEADY SUCTION PRESSURE IN THE SUCTION PORT.)

APPROVED

001 21: 2009

Now York Steen Direct of Victor Engineering Converse Unit Pt. 16 of 21

© Copyright April/1998 NLB Corporation

1-2

- E. THE VALVE ZATS CLAMP BETWEEN THE .ANIFOLD AND THE PRESSURE SLEEVES.
- F.-THE SUCTION AND DISCHARGE VALVES ARE CONCENTRIC. THE SUCTION VALVE IS A DISC-TYPE VALVE. THE DISCHARGE VALVE IS A BEVEL-SEAT WING-GUIDED VALVE.
- G. O-RINGS ARE USED ONLY ON THE PUMP MANIFOLD. THEY ARE EXPOSED TO STEADY PRESSURES ONLY.
- H. A RAISED METAL-TO-METAL SEALING FACE IS PROVIDED AT EACH END OF THE PRESSURE SLEEVE. THESE SEALS ARE THE ONLY STATIC SEALS EXPOSED TO THE FULL PRESSURE EXCURSIONS AS THE PUMP RUNS.
- I. THE PACKING CARTRIDGE IS EASILY REMOVED FOR CONVENIENT PACKING REPLACEMENT ON A WORK-BENCH.
- J. THE PACKING IS SPRING-LOADED, ELIMINATING REQUIREMENTS FOR ADJUSTMENT. (THERE IS NO GLAND.)
- K. THE PLUNGER IS SOLID TUNGSTEN CARBIDE. IT IS CLAMPED AND ALIGNED TO THE CROSSHEAD STUB WITH A NUT AND CIRCULAR SNAP RING.
- L. LUBRICATION FOR THE PACKING IS PROVIDED ON THE ATMOSPHERIC SIDE, FROM A MECHANICAL LUBRICATOR DRIVEN FROM THE END OF THE PUMP CRANKSHAFT.
- M. THE OIL FLOWS THROUGH CLEAR TUBES TO THE PACKING, ALLOWING VISUAL MONITORING OF THE FLOW. THE SMALL-DIAMETER TUBES FILL QUICKLY DURING INITIAL OPERATION, AND THE SMALL COPPER TUBE, AT THE FLANGE, INHIBITS LOSS OF OIL FROM THE TUBE DURING IDLE PERIODS. WATER SPRAY ON THE PLUNGERS IS NOT REQUIRED, MINIMIZING DISPOSAL REQUIREMENTS.

APPROVED

UUN 2 2503

New York State Begin of Action Englished Stavious Only カリフィン

1-3

FEATURES OF THE SYSTEM

THE SYSTEM IS DESIGNED TO LENGTHEN THE LIFE OF BOTH PUMP COMPONENTS AND SYSTEM COMPONENTS. FEATURES INCLUDE:

- A. A WATER TANK AT ATMOSPHERIC PRESSURE. THIS ALLOWS MUCH OF THE DISSOLVED AIR TO FLASH OUT OF SOLUTION AND SEPARATE FROM THE WATER. (DISSOLVED AND ENTRAINED AIR CAUSE SERIOUS PROBLEMS WITH RECIPROCATING PUMPS.)
- B. A LOW-WATER-LEVEL SHUT-DOWN SWITCH TO STOP THE ENGINE IF THE WATER DROPS TO A LOW LEVEL.
- C. TANDEM INLET FILTER: A 10 MICRON FILTER IN SERIES WITH A SIX MICRON FILTER. (SOLIDS SHORTEN THE LIVES OF MANY SYSTEM COMPONENTS ESPECIALLY PUMP PACKING AND PLUNGERS.)
- D. A CENTRIFUGAL CHARGING PUMP WHICH:
 - 1. IS DRIVEN FROM THE INPUT SHAFT. (IT RUNS ONLY WHEN THE POWER PUMP RUNS.)
 - 2. PROVIDES A POSITIVE SUCTION PRESSURE TO THE POWER PUMP.
 - 3. MAKES PRIMING EASY. IT QUICKLY FILLS THE POWER PUMP AND DISCHARGE SYSTEM.
- E. A CLEAR, FLEXIBLE HOSE BETWEEN THE CENTRIFUGAL AND POWER PUMP WHICH
 - 1. ENABLES THE OPERATOR TO SEE THE WATER FLOWING INTO THE POWER PUMP.
 - 2. ABSORBS PULSES FROM THE POWER PUMP, SO THAT THE CENTRIFUGAL PUMP AND GAUGE ARE EXPOSED TO MINIMAL PULSATIONS.
- F. AN ACOUSTIC TYPE (NO MOVING PARTS) DISCHARGE PULSATION DAMPENER WHICH REDUCES THE POWER PUMP DISCHARGE PULSE. THIS REDUCES STRESSES ON BOTH THE PUMP AND DISCHARGE SYSTEM.
- G. A REMOTELY MOUNTED ACCESSORY MANIFOLD WHICH CONTAINS THE DISCHARGE GAUGE, RUPTURE DISC, AND CONNECTIONS FOR THE BY-PASS VALVE AND DISCHARGE HOSE. MOUNTING THIS MANIFOLD DOWNSTREAM OF THE PULSATION DAMPENER EXTENDS THE LIVES OF THE AUXILIARY EQUIPMENT.
- H. A LIQUID-FILLED DISCHARGE PRESSURE GAUGE.
- I. AN OIL-DAMPED BY-PASS VALVE.
- J. TWO RUPTURE DISCS: ONE AT THE PUMP AND ONE AT THE ACCESSORIES MANIFOLD.

1-4

@ Copyright 1994 NLB Corporation

New York State Dont of Labor 1821

SPECIFICATIONS AND RATINGS

LIQUID END

PLUNGER DIA 0.660"

(16.7MM)

STROKE LENGTH:

4.25 INCHES (10.8 CM)

MAXIMUM WORKING PRESSURE (PSI)

36,000 (2,482.7 BAR)

DISPLACEMENT (US GPM)

6.0 (22,7 LPM)

VOLUMETRIC EFFICIENCY AT MAXIMUM PRESSURE

90%

MAXIMUM OPERATING TEMPERATURE (OF WATER)

100°F (38°C)

MINIMUM REQUIRED SUCTION PRESSURE (PSIG)

30 (2.1 BAR)

CONNECTIONS

SUCTION: DISCHARGE:

1/2" NPT

9/16" 60,000 PSI (4,137.9 BAR)

MATERIALS OF CONSTRUCTION, ALL WETTED PARTS:

STAINLESS STEEL

PACKING:

SQUARE -RING SEALS

PACKING LUBRICATION:

ATMOSPHERIC-PRESSURE OIL FROM MECHANICAL

LUBRICATOR

OPTIONAL GEAR-PAC RATIO:

7.16:1


APPROVED

OUT 2 - 2059

How York State Forth of the Englishing State Land State


1.4


© Copyright October/1998 NLB Corporation



007 Dig 2009

New York Stan Dept. of Laton Bagincering Services Unit





ENVOY

environmental consultants, inc.

	Air Sa	ampling Log Bo	ok	
Duning Maniton, II	As per 12NY	CRR amended January 1	1, 2006	
Project Monitor: Air Technician:	form 65	Date: <i>09</i>	/02/09 Job Tic	ket #: 31266
Building / Location: AA	£	Work Area: 11 TH FI	Shift	A B C
Building / Location: Mth Tow w	Toward.	Area: // ## F(00K	
E.S. D.C.	MAR	K SMETH		
Client / Owner (Print Name)	Client / C	Owner Representative (Print Name)	Client Contact	(Print Name)
Abatement Contractor (Print Name)	N ARK Abateme	DELPANTE. nt Supervisor (Print Name)	NYSDOL Asbe	estos Handling Certificate Number
Yes DKNo □		2	07/09	national growth and the most
Map Completed	Rotomete	er Number	Date of Last C	alibration
Phase IB	Phase IIA	Phase IIB	Phase IIC	Phase IIC
Project Phase Backgrounds	Work Preparation samples Class II	Asbestos Handling Samples Large	Final Cleaning Samples Small	Clearance Air Samples Minor
Class I		Large PQ	Siliali L	WILLOU
SPRAY-ON FT/FIM FIRE DOOR	s, WPB, MAS MSP.	Ln/ft Project wit	h multiple removals	
•	ck <i>OGO</i> 3rd Ch	neck 4th Ch	neck 5th	Check
Time of air sampling pump check Notes			***************************************	
Notes				
	<u> </u>			
- On SITE.		A . A . A . A		: :
•		510 CLEAR,		MONH IN COMP TO C.
- CAL. Pumps		p @ 0305.		- 10 ,
- Pamp CHEC		WARRING THE	,	
	HECK @ 0700.	1775	annual de la constant	
- BROKE DOU		0735.	CHOCALD TO THE TOTAL THE TOTAL TO THE TOTAL TOTAL TO THE	
- Bronhtt 5	AMPLES TO	LAB.		
MARKET	A		traced to the man to the same and the same a	
Millian Millian	<u> </u>			***************************************
				AND
		CAMINANO MILIUCHI PICAMANICALI WANAZIMICANIARI MIMASICIVIIA		All the second s
	30416		, , , , , , , , , , , , , , , , , , ,	
Air Technician Signature The Air Monitoring Log Book is a multi-page documen	nt which must be viewed in its entire	ety.		4,000

145 Lake Avenue • Rochester, New York 14608 • 585.454.1060 • fax 585.454.1062



Comments:

PARADIGM

ENVIRONMENTAL SERVICES, INC

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

1 Lab Job # 10 7 8 Job Ticket #

MIP.

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

F5	10	1			1	02/08		MARK	SMITH	1			
Client	4			/	una)/	00/101	-	Client Contact Client Contact Phone					
MILTE	WN T	DW6R		1/72	Floor	-63		TTR	NN65	1 20	02-5733		
Building/L	ocation		*	Work Are	ea		s State.	Air Tech		Air Te	chnician	Phone	
CAME	RIA		y	MARK	DELPI	ANTE		3.					
Contracto			,	Contract	or Contac	et	-	Fax Resi	Fax Results To: Fax #				
22	72 T823159153							SPRAY	ON FT/	Em Fre	6 DONRS	WPB MAS	
Rotometer	#			Cassette	Lot#		-	Materials to be Removed					
Project													
Phase	Phase I	1	Phase II		Phase I	IIB 🗌	Phase	IIC 🗌	Phase I		Env.		
Field Date	Backgorund		Work Area P		Asbestos H		Final Clean	ning	Clearance A	Airs			
Field Data	and Samp	ling Prov	laea By: El	nvoy Envil	I	T	IIS, IIIC.			T	1 4	100	
Sample #	I-1	1.2	7-3	I14	I-5	0-6	07	0-8	0-9	010	B-1	B-2	
Pre-		11	, 1	. 1	111	11	11	11	1/	1/			
Calibrated Flow Rate	4	4	4	4.	4	17	7	4	+	7	1	(
Post-				5		187					1		
Calibrated	4	ч	Ш	4	4	u	4	4	Ч	и			
Flow Rate	,	-1		1	1	-2: 2		-		- 1			
Average Flow Rate	4	4 - 3	y's	4 4.	4	+	4	4	1 - m	4		and of the second	
Start Time	4	4		7	The same of the sa	759	-7		1	1			
Military	h= 10	AS IA	1500	150	0508	ASH	w-11	non	eral	05-7			
Time End Time	05/0	05/0	0509	0505	0700	13 OB	00//	0506	6506	6507			
Military					1	V - 3/		te in			The state of the s		
Time	5740	0940	0739	0735	0738	1410	0741	0736	0736	10737			
Duration					, .					1 2			
(Minutes)	150	150	150	150	150	150	150	150	150	150	1	1	
Sample Volume							*				1		
(Liters)	600	600	600	600	600	600	600	600	600	600			
Laboratory	analysis F	Performed	d by: Parac	ligm Envir	onmental S	Services, I	Inc.				ELAP	ID # 10958	
Lab Sample #	75736	737	738	739	740	741	742	743	744	745	746	747	
Fibers/100 Fields:	:3	3	2.5	+	35	45	0.5	1.5	3	2.5	0	0	
Fibers/cc:	1.01	1.01	1.0+	t.01	2.01	1.01	401	2.01	1.01	4.01	NIA	NIA	
Samples R	elinguish	ed By:	1	5	Y	1,0		Date:	09	1/02/	103		
Received in	n Lab By:		Manage of the State of the Stat			-		Date:	2.09				
Analyzed By: Date: 9-3-09													
Microscop	icroscope Make, Model & #:									Immod	24 11.	10 Ur	

Air San	npling Log Bod	ok	
As per 12NYCF	R amended January 11	, 2006	
Project Monitor: D Pak	Date: 12	15 84 Job Ticke	t#: 36425
· · · · · · · · · · · · · · · · · · ·	ork + +	Shift	A B C
Building / Location: Middow Tour A	rea: 4 11 'f	(00/	
ESDC		1. 4.	& Smith
	er Representative (Print Name)	Client Contact (Pr	
Cambria	mux D.		
	upervisor (Print Name)	NYSDOL Asbesto	s Handling Certificate Number
Yes No D Map Completed Rotometer Ni	<i>∆</i> /	Date of Last Calib	rotion
Phase IB Phase IIA	Phase IIB	Phase IIC	Phase IIC
Project Phase Backgrounds Work Preparation samples	Asbestos Handling Samples	Final Cleaning Samples	Clearance Air Samples
Class I Class II	Large 📈	Small	Minor \square
Job Type Spray on, IT/ITM, mas, mit		/	
Type of Material	n/ft Project with	multiple removals	**************************************
1st Check 1800 2nd Check 1000 3rd Chec	k 1700 4th Che	eck 1700 5th Ch	neck //000
Time of air sampling pump check			
Notes			
On 5100 (-0655 / CM all	pumps to 30	1h	
Set of pumps beginning ()	1701	e e e e e e e e e e e e e e e e e e e	The second state of the second
clicked furnes throughout de	of to induce	operation- av	5000
- Broke down pumps (~ 1704	to syne	il Sect of	hus
Subjected all samples to	126	*	Marketon .
			·····

			Markada Shaka a a a da a a a da a a da a a da a d

		The same the same same same same same same same sam	PPG-yidan melangan manahan menangan menangan menangan menangan menangan menangan menangan menangan menangan me
	PPOTotal Control		
			*Colors
			m.Plant
		98-97000 17-07-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-	

		****	AMPANESIS AMERICA IL UZDONA CONTON PARA SANTA I PROPRINCI DE LA PROSENZA DE ROCALIZACIONA DE LA PROPRIA DE LA PROP
			10-00-10-10-10-10-10-10-10-10-10-10-10-1
DCH			
Air Technician Signature	NOTION OF THE PROPERTY OF THE		
The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.			



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 16151-09

Asbestos Air Monitoring
Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Job Ticket # 36425 \$

Empire	Empire State Development Corporation							Client Contact Client Contact Phone					
Client	1	7	0 1	inte	1.71		-	Client C	Contact	Clien	t Contact	Phone	
Building/L	toun	100	0.	Work Ar	4/00		-	Air Tech		40	schnician	Phone	
-	bria			Will	ea			All Tech	IIIICIAII	All I	cimician	riione	
Contracto	r				tor Contac	:t	-	Fax Res	ults To:	*	Fax #		
	51							5	s to be Re	log			
Rotomete	r #	2		Cassette	Lot#		-	Material	s to be Re	moved			
Project						1	1						
Phase	Phase IB Phase IIA			-	Phase I		Phase		Phase I		Env.]	
Field Data	Backgorund		Work Area F		Asbestos H.		Final Clear	ning	Clearance A	Airs			
Field		-	0 11	17-9	T	- 1							
Sample #	0-6	0-1	0-0	0-1	0-10	15-1	12						
Calibrated	7	7	3	7	7	1					i i		
Flow Rate Post-		2		· · · ·						-			
Calibrated Flow Rate	3	3	3	3	3								
Average				A de la	1	10			4 - 1		+	3	
Flow Rate	3	3)	1	7	76						x- *** 1 1 1	
Start Time Military Time	0709	0714	6711	0712	0713								
End Time Military Time	1705	1714	1711	1712	1713								
Duration (Minutes)	600	Noneman			->					,			
Sample Volume (Liters)	1800	***************************************			->	4	4	/			-		
Laboratory	analysis P	erforme	d by: Parac	digm Envir	onmental S	Services, I	nc.			. 9	ELAPI	D # 10958	
Lab Sample #	111	601	Lona	603	(004	605	1000						
Fibers/100 Fields:	9	, all	13	3	2	0	0			<i>x</i>			
Fibers/cc:	1.01	15 M	1.01	1.01	2.01	MA	NIA						
Samples R	elinguish	ed By:	0) //)		Date:	12	1.1	- /-		
) - {	NR					1151	09		
Received i	Received in Lab By:							Date:	12-1	W-09			
Analyzed E	By:		e e e e e e e e e e e e e e e e e e e	ı	A	4		Date:	12	-110-0	19		
Microscop	e Make, M	lodel & ‡	<i>t</i> :	7	21113)		Turn-aro	ound Time	Immed.		48 Hr.	
Comments	:					T	CV I			- 3	110	2	
			Ve	Vhals	to 1	eve.	M	12-	160 09	di	20 PM	n	

Air Sampling Log Book
As per 12NYCRR amended January 11, 2006
Project Monitor: Date: 12/10/09 Job Ticket #: 36426
Building / Location: Middan Tour Area: 11th floor Shift B C
ESDC may s.
Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name)
Abatement Contractor (Print Name) Abatement Supervisor (Print Name) NYSDOL Asbestos Handling Certificate Number
1 مير
Yes No D Map Completed Rotometer Number Date of Last Calibration
Phase IB Phase IIA Phase IIB Phase IIC Phase IIC
Project Phase Backgrounds Work Preparation samples Asbestos Handling Samples Final Cleaning Samples Clearance Air Samples
Class I Class II Large X Small Minor
Job Type Spreng on, H/Am, mas, mg/
Sq/ft Ln/ft Project with multiple removals 4
1st Check 0000 2nd Check 1000 3rd Check 1700 4th Check 1400 5th Check 1000
Time of air sampling pump check Notes
on site Pobut land all pumps to sepan
St of lines by man C 0706
chelled and sumps often to make operation. all good
Boll down symps Simply Pive to Sine except -1 Set up times
S. Snitted all sands to 145
- Chi
Air Technician Signature



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job #

Asbestos Air Monitoring Job Ticket #

Chain of Custody Meets NYCRR 56 amended January 11, 2006 **Empire State Development Corporation** Client Contact Client Contact Phone Client O. PUK 3177294 Building/Location Work Area Air Technician Air Technician Phone Fax Results To: Fax # **Contractor Contact** Contractor See Aw Log Materials to be Removed Rotometer # Cassette Lot # * Project Phase IIC Env. Phase IIA Phase IIC Phase Phase IB Phase IIB 🔽 Backgorunds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc. Field Sample # Pre-Calibrated Flow Rate Post-Calibrated Flow Rate

Average Flow Rate Start Time 0717 Military 0706 2709 Time **End Time** Military 1709 1710 Time Duration 600 (Minutes) Sample Volume 1200 (Liters) ELAP ID # 10958

Laboratory analysis Performed by: Paradigm Environmental Services, Inc. Lab Sample Fibers/100 Fields: Fibers/cc:

Samples Relinguished By:	Date: 12 16 01
Received in Lab By:	Date: 12-18-09
Analyzed By:	Date: 12418401
Microscope Make, Model & #:	Turn-around Time Immed. 24 Hr. 48 Hr.

Air Samplin	ig Log Boo	K			
As per 12NYCRR ame Project Monitor: Air Technician:	- 1	2006	Job Ticket #:	364	27
Building / Location: Widom Tove Work Area:	11th f/ve	/	Shift 📣	В	С
Project Description # 5 D C			Ment Sin	noth.	
Client / Owner (Print Name) Client / Owner Represen	ntative (Print Name)	(Client Contact (Print Name)	***************************************
	rock D.				
Abatement Contractor (Print Name) Abatement Supervisor (F	Print Name)	1	NYSDOL Asbestos Handlin	ig Certificate Nu	mber
Yes 🔯 No 🗆 Map Completed Rotometer Number			Date of Last Calibration		
	e IIB 🔯	Phase IIC	ncouring	nase IIC 🗆	¬
With the state of	s Handling Samples	Final Cleaning Sa		earance Air Sam	ples
Class I Class II Large		Small	Mi	nor 🔲	
Job Type Spray un, f7, ftm. mas, mit					W32-701////////////////////////////////////
UPm Sq/ft Ln/ft	Project with	multiple remov	vals 🏳		
Type of Material 1st Check			·	1	
1st Check UVOO 2nd Check / OVO 3rd Check / 7 Time of air sampling pump check	200 4th Che	ck /400	5th Check	[600]	
Notes					
on side Colsol CM all pumps	c 1- 71 M	.			
	<u> </u>				
	709		THE CONTRACTOR OF THE CONTRACT	·····	
cheered all pumps throughout de	1 - all 50	od Cl	2	1 1	
Brolle Clown Samples Segthning C.	> 1701 to	Syre e	Kattly "	18t.	p thos
Signified all Samples to las	THE PART OF THE PA		,	***************************************	
•					
				477.	
					W.T.T. CO. CO. CO. CO. CO. CO. CO. CO. CO. CO
	- And Control of the				

				-XIII	
A	***************************************				····
Told C					

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



FNVIRONMENTAL SERVICES. INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Meets NYCRR 56 amended January 11, 2006

Lab Job # 1629609

04/1078

Asbestos Air Monitoring

Chain of Custody

Job Ticket#
36427

Empiro	Empire State Development Corporation											
Client	State D	evelor	ineni C	orpora	tion		. "	Client Co	ontact	Client	Contact P	Phone
	oun -	Tove		1176	4100v	-		0.	Park	31	777	54
Building/L	ocation	10-		Work Are			•	Air Techi	nician	Air Te	chnician F	Phone
(um!	214			- 1	3111			-				
Contracto				Contract	or Contac	t		Fax Resu	ults To:	209	Fax #	
Rotometer	#			Cassette	Lot#	1.60	-	Materials	to be Rei	moved		
Project	\wedge				1		1	1				
Phase	Phase I	B	Phase II	IA 🔲	Phase I	IB 💢	Phase	IIC 🗌	Phase I	IC 🗌	Env.	
Field Data	Backgorund		Work Area P		Asbestos Ha		Final Clean	ing	Clearance A	Airs		
Field	and Samp	-			Onnemar	Consultan				4.1		7
Sample #	0-6	0-7	0-8	0-9	0-10	0-11	0-12	0-13	0-14	12-1	12-5	
Pre- Calibrated Flow Rate	3	3	3	3	3	3	3	J	3			
Post- Calibrated Flow Rate	3	3	3	3	3	3	3	3	3			
Average Flow Rate	3	3	-3-	3	× 3×	8	3-	-3-	3-			4-7-
Start Time Military	2214	0717	0713	0715	0712	200	0710	0711	0712			
Time End Time	0714	0 11 7	0113	0 /13	0112	0709	0 110	0711	0116			
Military Time	1714	1717	1713	1715	17/1	1909	1710	1711	1712			
Duration (Minutes)	600	property relia	and the second statement				All for the Berger of the control		>			
Sample Volume (Liters)	1800				AND DESCRIPTION OF THE PERSON NAMED IN COLUMN				\rightarrow	4	4	
Laboratory	analysis F	erforme	d by: Parac	ligm Envir	onmental S	Services, I	lnc.				ELAP II	D # 10958
Lab Sample #	112	1002	603	604	1005	took	01007	1008	609	616	(011	
Fibers/100 Fields:	3	2	2	2	2	3	3	0	5	0	\bigcirc	
Fibers/cc:	20,01	20,01	10.01	20.01	20.01	20.01	20.01	20.01	10.01	NH	NA	
Samples R	Relinguish	ed By:	D	Pa	×K			Date:	12/	17/09		
Received i	n Lab By:		18	M				Date:	12-1	1000	7	
Analyzed L	Analyzed By:								12	118/	9	
Microscop	e Make, N	lodel & i	#:	83		Turn-aro	und Time	Immed.	24 Hr.	48 Hr.		

Air Sampling Log Book
As per 12NYCRR amended January 11, 2006 Project Monitor: Date: 12/18/09 Job Ticket #: 36425
Building / Location: Middon tover Work Area: 11th floar Shift & B C
ESDC MANIC SMITH
Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name)
Abatement Contractor (Print Name) Abatement Supervisor (Print Name) NYSDOL Asbestos Handling Certificate Number Yes NO
Map Completed Rotometer Number Date of Last Calibration
Phase IB Phase IIA Phase IIB Phase IIC Phase I
Class I Class II Large Small Minor D
Sq/ft Ln/ft Project with multiple removals
Type of Material 1st Check () 900 2nd Check (000 3rd Check 1700 4th Check 1400 5th Check (600)
Time of air sampling pump check Notes
un ste Pobus (al all punjer to scam
Set op punys beginning (1705
Broke don evenes beginning City to type except 1 Set up times
Subnitted all Shaples to INS
DYDC

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

110	
09	1078
Job Ticket#	
364	29

					VI CITI 30	amorrade							
Empire	State D	evelop	oment C	Corpora	tion		_	MWI	(Smith	1			
Client				ith i				Client Co	ontact	Clien	t Contact	Phone	
Midtor	n los	NI		11 41	000		-	Air Technician Air Technician Phone					
Building/L	ocation			Work Are	ea 1 ~			Air Tecn	nician	AIFTE	ecnnician	Pnone	
- Chh!	bris			Contract	lar Canta	4	-	Fax Results To: Fax #					
Contracto	r			Contract	or Contac	τ		rax Res	unts 10.		Fax #		
Rotometer	r #			Cassette	Lot#		-	Materials	s to be Rei	moved			
Notometer	. F		_	Ousselle	LOU								
Project	\triangle		📙.	—	1		1	" 0 \(\tag{7}	0	10 🗔	* -		
Phase	Phase I		Phase I		Phase I	Later	Phase		Phase I		Env.		
Field Data	Backgorund and Samp		Work Area P		Asbestos Haronmental		Final Clean nts, Inc.	iirig	Clearance A	MIS			
Field				T			3.3	. 10		4 1	. 7		
Sample #	0-6	0-1	0-6	0-9	0-10:	-0-11	0-12	0-13	0-14	13-1	12.5		
Pre- Calibrated	7	7	7	7	7	- 47	7	7	7	1			
Flow Rate		5)	5	1	2)	7	1	-				
Post- Calibrated	7	7	3	7	7	17	7	7	7	1		s No.	
Flow Rate	2	1		1	1		-		-3		100		
Average Flow Rate	3	3	3	3*	****	1	3	J.	3				
Start Time Military						7				The second			
Time	0716	0713	0709	0711	0708	0705	0706	0707	0708				
End Time Military Time	1710	1713	1709	1711	1708	1705	1706	1707	1708				
Duration (Minutes)	600	Name and				Section property	STATISTICS OF THE PARTY OF		7				
Sample Volume (Liters)	1800								->	+	7	1 -	
Laboratory	analysis F	erforme	d by: Parac	ligm Envir	onmental S	Services,	lnc.				ELAP I	D # 10958	
Lab Sample #	113621	Lezz	423	624.	625	626	627	628	629	636	431		
Fibers/100 Fields:	17	Over-	8.5	10	5	7.5	5.5	3	6	6	0		
Fibers/cc:	10.01	Unc.	(0.01	10.01	10.01	10.01	40.01	<0.01	40.01	Nagarate and American			
Samples R	Samples Relinguished By:							Date:	12/	18/0	7		
Received in Lab By:							Date:	12/2	1/10	7	2		
Analyzed E	Analyzed By:							Date:	13.	23.00	7		
Microscop	Microscope Make, Model & #:							Turn-aro	und Timo		24 Hr.	48 Hr.	

Comments:

Verbals to Dave @ 9:45am 12.22.09 }

ENVOY

environmental consultants, inc.

	Air Samplin	ig Log Book		09-1078
	As per 12NYCRR ame	nded January 11, 20	006	A CONTRACTOR OF THE CONTRACTOR
Project Monitor: ☐	ES	Date: 12/19	7/09 Job Tick	set #: 36493
Building / Location: MINDUN TO	Work Area:	11 TH FLOOR	Shift	A' B C
Project Description	MILEY	<		
Client / Owner (Print Name)	Client / Owner Represer	ntative (Print Name)	Client Contact	(Print Name)
CAMBRIA	MARK D	ELPANTE		
Abatement Contractor (Print Name) Yes No X	Abatement Supervisor (F	rint Name)	NYSDOL Asbe	stos Handling Certificate Number
Map Completed	Rotometer Number	6.c	Date of Last Ca	alibration
Phase IB Phase			Phase IIC	Phase IIC
Project Phase Backgrounds Work Pre		s Handling Samples	Final Cleaning Samples Small	Clearance Air Samples Minor
Job Type	Large	: 12	Siliali L.J	Willor LI
	Sq/ft Ln/ft	Project with m	ultiple removals 🔲	
Type of Material 1st Check 545 2nd Check //	30 3rd Check	2304th Check	11/30) 5th 0	Check /7/5
Time of air sampling pump check	JO OIG OFFICER 72	A JO 4III OIICCIK	7750 31110	officer [//)
Notes				
	JANA TANA TANA TANA TANA TANA TANA TANA			West of the second seco
-ON STEP.				
- WEATHER CONTY	Α '	Clonby.		
- CAC. Aus 5kt	up pumps	@ 6745.		
- Pung Official Ca	130	· 72		
- Pump attell (B)	1230.			· · · · · · · · · · · · · · · · · · ·
- Pump CHECK CO	1430.	William.		
- Bloke Down Pun	ps-@ 1715			
- Brought Sarp	les to lot.	:	7	A
		meaning a true and a true	William Committee Tale	
	P.M. C. 1690		·	

		The state of the s		
	Aleman American Ameri			

				MANIMA
				PROGRAMA STATE AND ADDRESS OF THE STATE ADDRESS OF THE STATE AND ADDRESS OF THE STATE ADDRESS OF THE ADDRESS OF THE STATE AND ADDRESS OF THE STATE
	TO THE RESIDENCE OF THE PROPERTY OF THE PROPER			
	220002000000000000000000000000000000000	and the second s		
Air Technician Signature The Air Monitoring Log Book is a multi-page document which must b	e viewed in its entirety.			



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 19404-09

09-1078

Job Ticket #

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Empire	State D	evelo	oment C	orpora	104	MARK SMITH							
Client						1	g.	Client Contact Client Contact Phone					
MILAT	DINA	TOWE	R	11	THEL	COR		CORN.	PARTO	7.7en	NKS	202-5	
Building/L		1000		Work Are	ea		-	Air Techi	nician	Air Te	chnician	Phone	
Com	BRIV	1	n	1 ARK	161	DANTE							
Contracto		7	-/-		or Contac	t		Fax Resu	ılts To:	Aut 6 1	Fax #	1	
51													
Rotometer	*#			Cassette	Lot#	-	-	Materials	to be Rei	noved			
Project	△						T		<u> </u>		_* _	-	
Phase	Phase I		Phase II		Phase I	-	Phase		Phase I		Env.		
Field Data	Backgorund		Work Area P		Asbestos Ha		Final Clean	ing	Clearance A	irs			
Field	anu Samp	IIIIg Piov	Tueu by. E.	TIVOY ETIVII	T	Consultan	ns, me.						
Sample #	0-6	0-7	0-8	0-9	0-10	0-11	0-12	0-13	0-14		R-1	B-2	
Pre-													
Calibrated	2	2	3	3	3	3	2	2	2				
Flow Rate Post-						-		-					
Calibrated	2	2	3	3	3	7	2	2	2		- 1		
Flow Rate	d	0	2	>	2	ع	- 04						
Average	Q.	2	2	7.3	-3		2502	2	3.4			4-	
Flow Rate	0	0	2)	07	()	12	a	d				
Start Time Military					*		1	- /				, **-	
Time	0757	0755	0753	0751	5750	0745	0746	0747	0748				
End Time			-			·	-			4			
Military Time	1827	MIX	1823	1821	1820	1815	1901	1417	1918				
Duration	100 C	1400)	·FW	1001	1000	1	0010	1					
(Minutes)	580	580	580	580	580	580	< 5A	527	580			1	
Sample	200	100	200	500	101	500	200	50	200		1/	1/1	
Volume	1160	ulc à	Im. IA	Dula	in Wa	10110	1160	1160	11/-0		1/	1	
(Liters)	* 1	1160	1740	1790	1770	7790	1100	1100	1160		f1.15	D # 40050	
Laboratory	analysis F	'erforme	d by: Parac	ligm Envir	onmental S	Services, I	Inc.				ELAPI	D#10958	
Lab Sample	1.000		1 1		1.100	1 51 /	INE	1 51	1 12		1.60	LKG	
#	113599	ledo	LeDI	602	Le03	Loot	605	606	607	-	608	609	
Fibers/100		-											
Fields:	15	19	160	9	4.5	7	5	2.5	6		0	0	
1	9 2		1 1/5	4									
Fibers/cc:	20.01	20.01	60.01	10.01	20.01	20.01	10.01	10.01	10.01		-	пененичности.	
											- //		
Samples R	elinguish	ed By:		1				Date:	20	10%	0		
D	- 1 - 1 - 5		- marine)	(- T	8	Dete	101	114/0	7	E - 1	
Received in	n Lab By:			VDI	1			Date:	12/21	100			
Analyzed Pyr													
Analyzed E	Analyzed By:												
Microscop	o Mako N	Indel 8	H ·)			Turn-arou	and Time	09			
microscop	c wane, w	ouer or t	0	runn-arot	and rine	Immed.	24 Hr.	48 Hr.					

Air Sampling Log Book
As per 12NYCRR amended January 11, 2006
Project Monitor: Date: 12/21/05 Job Ticket #: 36430
Building / Location: Middom Tour Area: 11th floar Shift B B C
Project Description ESDC Marc Snith
Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name)
Abatement Contractor (Print Name) Abatement Supervisor (Print Name) NYSDOL Ashestos Handling Certificate Number
Abatement Contractor (Print Name) Abatement Supervisor (Print Name) NYSDOL Asbestos Handling Certificate Number Yes A No
Map Completed Rotometer Number Date of Last Calibration
Phase IB Phase IIA Phase IIB Phase IIC Phase I
Project Phase Backgrounds Work Preparation samples Asbestos Handling Samples Final Cleaning Samples Clearance Air Samples Class I Class II Large Small Minor Minor
Job Type Spray un, 47/fth, mas, mov
Type of Material Sq/ft Ln/ft Project with multiple removals
1st Check 0000 2nd Check 1000 3rd Check 1200 4th Check 1400 5th Check 1600
Time of air sampling pump check Notes
on site O over / cal all pumps to 31 pm
Set no pumps beginner P 0708
Checked pumps throughout any to where converting all made
Broll down promps to since exactly I set is the s
Sbritted and Simples to 125
ASI
Air Technician Signature The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 - Office (585) 647-2530 Fax (585) 647-3311

11 Lab Job# 16476-09

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

09 1078

Job Ticket #

36430

Empire	State D	evelop	oment C	Corpora	tion		Mak Smith						
Client				41- 1				Client Co	ontact	Client	t Contact I	4	
Midt	000	tove	/	11.1	501		_	U.	Par		1 1 1	294	
Building/L	ocation			Work Are	ea	-		Air Tech	nician	Air Te	echnician i	Phone	
	brik			· 101			-	F D			F 4		
Contracto	r			Contract	or Contac	î t	Fax Results To: Fax #						
Rotometer				Cassette	1 = 4 #		Materials to be Removed						
Rotometer	#			Cassette	LOI #		materials to be Nemoved						
Project	\triangle				1		1						
Phase IB Phase IIA Phase IIB								IIC 🗌	Phase I		Env.		
Field Data	Backgorund		Work Area F	,	Asbestos H.		Final Clean	ing	Clearance A	Airs			
Field	and Samp	ling r tov		Tivoy Livii	Ommeritar	Consultar	113, 1110.		T				
Sample #	0-6	0-7	0-8	0-9	0-10	0-11	0-17	0-13	0-14	13.1	12		
Pre- Calibrated	7	~	. 7	7	~~	-7	7	7	2			g 4	
Flow Rate)	5	5	5)	5))	2				
Post- Calibrated	7	7	7		7	7	7	-7	7			2 ¥	
Flow Rate	2)	2	5)))	2				
Average Flow Rate	7	3	-3	- 3 ×	34	樹	3	3	3	+3	10512.20	155 Par	
Start Time		4400				713 XX							
Military Time	0713	0716	0712	UTH	0711	0708	6709	0710	0711				
End Time Military		4.											
Time	1713	1716	1712	1711	1711	1708	1705	1710	1711	-			
Duration (Minutes)	600	_		and the second second second second					7			-	
Sample Volume	1800	-				-	anima anamana		-	4	4		
(Liters)	1111	a wfa was a	d huy Davas	diama Emple	anmantal I	Continue	Inc		,		ELADI	D # 10958	
Laboratory	analysis P	enorme	by: Parac	ilgm Enviro	onmentar	Services, i	Inc.				ELAPT	D# 10936	
Lab Sample #	091	092	:093	094	095	096	017	098	699	100	101		
Fibers/100 Fields:	4	135	10	10		3,5	1.5	5	3	0	0		
Fibers/cc:	1.0	1.01	1.01	1.01.	4.01"	2.01	2,0)	1.01	1,01	NIA	NIA		
Samples R	elinguish	ed By:	0.	Pa	1K			Date:	12/2	21/09			
Received i	n Lab By:			U		X :	:	Date:	12-28	2-09			
Analyzed E	Ву:	1	1	SU		. — »	*	Date:	12-20	2-09	s ji		
Microscop	e Make, M	lodel & ‡	# :	26	21113		Turn-aro	und Time	Immed.	24 Hr.	48 Hr.		

As per 12NYCRR amended January 11, 2006 All Technician: Delta Date: 11, 27, 8 1 Job Ticket #: 36, 73 Building / Location: Middlew Year Work Alica: 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4		Air Samp	ing Log Boo	k		
Building / Location: Middow Teve Work Area: 1th / leav Shift & B C Present Secreption Lind St. 1 Class / Devel Representation (Print Name) NOOCA Resease Intering Certifician Number Vision Phase III Ph		$\bigcap_{A} Q_{A} V_{A}$	As per 12NYCRR a	. 1	1	ah Tialah #	71. 4.71
Closed Free Names Closed Free Names Closed Consequence (Pres Names) Advanced Representative (Pres Names) Advanced Representative (Pres Names) Advanced Representative (Pres Names) Place III Phase III P		id four tou	Work Area:	11th flow			
Close Chest Chest				•		man s	is offer
Ves 10 No	Client / Owner (Print Name)						
Ves 10 No	Abatement Contractor (Print Name)				NYSI	ON Ashestos Handling	Cartificate Number
Phase IB Phase IIA Phase IIB Phase IIC Phase I			, butomont deport	51	14702	OCE NOBOSIOS FIGRICANIA	g definicate Number
Propert Phase Stagrands Were Preparation complete Althorize Class II Class II Large Small Minor Minor Minor Minor Split Large Small Project with multiple removals Type of Mesteral Stagness Decorated by the Stagness of the Check of the Complete of the Com					Date	of Last Calibration	
Class I Class I Large Small Minor Jet type Spring an 17 (17 11 m, 1 m m) m m							
John Type Spring an 67 (77 Mn, 1947), 1978 Type of Material 1st Check D & D 2nd Check 1970 3rd Check 200 4th Check 1900 5th Check 1600 Time of at sampling pump check Notes On Sife C 0655 Cod a M Abburgs & 300 M Set of pumps beginning 1970 On Cliff and pumps beginning 1970 On Cliff and pumps by your youngs of some of so	Class I	Class II	La	urge 💢			·
Type of Maderial 1st Check 1800 2nd Check 1800 3rd Check 1200 4th Check 1900 5th Check 1600 Three of air sampling pump check Notes On Sife O655 / Cod all flyings & 3CP/M Set pumps beginning 1700 Checkled and pumps by mysthat day and you of South Sumples to Sym Viet by three I Submitted and Samples to Les Air technician Signature	Job Type Spray on 15T	(Alm, was, m)	P			r	HAVE THE POST OF T
The of is sampling pump check Notes On Sife O655 Cod all flyings & 36PM Set Jumps Sesion in 1712 Che Cled and flyings throughout day - all got of Broth dam pumps to syn yited up three! Submished all Samples to les Air Technician Signature			Sq/ft Ln/ft	Project with	multiple removals	s LAT	
On Site CO655/Col all pumps to JUM Set of pumps tosinnin 2010 Checked and pumps to syn yet up the I Submitted all Samples to ics Air Technician Signature	1st Check 🔰 🖁 Ó 🗸	2nd Check	3rd Check	ໄຂບບ 4th Che	ck 1400	5th Check	1600
Set of pumps beginning 1700 Checked and pumps throughout day and you of Brothe dan pumps to sync yield up the st Submitted all Samples to les		,					
Set of pumps beginning 17th Checked and pumps throughout day all you of Brothe dan pumps to sync yet up the I Submitted all Samples to Ics	An SAD	20655 / C	A . M Or	ine do	11 Ph.		
Broth dan numps to syn file for the S Submitted all Samples to les Air Technician Signature	Set 1	Rumas to	diam's	1712	(0) / / /		
Air Technician Signature	acted of	y ornes	thras hud	den - all	sou of		The same of the sa
Air Technician Signature	Broile dan	prings	Lo Sync .	lifty fine	2 Š		***************************************
	Submitted	Mr Sai	ngles b	les '			

	THE CONTRACTOR OF THE CONTRACT		THE STATE OF THE S				WHITEMAN PLANTEL
	1940-1940		3.4.4.				S-,
	The second secon			·			
	CONTROL OF THE CONTRO	MONTH HINDOOM SELECTION DECOMES AND ADDRESS AND ADDRES				av	15.7
		p			The state of the s		
	Management of the second of th		***************************************				W2-W4-1-(1)+////
	F-H-001.5-11/2	900 - 100 -				***************************************	
		***************************************		Bharaille and a same a		N	· · · · · · · · · · · · · · · · · · ·
	PIERRY OF THE PROPERTY OF THE						
	D L	00				**************************************	
LDC ALL MADRIAGIA LAG MADA 1989 multi-page decument which must be viewed in its actively.	Air Technician Signature		MATONIA POR CONTROL CO	44004000000000000000000000000000000000			



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

1 Lab Job# 16710-09

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

09 1078 Tob Ticket # 76431

Empire	Empire State Development Corporation Client Contact Contact Phone												
Client	1		-				-	Client Co	ontact	Clien	t Contact	Phone	
Mid.	town	Thu	2 /	11/12	X lod	-		Ω	PWK		317	7294	
Building/L	ocation			Work Ar	ea		-	Air Tech	nician	Air Te	chnician	Phone	
(hm)	hrih			/	3311								
Contracto				Contract	or Contac	ct	-	Fax Results To: Fax #					
5	1							Sto	= Kh	100			
Rotometer	r#			Cassette	Lot#	Ton	-	Materials	to be Rei	moved			
Project					1	**	1		\bigcirc		*		
Phase	Phase I	$B \square$	Phase I	IA 🖂	Phase	IIB 📉	Phase	IIC	Phase I	IC 🗆	Env.]	
	Backgorund		Work Area F		Asbestos H	andling	Final Clear		Clearance A	Airs	_		
Field Data	and Samp	ling Prov	vided By: E	nvoy Envi	ronmental	Consultar	its, Inc.						
Field	1-6	1-7	A B	1-5	0-10	0-11	0-12	0-13	UM	17-1	02		
Sample #	100	10	10-0	0	0 10	10.7	0 12	0 , 3	1	13			
Calibrated Flow Rate	3	3	3	3	3	3	3	3	3	- Company			
Post- Calibrated	3	3	3	3	3	3	3	3	3		1 10		
Flow Rate Average	7	7	7	2	7	17	17	7	7				
Flow Rate	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		7	15	J		3				Auto Principal		
Start Time Military Time	1714	0720	0715	0716	6713	0710	0711	07/2	0713				
End Time	0.77	UILV	9/1/	01.	0.715	-							
Military Time	1714	1770	1715	1716	1713	1710	1711	1712	1713		The same		
Duration (Minutes)	600		The man adjusted in the feature of the		Constitution of the Consti	-			->		· equation (
Sample Volume (Liters)	1800		1			-	131 1		->	4	+		
Laboratory	analysis P	erforme	d by: Parac	digm Envir	onmental :	Services,	Inc.				ELAP	ID # 10958	
Lab Sample #	115		20.2	Out.	A in	inger .	nun				-		
Fibers/100	913	914	915	910	917	918	919	920	921	922	923		
Fields:	5.5	ld	1	8	12		10	1,5	8	0	0		
Fibers/cc:	1.01	1.0	4.01	6.01	2.01	2.01	2.01	6.01	4.01	NA	NIA		
Samples R	elinguish	ed By:	D.	0	VK			Date:	12/	22/0	1		
Received in	n Lab By:			N				Date:	1.	7-29	-09		
Analyzed E	Ву:			SI				Date:	12-3	19-0	9		
Microscon	e Make. M	lodel & 1	<i>4:</i>	- Or	8	Turn-aro	und Time	, , ,		6			
могодоор	icroscope Make, Model & #:									Immed.	24 Hr.	48 Hr.	

Air Sampling Log Book As per 12NYCRR amended January 11, 2006 Project Monitor: 23/09 Air Technician: Job Ticket #: Work Building / Location: Area: Project Description Client / Owner Representative (Print Name) Abatement Supervisor (Print Name) NYSDOL Asbestos Handling Certificate Number ☑ No □ Rotometer Number Date of Last Calibration Phase IB Phase IIA Phase IIB Phase IIC ___ Phase IIC Project Phase Backgrounds Asbestos Handling Samples Final Cleaning Samples Class II Large X Class I Small L Minor L Project with multiple removals Sq/ft Ln/ft 1st Check (1730) 2nd Check () 700 1300 3rd Check 4th Check 5th Check 1000 200 Time of air sampling pump check Notes

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 110592 09

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

39 1078 Job Ticket # 36 432

Empire State Development Corporation Client Contact Client Contact Phone												10.0			
Client	State D	evelo	oment C	orpora	tion			Client Co	K Jmi	Clion	t Contact I	Phone			
	oun T	Lunt		ithiz	las	÷		Chem Co	July 1	Chen	(1)	7744			
Building/L		000		Work Are	ea .		-	Air Technician Air Technician Phone							
Cumb				The M	11/										
Contracto				Contract	or Contac	:t	-	Fax Resu	ults To:		Fax #				
5	1						See Mr 105								
Rotometer	Rotometer # Cassette Lot #								to be Rei	noved					
Project	Project \triangle								1						
Phase	Phase I	IB□	Phase II	A	Phase	IIB IVI	Phase	IIC	Phase I	IC 🗆	Env.				
	Backgorund		Work Area P				Final Clear		Clearance A			ļ.			
-	Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.														
Field Sample #	1-6	127	0-8	0-9	0-10	0-11	0-12	0-13	0-14	11-1	K-Z				
Pre-	100			V	0 10	0 11	1	1013	011		D				
Calibrated Flow Rate	3	3	3	3	3	3	3	3	3	\	1				
Post-						1									
Calibrated Flow Rate	3	3	3	3	3	5	3	5	3			20162			
Average	يند				2 1	4									
Flow Rate	-13	3	-3	-5-	13	到十	2-3	3	3			7-4			
Start Time Military Time	0712	6715	0711	0713	סורט	0707	0708	0709	0710						
End Time Military			11	1117	11.	1117	11110	1405	1410			4.14			
Time	1412	1415	1411	1413	14/0	1417	1408	170	1910						
Duration (Minutes)	420	Market State	temporarios de la companya del companya de la companya de la companya de la companya del companya de la company	Apparatus and account of the country		Company of the Annal Stands		Secretary Secretary Secretary							
Sample Volume (Liters)	1260	-	Name and Adjustic participations of	divinities appropriately selected to the selected selected to the selected selected to the selected selected selected to the selected sele					->	A	4	***			
Laboratory	analysis P	erforme	d by: Parao	ligm Envir	onmental	Services, I	nc.			J.	ELAP I	D # 10958			
Lab Sample #	114	998	999	115	001	003	003	004	005	006	007	1			
Fibers/100 Fields:	1/11/	[[1]/		1111	2	5. 医		2	1	0	0				
· ·	MNC	UNC	MAC	UNC		4	2:1	- 2-							
Fibers/cc:	Kovola	hed.	ovolo	ided	20.01	2001	401	41.01	40.01						
Samples R	Relinguish	ed By:	1) · · ·	Park			Date:	12/	23/0	7				
Received i	Received in Lab By: Date:														
Analyzed E	Зу:	lht	4/1	A				Date:	12-2	45)				
Microscop	e Make, M	lodel & f	1: 22	3571		Turn-around Time Immed. 24 Hr. 48 Hr.									
Comments	. 5		· · · · · · · · · · · · · · · · · · ·	. /	1										

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

91100

Aiı	r Sampling Log Bo	ook	COLOR CALLES
Project Monitor: As per	12NYCRR amended January	<i>i</i> 1	
Air Technician: D	Date: /	2/28/07 Job Ticket	
Building / Location: Widow Tove	Work Area: 11th X/	Shift (B C
Project Description		,,,,,	MODEL MANAGEMENT AND
£ SDC		MAI	1 Smith
	Client / Owner Representative (Print Name)	Client Contact (Print	Name)
Abatement Contractor (Print Name)	Mwk D: Abatement Supervisor (Print Name)	NYSDOL Asbestos F	Handling Certificate Number
Yes 🛱 No □	51		•
Map Completed	Rotometer Number	Date of Last Calibrat	ion
Project Phase Backgrounds Phase IIA Project Phase Backgrounds Work Preparation sam	Phase IIB	Phase IIC	Phase IIC
		Final Cleaning Samples	Clearance Air Samples
Job Type Syrny on, ft/ftm, mys	Large L	Small	Minor
work were Sq/ft	Ln/ft Project w	ith multiple removals 崖	
Type of Material	0 -		ĺ l
1st Check / B OD 2nd Check / UOO 3 Time of air sampling pump check	ard Check 1000 4th C	heck 1910 5th Che	ck 1600
Notes			
on 517 () 0650 / cm	all pumps	to Jephn	
Set in oumos beside	min (2)	9	
Olected all some	Moone hard deep	to insure of	watrin -aksi
Broke Ann James	to Sine exce	the it set	Lines.
Shrifted on Sand	8 to las	14 10 14	
	,,		SANCTURE
		10000000	74404404 AVA-4104
		4-	
	Company of the Compan		
			And the second below to the second
·	114.000 miles		
			W6206544
		***************************************	MANAGE - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 -
. 00			**************************************
VICIA			19 (19 y 19 4 (19 y 19
OFFI	THE PROPERTY OF THE PROPERTY O		
Air Technician Signature The Air Monitoring Log Book is a multi-page document which must be viewed in	ito ontirotu		



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 147709-09

Asbestos Air Monitoring
Chain of Custody

Meets NYCRR 56 amended January 11, 2006

09/1078 Job Ticket# 36434

Empire	State D)evelor	oment (Corpora	tion		•	MI	VK Sm	th		10		
Client	4						-	Client C	ontact		t Contact	Phone		
Mio	Hour	Tou	es	117	4/m			0	VWK	/	377	7254		
Building/L	ocation			Work Ar	ea		-	Air Tech	nician	Air To	echnician	Phone		
Cun	abria			- 1	3:11									
Contracto				Contract	or Contac	t .	- 5.	Fax Results To: Fax #						
	51							Se	e Ha	-1116				
Rotomete	r#		Tea .	Cassette	Lot#		-	Materials	s to be Re	moved				
Project					1		1				*			
Phase Phase IB Phase IIA Phase IIB V								IIC	Phase I	IC 🗆	Env.	1		
	Backgorund		Work Area F	Preparation	Asbestos H		Final Clean		Clearance A	Airs	-			
Field Data	and Samp	ling Prov	rided By: E	nvoy Envii	ronmental	Consultar	its, Inc.	-						
Field	0-10	17	1-8	0-9	0-10	11-51	11-12	0-13	1-14	10-1	17			
Sample #	0 0	()- /	00	0-7	0-10	011	010	0/3	10-11	10	D. r			
Calibrated	/manage	3	3	3	7	3	7	7	>					
Flow Rate Post-	-	0		~			0		400	-				
Calibrated Flow Rate	7	3	3	3	3	3	3	3	3			1,		
Average		-			1	18,0			4					
Flow Rate	J.	45	-3	3	3	乘子.	3	5	3	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				
Start Time		3 3					8							
Military Time	0713	0717	0714	0715	0712	0709	0710	0711	07/2					
End Time							-					7		
Military Time	1713	1717	1714	17:5	1712	1709	17/0	1711.	1712					
Duration	1.10	-					1		>			4		
(Minutes)	600							· ·	(
Sample Volume	1800	-				- -				97	V			
(Liters)	10				And placed many comparing any control	nt Wijerskrapskrapskrapskrapskrapsk	Company of the Section of the	Separation of the second	and f	P		2-12-1-		
Laboratory	analysis F	Performed	d by: Parac	ligm Enviro	onmental S	Services, I	nc.				ELAPI	D # 10958		
Lab Sample	115					= [
#	902	903	904	905	906	907	908	909	910	911	912			
Fibers/100 Fields:	5.5	7.5	16.5	13	6.5	3	15	- The state of the	2	0				
Fibers/cc:	1.01	4.01	6.01	2,01	2,01	2.01	4.01	2.01	2.01	NIA	NIA			
Samples R	elinguish	ed By:	D	Pak			Α	Date:	12/2	8/01				
Received in	n Lab By:	1.		T	1	Date:	12-	19-00	7					
Analyzed E	Ву:			9		Date:		1 0	1					
				Ch	1		12-29-09							
Microscop	e Make, M	lodel & #	t:	0	21113		Turn-aro	und Time	Immed.	21 Hr	48 Hr.			
				Vo		19.		mmed.	Z4 III.	40 111.				

	Air Sampling Log B	
Project Monitor:	s per 12NYCRR amended January	
Air Technician: D. POVIC	Date:	12 24 05 Job Ticket #: 36436
Building / Location: Mrdform To	vel Area: Ith A	low Shift A B C
ESDC		mere Suffer
Client / Owner (Print Name)	Client / Owner Representative (Print Name)	Client Contact (Print Name)
Abatement Contractor (Print Name)	Abatement Supervisor (Print Name)	NYSDOL Asbestos Handling Certificate Number
Yes Ø No □		Wisbot Assesses Handling Obtilitate Number
Map Completed	Rotometer Number	Date of Last Calibration
Phase IB Phase I		Phase IIC Phase IIC
portuning .	aration samples Asbestos Handling Samples	Final Cleaning Samples Clearance Air Samples
Class I Class II Job Type Stranging		Small Minor Minor
Job Type Sfray on, Bt / Atm, mas, n	Sq/ft Ln/ft Project	with multiple removals
Type of Material		
1st Check / SOO 2nd Check / SOF	3rd Check \(\int \text{Lin}\text{O} \) 4th	Check [400) 5th Check [600
Notes		
on site O obyola	all all sums	L Xra
Set up oumas ses	nning Parol	
Chelled and simus	throughout den	to in five out often - all good
Bolle dem owns	Q 1700 Lo SU	no exactly of set is time!
Sibinitary all Supple	3 h 145	
	<u> </u>	
A STATE OF THE STA		
	29-4000	
	AECONOMINA DE SECUENCIA DE LA COMPANSA DE LA COMPA	
B411		
(1) (1) (1) (1)		
Air Technician Signature The Air Monitoring Log Book is a multi-page document which must be	viewed in its entirety.	



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job #

09/1078

Job Ticket #

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Empire	State D	evelo	oment C	orpora		Mark Smith							
Client	ł	-		de				Client Co	ntact	Client	Contact	Phone	
Mid	tour "	Tours	. /	HILL A	Clane			0.	lake		317	7254	
Building/L		100-6		Work Ar	ea ea	*	-*	Air Tech			chnician	Phone	
)			143	1					7.11.			
Lan	0016			131				- D			- "		
Contracto	C1 .			Contract	or Contac	t	Fax Results To: Fax #						
) 1						de Am Los						
Rotometer	#			Cassette	Lot#		Materials to be Removed						
	^				•		•				1/		
Project			D/			up of	D/	"		10 🗔	* _	1	
Phase	Phase I		Phase I		Phase I	-	Phase		Phase I		Env.		
E:-1-1 D-4-	Backgorung		Work Area F		Final Clean	ing	Clearance A	irs					
Field Data	and Samp	ling Prov	naea By: E	nvoy Envii	ronmentai	Consultar	its, inc.						
Field	note:	117	1-8	0-9	0-10	01/	12-17	n-1. ?	1. IV	15-1	18-2	1.	
Sample #	0	V '	0.0	V /	010	0-11	01-	00	CFFT	()/	") -		
Calibrated	7	3	7	7	7	7	7	7	3	1			
Flow Rate	5))	5)	1			ven .	
Post-		7		7	7	. 7	7	2	7				
Calibrated Flow Rate	3	5	3	5)	3	1	1	1			P. 4	
		1	12	1 44		13	1				6 A A		
Average Flow Rate	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	-3-			The Control	3	37	7	Jac	A CONTRACTOR	K 1883 248 34	La Contract	
Start Time	· ····································	1	12	1					- 1				
Military			E		1 1								
Time	6711	0715	6710	0712	6709	6704	0707	6708	6709				
End Time				-	, 6				ν.				
Military	1711	1715	1710	1712	1705	1706	1707	1708	1709				
Time	110	111	1110	1/16	//01	1.100	1101	1,00	+ -	.			
Duration	1.00		Angriethic and account the	Production description (Contraction of Contraction	Statement of the last	Contract Con		Mentone	>				
(Minutes)	600				1				"(
Sample Volume					Jan.		dellanouseatomakeana	and the last control of the control of	-	1	A		
(Liters)	1800	-				,				V	V		
Laboratory	analysis P	erforme	d by: Parac	ligm Envir	onmental S	Services.	nc.				ELAP I	D # 10958	
	117						1 7 7						
Lab Sample #	111	1. 0		1 1		0.7	, harden			100	10.1	it	
	111	112	113	114	115	116	117	118	119	190	121		
Fibers/100	25	20	171	211	15	10	11	1.1	110	15	0	7	
Fields:	(X)	W	14	27	10	0	~	11	10	0.0	0		
7	, ,	4 5	1 - 1		- 1		1 01		,)	145			
Fibers/cc:	1.01	6.01	2.01	6.01	(0,0)	2,01	2.01	1.01	1.0	Commence	account on the same of the sam		
L				0101	0			2101	2101	1			
Samples R	elinguish	ed By:	1	\	1) 11			Date:	12/		6		
			1).	YWK				12/	21/0	1		
Received in	n Lab By:							Date:					
				4	1				12	.31.0	9		
Analyzed E	By:			A.		8		Date:		2 / -			
				DN	1				1-3	5-10			
Microscop	e Make, M	odel & t	4 :				Turn-around Time Immed. 24 Hr. 48 Hr.						
				ô	1211	3				Immed.	24 Hr.	48 Hr.	
Comments	:					-							

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

Air Sampling Log Book As per 12NYCRR amended January 11, 2006 Project Monitor: Air Technician: Work Building / Location: Project Description Client / Owner Representative (Print Name) NYSDOL Asbestos Handling Certificate Number Ø No □ Rotometer Number Date of Last Calibration Phase IIC Phase IB Phase IIA Phase IIB Phase IIC Project Phase Backgrounds Work Preparation samples Asbestos Handling Samples Final Cleaning Samples Clearance Air Samples Small L Minor L Project with multiple removals Ln/ft Type of Material 1st Check 0000 1400 1600 3rd Check 4th Check 5th Check 2nd Check 200 Time of air sampling pump check Notes

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job #

Asbestos Air Monitoring Chain of Custody

Job Ticket#

Meets NYCRR 56 amended January 11, 2006												
Empire	State D	evelo	oment C	orpora	tion			Ma	« Sm	Ah		
Client			-		th 1		-	Client Co	ontact	Clien	t Contact	
Mid	toun .	Town	25	11	4/00		_	U	PWK		3177	244
Building/L				Work Ar	ea			Air Tech	nician	Air Te	echnician	Phone
Cam	orih			13	111	- 3	_	-				* ·
Contracto	r			Contract	or Contac	ct \		Fax Res	ults To:	1	Fax #	
Rotometer	- 44			0	1 -4 44	`\	,	Matarial	to be Re	105		
Kolometer	**			Cassette	LOT#			wateriais	s to be Re	movea		
Project	_				1		1				*	3,
Phase	Phase I		Phase II		Phase I	- Garage	Phase		Phase I		Env.]
Backgorunds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.												
Field		-				T .			- 111	1	100	
Sample #	0-6	0-1	0-8	0-9	0-10	-0-11	0-11	0-13	0-19	13-1	13-2	
Pre- Calibrated	7	1	1	1	-2	7	7	3	3	-		
Flow Rate	2)))	2	0)	U		1	
Post- Calibrated	7	. 7	3	7	7	7	7	7	3			
Flow Rate	-		, ,)	2	1 2		1		-		
Average Flow Rate	13.	13	3	3	3	13	3	3	3			
Start Time Military Time	0712	67/7	mil	6713	0710	0707	0708	0709	0710			
End Time Military Time	1712	1717	1711	1713	17/0	1707	1708	1709	1710			
Duration (Minutes)	600	Personal		Martin Adventor Action Age	Nesskilatorikanya suusiaka		poplaniconintination		->			
Sample Volume (Liters)	1800	**************************************		Personal and the second of the		agrantivitigatik guthakan najirak			1	4	4	
Laboratory	analysis P	erformed	d by: Parad	igm Enviro	onmental S	Services, I	nc.				ELAPI	D # 10958
Lab Sample	117		1									
#	100	101	Soa.	1030	104	105	106	FOI	108	109	110	
Fibers/100 Fields:	20	El	27	Del	17	4,5	5	5	4.5	0		
Fibers/cc:	1,01	321	1,07	3yla	1.01	2.01	401	2.01	401			· · · · · · · · · · · · · · · · · · ·
Samples R	elinguishe	ed By:	D.	Pa	W			Date:	12/	30/09		
Received in	n Lab By:		N.	F		4	p4G	Date:	12.31	09	***	
Analyzed E	By:			7	M			Date:	1-	-3-1	0	
Microscop	e Make, M	odel & #	t:		2011	12		Turn-aro	und Time	Immed	24 4-	48 Hr.
091110												
Comments: Left voicemail for Dave. SM 1-3-10												

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

Air Sampling Log Book
Project Monitor: Date: 17 31 07 Job Ticket #: 36442
Building / Location: Widow Towa Area: 11th flow Shift A B C
Project Description KSDC Meril Sun Hh
Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name) Client Contact (Print Name)
Abatement Contractor (Print Name) Abatement Supervisor (Print Name) NYSDOL Asbestos Handling Certificate Number
Map Completed Rotometer Number Date of Last Calibration Phase IB Phase IIA Phase IIB Phase IIC Phase IIC
Project Phase Backgrounds Work Preparation samples Asbestos Handlin'g Samples Final Cleaning Samples Clearance Air Samples Class I
Spray in, HITM, mas Sq/ft Ln/ft Project with multiple removals
Type of Material 1st Check 0 7 3 0 2nd Check 0 9 00 3rd Check 10 30 4th Check 1200 5th Check (300)
Time of air sampling pump check Notes
on sit Polow/ Cal all pungs & 3cpm
Clecked pines often to inside operation- all soil
Boll den sons C/400 de Some cacelly 1 Set of this
Submitted all Shaples Des
Air Technician Signature
The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



ENVIRONMENTAL SERVICES, INC

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 16 912.09

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Job Ticket # 76,442

Empire	State D	evelo	oment (Corpora	tion			M	av Sh	H	1		8
Client	1	0.0.0	311101111	46			-	Client Co	ontact	(Client	t Conta	ct Phone
	town	town	S	11'	+lo	1		P.	Yar	~		31	77294
Building/L		-,		Work Ar	ea	×	_	Air Tech	nician	-	Air Te	chnicia	n Phone
	mori	5			13111		_ , ,		- / -				
Contracto	51		a.	Contract	tor Contac	ct		Fax Res	ults To:	1	Co	Fax	#
Rotomete	r #	-		Cassette	Lot#		Materials to be Removed						
Project					1		1					*	
Phase	Phase I	IB 🗌	Phase I	IA 🗌	Phase i	IIB X	Phase	IIC 🗌	Phase I	IC [Env.	
Field Data	Backgorund		Work Area F		Asbestos H		Final Clean	ning	Clearance A	Airs			
Field		Ing r rov	nueu by. L			S				Γ.,	,		-
Sample #	1-6	0-1	0-8	0-9	0-10	0-11	0-12	0-13	0-14	B	1	19.	-
Pre- Calibrated Flow Rate	3	3	3	3	3	3	3	3	3				
Post- Calibrated Flow Rate	13	3	3	3	3	, 3	3	3	3	14			
Average Flow Rate	3.	-3	13	3,		3*	-3		12				(
Start Time Military Time	0711	0715	6717	0713	mos	0704	0707	0708	0709				
End Time Military Time	1411	1415	1412	1413	1409	1406	1407	1408	1409			The same of the sa	
Duration (Minutes)	420	***************************************				1			->				
Sample Volume (Liters)	1260			age a section (and the Control of					->	-	1	*	
Laboratory	analysis F	erforme	d by: Parac	ligm Envir	onmental S	Services, I	nc.				6	ELA	P ID # 10958
Lab Sample #	117	076	077	078	079	080	081	083	083	08	341	083	5
Fibers/100 Fields:	15	5	9	9	jex	4.5	5	3	H	i	0	0	
Fibers/cc:	1.01	1.01	4.01	4.01	6	4.01	4.01	4.01	4.01	-	and the second		mi .
Samples R	elinguish	ed By:	0	Va	K	* * *		Date:	12/	311	0	ī	
Received is	Received in Lab By: Date:												
Analyzed E	Зу:		=		HO	1	Date: 1-3-10						
Microscop	e Make, M	odel & #	<i>t:</i>	22	1113		Turn-aro	und Time	lmn	ned.	24 Hr	. 48 Hr.	

		Air S	Sampling Log	g Book		
		As per 12N	YCRR amended Jar	nuary 11, 2006		7700-1000 TO 1000 TO 1
Project Monitor: Air Technician:	N N	ak	Date	e: 1/4/cm	Job Ticket	t#: 36445
Building / Location	on: Midfour	toir	Work Area: 11th	flow	Shift	⊕ B C
Project Description		·			MNU	C. Ha
Client / Owner (Print Name	3)	Client	/ Owner Representative (Print N	ame)	Client Contact (Pri	
Chmbri	~		MAR	\mathcal{O} .		
Abatement Contractor (Prin	•	Abate	ment Supervisor (Print Name)		NYSDOL Asbestos	s Handling Certificate Number
Yes 🛱 No 🗆		Raton	Oneter Number		Date of Last Calibr	ration
map company	Phase IB	Phase IIA	Phase IIB 🔽	Phase II	-	Phase IIC
Project Phase	Backgrounds	Work Preparation samples	Asbestos Handling Sa	mples Final Cleani	ng Samples	Clearance Air Samples
Job Type Social	Class I	Class II	Large 🔼	Small	Manage	Minor
Job Type Sory	on, ft/sth.,	MASI MOT Sq/ft	Ln/ft Pro	oject with multiple re	movals A	
Type of Material			21070	Jeet war manple re	movalo E	
	(10) 2nd Che	ck /000 3rd (Check 1700	4th Check 160	O 5th Ch	eck 1800
Time of air sampling pump Notes	check	5				
on Site	(0680/	Cal all	auna de do	Jeff		
SeA 0	Octor as	bellianne	0 47119	<u>ac//-</u>		
Checked	all a	mys through	. A de c	to more	oev Ans	-all sood
Brile	down our	1 0	oxectly y	1 set of h	al s	The Joseph
Shrifted	all San	was to be	5			
			The state of the s	2 (Control of the Control of the Con		
					Military and the literatury or an energy of the second of	
		The state of the s				
					<u> </u>	1000 CARSON - CARSON - THE CHILD SHADOW - CARSON
			THE PART AND THE PART OF THE P			
			G3 (2009) 4		***************************************	
					#BASTROEFFACTOR STATE OF THE ST	
			2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 - 2000 -	TTT MYREET TO SEPTEMBER OF THE PROPERTY OF THE		
			A 444 A			D. Called Barrier School (1994) and Called Barrier School (1994) a
						2027-9-170-03/2020-03/202-03/2021-03/2021-03/2021-03/2021-03/2021-03/2021-03/2021-03/2021-03/2021-03/2021-03/2
26	101					
Air Technician Signature The Air Monitoring Log Bo	ook is a multi-page documer	nt which must be viewed in its er	ntirety.			



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job #

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Job Ticket # 36 445

Widelia TVT OT TVT OF ATTICITIES								,				1
Empire State Development Corporation								Mark	Shirt	1		
Client								Client Co	ntact	Client	Contact I	
Midtour Tour Il flow						_	D. 1	ah	7	1772	94	
Building/Location Work Area							Air Techi	nician	Air Te	chnician l	Phone	
Camb	114			Bi/1			_	7			,	
Contracto	r			Contract	or Contac	t		Fax Resu	ilts To:	,	Fax #	
5	1					V:-	_	de	An	609		
Rotometer	r #			Cassette	Lot#		-	Materials	to be Rei	noved		
Duningt		1			1		1				*	
Project Phase	Phase I	B	Phase I		Phase I	IB.IV	Phase	IIC	Phase I	IC 🗆	Env.	
177400	Backgorund		Work Area F		Asbestos Ha	77	Final Clean		Clearance A			
Field Data							its, Inc.					
Field	0-10	4 7	1. D	. 6	0.10	11	0-12	0-13	1-14	15-1	4-2	
Sample #	0-0	0- /	0-0	01	0-10	011	016	012	0-1	13.1	0-	
Pre- Calibrated	7	3	7	7	7	7	3	7	7	1	1	
Flow Rate	5	J	2)	2	2)	المن	Transf.			
Post- Calibrated	-7	7	7	7	73	7.	7	7	7		911	Property and the
Flow Rate)))))	J	7			- 0
Average	1	-		7 6	一一一一	-	7		-		-14	- 3- 4
Flow Rate	5	_5	1)	1	J	5	1	2			<u> </u>
Start Time												* -
Military Time	0714	0116	0713	0715	0708	0709	0710	0711	0712			
End Time												
Military Time	1914	1910	1913	1915	1508	1909	1910	1911	1912		dicease of the same	
Duration		1 /							~			-
(Minutes)	720	repleteration	estimpenent monomics to	AND ASSESSMENT OF THE PARTY OF		PRODUCTION OF THE PARTY OF THE	TO AN OWNER THE PARTY OF THE PARTY OF	ALTECHNOLOGICAL SECURE AND ASSESSMENT OF SECURE	-	- 1	-	
Sample	1				3						1	
Volume	2160	-	para di managani an ana di Arabina	and the second state of the second second second		Marin Control				V	V	
(Liters) Laboratory		Porforme	d hv: Parac	liam Envir	onmental '	Senices	lnc				FLAPI	D # 10958
	T	enonne	by. Farac	Ingili Lilvii	I	Jervices, i	1770.					
Lab Sample #	1599	100	1.00	1000	603	604	605	600	607	608	609	
-	1097	600	601	602	600	609	005	000	007	000	90 1	
Fibers/100 Fields:	19	UNL	1.	1.1	1	7	7	45	7	()	17	75
rieius,	10			14		Colore	6	117			t 1	
Fibers/cc:	1-1	010910	1 hast	4001	1001	1001	60.01	10.01	10.01	-	-	
	£0.01	(2010	10101	40001	20.01	-0,0,	20.01	200	2001		A 1	
Samples F	Relinguish	ed By:	-	n				Date:	1		-76	
3	J	,	D	VL	ih				1/4/	10	6.	
Received	in Lab By:		70	CI	1		±	Date:	,	1 10		
-		7/		01	1				1-1	6-10		
Analyzed I	Ву:	11	to	1				Date:	1-7	10		
		IM	N	1				-	1 /	10		
Microscop	e Make, N	lodel &	#: 72	1117				Turn-aro	und Time	Immed.	24 Hr.	48 Hr.
			11	111)						r	(T. 1)	The same of the sa

Comments:

ereals to ted t.

- 9179

Air Samp	oling Log Boo	ok	
	amended January 11	1, 2006	
Project Monitor:	Date:	5/07 Job Tick	et #: 36446
Air Technician: 🔯 🚺 . Y & K			
Building / Location: Middow Tower Area	: 11 floor	Shift 	₽ B C
Project Description			6.11
ESD C Client / Owner (Print Name) Client / Owner Re	presentative (Print Name)	Client Contact (Single Si
<i>f</i> .		,	,
Abatement Contractor (Print Name) Abatement Super	visor (Print Name)	NYSDOL Asbes	tos Handling Certificate Number
Yes Ø No □	51		2011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011 - 1011
Map Completed Rotometer Number		Date of Last Cal	prosecutory
	Phase IIB	Phase IIC	Phase IIC
	sbestos Handling Samples	Final Cleaning Samples	Clearance Air Samples
Class I Class II L	arge 💢	Small L_	Minor L_
Job Type Spray as FT/Gymmns, mJl Lfm. Sq/ft Ln/ft Type of Material	Project with	h multiple removals	
Type of Material			
1st Check 0500 2nd Check 1000 3rd Check	1400 4th Ch	neck 1600 5th C	heck [800
Time of air sampling pump check Notes			
on ste Pours/ cal and pump	5 4 3cm	l'e-	
Set so oumps sesimony P 070	T		
clecked all pumps throughout day	to 12 Sine of	varatria - M ;	veel
Broke down pumps to sync	exally d	set up times	
Submitted all Simples to les	(Lety 14)	36-1 37 110-03	
Joseph J. Company			
		505000	erocota cinquesquesquesques anno mantenative de la constitució de
			3415
			en e
			CONSIDERATION OF THE STATE OF T
DOIDE			
Air Technician Signature The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.	ongogogogogogogogogogogogogogogogogogog		



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # , 0243/0

Asbestos Air Monitoring
Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Job Ticket #

Empire State Development Corporation								Mak	Sm H	h .		
Client								Client Co	ontact		Contact I	1
Building/Location Work Area								D. V	1) Yak 317 7299			
				Work Are	ea			Air Technician Air Technician Phone				
Contracto	5ria			Contract	or Contac	:t		Fax Resi	ults To:	· · ·	Fax #	
5	1			00/////					Δ	Los		
Rotometer	r#	\$ 1 t	4	Cassette	Lot#		-,	Materials	to be Rei	noved		
Project	^				1	. — ")	1				*	
Phase	Phase I	ВП	Phase II	АП	Phase I	IB 🖹	Phase	IIC	Phase I	IC 🗆	Env.	
	Backgorund	ls	Work Area P	reparation	Asbestos Ha	andling	Final Clean		Clearance A			
Field Data	and Samp	ling Prov	rided By: Ei	nvoy Envir	ronmental	Consultan T	its, Inc.	T				
Field Sample #	0-6	0-7	0-8	0-9	0-10	0-11	0-12	0-13	0-14	15-1	15.Z	
Pre-	, and the	Long	1			4			- maga			
Calibrated Flow Rate	3	3	3	3	2	3	3	3	3)	
Post- Calibrated	7	3	7			3	3	3	3			4 P 3
Flow Rate	3	2)	5	J	7)					
Average Flow Rate	***	3	3	*-3	45}	* 7	7	J =	+3-			
Start Time Military	0710	0712	0705	0711	0708	0705	1706	6707	0708			
Time End Time	0110	0 /1 -	0703	0 /11	0700	0 14-	9 700	0 /0/	0,0	1		
Military Time	1910	1912	1709	1911	1908	1905	1900	1907	1908			
Duration (Minutes)	720	- Separate Control							and the same			2
Sample Volume (Liters)	2160	Maranatiff							\rightarrow	4	+	
Laboratory	analysis F	erforme	d by: Parad	ligm Envir	onmental \$	Services, I	nc.				ELAP I	D # 10958
Lab Sample #	1.610	(0/1	612	(013	(d4):	1015	616	617	618	619	620	- 1
Fibers/100 Fields:	- American	7	115	14	18	4	3	INV	5	U	0	8
Fibers/cc:	10.01	60.01	40.01	10.01	60.01	40.01	20.01	wet	20.01	-		
Samples Relinguished By:								Date:	1/3/	109	7	
Received in Lab By:								Date:	1-6	-10		
Analyzed E		Int	SY		*			Date:	1-7	-10		2
Microscope Make, Model & #:								Turn-around Time Immed. 24 Hr. 48 Hr.				

Air Samplin	g Log Book
As per 12NYCRR ame	
Project Monitor: Air Technician: D. Pur	Date: 12101 Job Ticket #: 36615
Building / Location: Millar Tour Work Area:	EIM Floor Shift (A) B C
ESPI	Mark Smoth
Client / Owner (Print Name) Client / Owner Represen	
Cumbria MwK Abatement Contractor (Print Name) Abatement Supervisor (F	D ·
and a	Print Name) NYSDOL Asbestos Handling Certificate Number
Yes No □ Map Completed Rotometer Number	Date of Last Calibration
	e IIB 📈 Phase IIC 🗆 Phase IIC 🗀
Project Phase Backgrounds Work Preparation samples Asbesto	s Handling Samples Final Cleaning Samples Clearance Air Samples
Class I Class II Large	Small Minor Minor
JOD Type Spray on, Ft/ftm, m BS, MAP	
Type of Material Sq/ft Ln/ft	Project with multiple removals 💹
At in	90 4th Check / 400 5th Check
Time of air sampling pump check	
Notes	5
On She (Obre) (al all pun	ups to 3cpm
Set of pumps Starting (2015	
chelled pumps when to make a	seafus -aligood
Broke down pumps to sync exact	they elset up times
_ Submitted all Samples to Int	2
,	
DOM	
Air Technician Signature	



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 1305-10

Asbestos Air Monitoring
Chain of Custody

Meets NYCRR 56 amended January 11, 2006

09 /1078 Job Ticket # 36619

	Empire	State D		Mwk Smith Client Contact Phone											
	Client	A 11													
	Building/Location Work Area									Air Technician Air Technician Phone					
	Chm				A.	1			All Teelin	inclan		, , ,	cimician	none	
	Contracto		1		Contract	or Contac	t	-	Fax Resu	ults To:		-	Fax #		
	5	-1						1 I		· Air					
	Rotometer	r#			Cassette	Lot#			Materials	to be Rei	nove	d			
	Project	\(\triangle \)				1		1				2 -	* _		
	Phase	Phase I Backgorund		Phase II Work Area P		Phase I		Phase Final Clean		Phase I Clearance A			Env.		
	Field Data									Oledrance A					
が高	Field Sample #	1-6	0-7	0-8	0-9	0-10	0-11	0-12	0-13	U-14	1	1	15-2		
	Pre-	7		1	-	2		7	7	7				· ·	
	Calibrated Flow Rate	5	5	1	7	5	3	J	5	1					
	Post- Calibrated	7	3	7	7	7	7	7	7	3			1		
N.	Flow Rate)	2)	3	1	1					-		
	Average Flow Rate	3	3	3	7	3	J	一子	7	3		- 4			
100	Start Time Military			100	1	. =	0		1			,			
	Time End Time	6715	07/6	6717	0718	0714	0719	0720	0721	0722			-		
	Military Time	1515	1516	1517	1518	1524	1514	1520	1521	1522				to a second	
	Duration (Minutes)	480	Asconingen	Account the second	The same of the sa	quart end or tentrol Committee	N/Negton menor kind	and the second second second second	and the company of the party of	->					
	Sample Volume	1440	,							->	9	7	7		
ı	(Liters) Laboratory	1	Performed	d by: Parac	l ligm Envir	onmental S	Services, I	Inc.					ELAP I	D # 10958	
	Lab Sample	0				_	Ţ,		£						
	#	7277	278	279	280	281	282	283	284	285	28	6	287	X - 1 20-	
	Fibers/100 Fields:	Over-	48	Over-	9	18	7	5	8.5	10	(0	×*	
	Fibers/cc:	UNC	0.016	Unc.	(0:01	20.01	20.01	10.01	10.01	10.01	Management		And the second second second		
	Samples R	Relinguish	ed By:	0	: Parl	1 /	•		Date:	1/2	, 1	1) 6	17		
	Received i	n Lab By:	 	B	12	~	N - * Up		Date:	11	1/1	1,	A	t the	
	Analyzed E	Ву:		100	10	V		=	Date:	1.	26	///			
	88'	84 1 -		100		1	>	7.3	т.	1.06	.10			- ' I	
	Microscop	e Make, N	lodel & f	#: 		E	235	157	Turn-aro	und Time	lmm	ed.	24 Hr.	48 Hr.	
l	Commonts	,					300	107							

Comments:

White - Lab Original

Yellow - Lab Copy

D. P. @ 4:35pm 1.26:10

Pink - Project Folder

Goldenrod - Technician

Air Sampling Log	Book
As per 12NYCRR amended Janu	uary 11, 2006
Project Monitor: Date:	1/12/10 Job Ticket #: 36023
Building / Location: Millton Jok Area: 1974/	Shift A B C
Project Description £ \$ 0 C	a A
Client / Owner (Print Name) Client / Owner Representative (Print Name)	PE) Client Contact (Print Name)
Chmbria max D.	
Abatement Contractor (Print Name) Abatement Supervisor (Print Name)	NYSDOL Asbestos Handling Certificate Number
Yes Ø No □	-0.000 100 -0.00
Map Completed Rotometer Number	Date of Last Calibration
Project Phase Backgrounds Work Preparation samples Asbestos Handling Samp	Phase IIC Phase
Class I Class II Large X	Small Minor Minor
Job Type Spray un 41/47hm, mys, mys	
Type of Material Sq/ft Ln/ft Proje	ect with multiple removals
	4th Check /300 5th Check /500
Time of air sampling pump check	ALL CHECK / JOB SILI CHECK / JOB
Notes	
On Site (Obys / Call all pumps	to Juph
Set up Samples beginning (0722	
- chelled and ormos thrusked de de	in Sie gendon. Il gwa
Broke down simos to Sinc exactly	1st pand
Submitted su Samples de 125	
· · · · · · · · · · · · · · · · · · ·	
DODC ALTANDOS GIALLES	
Air Technician Signatute The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.	



ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311 Lab Job #

Asbestos Air Monitoring

Lab Job # 12/10-10

Chain of Custody Job Ticket #

Job Ticket #

36623 Meets NYCRR 56 amended January 11, 2006 **Empire State Development Corporation** MAK Sm Client Contact Client Client Contact Phone Midtour 317 7794 Building/Location Air Technician Air Technician Phone Work Area (umbria Fax Results To: Contractor Contractor Contact Fax # Rotometer # Cassette Lot # Materials to be Removed Project Phase IB Phase IIC Phase IIC Env. Phase Phase IIA Phase IIB Backgorunds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc. Field Sample # Pre-Calibrated Flow Rate Post-3 Calibrated Flow Rate Average Flow Rate Start Time Military 0774 0773 4715 0728 Time **End Time** Military 1574 Time Duration 80 (Minutes) Sample Volume (Liters) ELAP ID # 10958 Laboratory analysis Performed by: Paradigm Environmental Services, Inc. Lab Sample Fibers/100 Fields: Fibers/cc: Samples Relinguished By: Date: Date: Received in Lab By: Analyzed By: Date: Turn-around Time Microscope Make, Model & #: Immed. 24 Hr. 48 Hr.

Air	Sampling Log [Book		
Project Monitor:	NYCRR amended Janua	.) /.	at tad	
Air Technician: D VWW	Date:	1/25/10	Job Ticket #: 36624	
Building / Location: Millow Tove	Work Area: 11th K/o	√	Shift 🚱 B C	·
Project Description SDC			Marc Smith	
Client / Owner (Print Name) Clie	nt / Owner Representative (Print Name)	CI	ent Contact (Print Name)	
Abatement Contractor (Print Name) Aba	MWK Dr. tement Supervisor (Print Name)		(2001-14)	
Yes No 🗆	tement Supervisor (Print Name)	N	SDOL Asbestos Handling Certificate Number	
Map Completed Rote	ometer Number	Da	te of Last Calibration	
Phase IB Phase IIA Phase IIA Work Preparation samples Project Phase Backgrounds Work Preparation samples	Phase IIB Asbestos Handling Sample	Phase IIC S Final Cleaning Sam	Phase IIC ples Clearance Air Samples	***************************************
Class I Class II	Large 🏻	Small	Minor	
Job Type Spray w, HI/Fth 1 m 45, MTP	THE PROPERTY OF THE PROPERTY O	CONTROL DESCRIPTION OF THE PROPERTY OF THE PRO	ACCOUNTS OF THE PARTY OF THE PA	
Sq/ft Sq/ft	Ln/ft Projec	t with multiple remov	als 🔲	
Type of Material 1st Check 1600 2nd Check 1600 3rd	Check /200 4t	h Check (Yvo	5th Check / 600	
Time of air sampling pump check				
Notes				
On Site (2 0640) Cal a		o SLPh		
Set y Sampha beginning (2 67US		3 /	-
Checked all pumps through	in day to i	house questra	all good	
Porok dow Samples to Sync	exactly 180	typ fins	2004/2006/2014 ALLACES ALLACES AND ALLACES	**************************************
Sismitted in Saughs to la	45	······································	THE STATE OF THE S	
			MICRO-ARMADA ARMADA ARMADA MANADA MAN	
			A STATE OF THE STA	
	HETEROGRAM AND		SOMMATINI OND SEPARATE STATE OF THE SEPARATE STATE STATE OF THE SEPARATE STATE	
		y delication and deli		
			40-30-40-4-12-12-12-12-12-12-12-12-12-12-12-12-12-	
	nguhan samu guma makamang kalaman makap kidu ang mag pakapang pakabil kang yag kidulang yang kalaman sa pakapa Samu pang mag mag pang mag kang mag pang mag pang mag pang pang pang pang pang kalaman yang pang pang pang pan			***************************************
DAH				******************************
Air Technician Signature The Air Monitoring Log Book is a multi-page document which must be viewed in its	entirety.	-		



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311 Lab Job #

Asbestos Air Monitoring

1304-10

Chain of Custody Meets NYCRR 56 amended January 11, 2006 Job Ticket # 36624

Empire State Development Corporation									Smith	,		
Client								Client Contact Client Contact Phone				
Building/Location Work Area							-	Air Tech	nician		chnician	
Can								All Teell	molan	All To	comment	, none
Contracto	r	7 2	-	Contrac	or Contac	ct	-	Fax Res	ults To:		Fax #	
7				,			_		An			
Rotomete	r#			Cassette	Lot#			Materials	s to be Re	moved		
Project	\triangle						1				*	
Phase	Phase I Backgorund		Phase I. Work Area F		Phase I	44	Phase Final Clear		Phase I		Env.]
Field Data								y	Clearance F	4//5		
Field Sample #	0-6	0-7	0-8	1)-9	0-10	0-11	12-12	6-13	0-14	13.1	1.2	3
Pre-						1				13.7	177 -	
Calibrated Flow Rate	5	3	3	3	1	3	3	3	3		1	-4.
Post- Calibrated	7	3	3		7		3	3	7			
Flow Rate	1	-	2	-/	and.)	1	- ad	-3	***		
Average Flow Rate	3	-3	3	-3	3	3	3	了	7		1 1 W. 2	- G. 31 c.
Start Time Military Time	6724	0704	0725	0770	6724	0726	0727	0718	0725			
End Time Military						0700						e ,
Time	1514	1509	1525	1530	1524	1526	1527	1528	1525			
Duration (Minutes)	480	**************************************	and warp being the party as			tania dinyi ana isanda din	****		->			* ***
Sample Volume (Liters)	1440	-							9	+	~	14
Laboratory	analysis P	erforme	d by: Parad	ligm Envir	onmental S	Services, I	Inc.	7			ELAP I	D # 10958
Lab Sample #	9266	267	268	269	270	271	272	273	274	275	276	
Fibers/100											0.72	
Fields:	22	9	18	11.	6	4.5	5	8	10	0	0	
Fibers/cc:	(0.01	60.01	20.01	20.01	40.01	40.01	40.01	(0.01	40.01	-		
Samples R	elinguish	ed By:	0	Des	1/			Date:	.)	110	11	
Received in	n Lab Rv		0	2 PL	~			Date:	1/25/	10		
			U.S.	3				Date.	1/:	26/1	5	
Analyzed E	3y:							Date:	-	1		
Microscop	e Make, M	odel & #	t:		E	>		Turn-arou	und Time		0444	(011)
Comments					035	757		W		Immed.	24 Hr.	48 Hr.

2 <u>/</u>	ir Sampling Log Bool	<
Project Monitor: As per	12NYCRR amended January 11,	2006
Air Technician:	Date: / Lu	Job Ticket #: 36625
Ruilding / Logotion:	Work with	Shift A B C
Building / Location: Middom Touse	Area: // //ov	
6806		Man Snith
Client / Owner (Print Name)	Client / Owner Representative (Print Name)	Client Contact (Print Name)
Comoriz	Mwk P Abatement Supervisor (Print Name)	
Abatement Contractor (Print Name) Yes	Abatement Supervisor (Print Name)	NYSDOL Asbestos Handling Certificate Number
Map Completed	Rotometer Number	Date of Last Calibration
Phase IB Phase IIA	Phase IIB	Phase IIC Phase IIC
Project Phase Backgrounds Work Preparation sat		Final Cleaning Samples Clearance Air Samples
Class I Class II	Large 📈	Small Minor
Job Type Spring in, Stiffmings, hope		
Type of Material Sq/ft	Ln/ft Project with r	nultiple removals
1st Check OBGO 2nd Check Logo	3rd Check) 200 4th Chec	k 1400 5th Check
Time of air sampling pump check Notes	4	
on site () own / cd	all pumps to	Siph
Soft up primas beginning	20305	
It cleeked frings Almos	host day tombre	grafin Marvel
Broke dun Shinges to	Sync excepty 1se	ty this
I Smitted and Schipps to	165	
·		
-4-00		
\sim	Machine Control of the Control of th	
Air Technician Signature	10000000000000000000000000000000000000	
The Air Monitoring Log Book is a multi-page document which must be viewed in	its entirety.	



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 541-10

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

09/1078 Job Ticket #

Empire	Empire State Development Corporation											
Client	Client						-	Client Contact Client Contact Phone				
	Middan tower to 11 flod							D. YWK 317 7294				4 "
Building/L	bris			Work Ar	31			Air Technician Air Technician Phone				Phone
Contracto					or Contac	t	-	Fax Res	ults To:		Fax #	
5	- 1							See	· Ar	105		
Rotometer # Cassette Lot #						-	Materials	s to be Re	moved			
Project					1		1				*	
Phase	Phase		Phase I		Phase I		Phase		Phase		Env.]
Field Data	Backgorund and Samp		Work Area F vided By: E		Asbestos Haronmental		Final Clear nts, Inc.	ning	Clearance A	Airs		
Field	0-6	47	11-13		11-10	0.11	0.16	0.13.	0-14	B-1	10.2	
Sample #	00	0-1	0-0	0-9	0-10	0-11	0.16	0.73	0-11	0 /	13-5	
Calibrated Flow Rate	3	3	3	3	3	3	3	5	3	-1	1	
Post- Calibrated	7	3	3	3	7	. 7	3	3	7			
Flow Rate	J	2	3	2)	2	2	3	7			
Average Flow Rate	3	3	15	3	7 34	13	- エ	3	13			
Start Time Military Time	6724	0725	17716	0727	0728	0724	0730	0731	0738	The state of the s		
End Time Military Time	1814	1525	1526	1527	1528	1573	1530	1531	1532	and the second		
Duration (Minutes)	480	-	many and an arrangement of the second			Spe.	The same of the sa	and the state of t	->	-		* *
Sample Volume	1440								->	de	7	
(Liters) Laboratory	L analysis P	erformed	d by: Parac	ligm Enviro	onmental S	Services, I	lnc.			L	ELAP I	D # 10958
Lab Sample #	11101	102	103	104	105	106	107	108	109	110	117	
Fibers/100 Fields:	16.5	4	2	1	2	2	4	25	1			
Fibers/cc:	1.01	2.01	4.01	6.01	4.01	201	4.01	4.61	1.01	N/A	NIA	
	Samples Relinguished By: D. Date: 1/26/10											
Received in		,	0	KI	24			Date:	1/20	7/10		11.7
	Analyzed By: Date: 1-29-10											
Microscop	e Make, M	odel & #	4;	22	1113			Turn-aro	und Time	Immed.	24 Hr.	48 Hr.

comments:

ENVOY environmental consultants, inc.

Air Sampling Log Book
As per 12NYCRR amended January 11, 2006
Project Monitor: Date: 1810 Job Ticket #: 30630
Building / Location: Without Town Work Area: 11th Non Shift A B C
Project Description
K SO C Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name)
Combris Matement Contractor (Print Name) Abatement Supervisor (Print Name) NYSDOL Asbestos Handling Certificate Number
Yes No □ 5 (
Map Completed Rotometer Number Date of Last Calibration
Phase IB Phase IIA Phase IIB Phase IIC Phase I
Class I Class II Large Small Minor Minor
Job Type Spray in, Stiffminas inite
Type of Material Sq/ft Ln/ft Project with multiple removals L
1st Check / 1900 2nd Check / 000 3rd Check / 100 4th Check / 400 5th Check / 600
Time of air sampling pump check Notes
on site (obyo) cal all pumps to JiPm
Cherry and summs throughout day to in Six operation all good
Submitted all samples to 123
Some tee and James 12
D SILL
Air Tagariaina Cinnatura

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job # 569-10

Job Ticket#

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

1078 36630

Empire State Development Corporation						MW	Smkl optact	h		(
Client					7.	Client Co	11	Clien	t Contact			
Midtour Tover 11th \$100						_	D. Park 317 7294					
Building/Location Work Area							Air Technician Air Technician Phone					
Chm			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Bil	1		_					
Contracto	r			Contract	or Contac	:t		Fax Resu	A	,	Fax #	
						_		Aw				
Rotometer # Cassette Lot #					Materials	to be Rei	moved					
Project	. \triangle				1		1				*	
Phase	Phase I	B	Phase II	IA 🔲	Phase I	IB 📈	Phase	IIC 🗌	Phase I	IC	Env.]
	Backgorund		Work Area P		Asbestos H		Final Clean	ing	Clearance A	Airs		
Field Data	and Samp	ling Prov	vided By: E	nvoy Envir	ronmental T	Consultar T	its, Inc.	<u> </u>	T	T		
Sample #	0-6	0-7	0-8	4-5	0-10	0-11	0-12	0-13	0-14	12-1	13.2	
Pre-		-		-		1000						
Calibrated Flow Rate	3	3	YJ.	3	3	3	3	3	3			
Post- Calibrated	7	3	1	3	7	7	3	3	7			
Flow Rate	3)	2	2.,	7)	3	9				
Average Flow Rate	-3	3	3	3	**	* 3	+3	3/	3		10-16-2	45-1-2-6
Start Time			1									
Military Time	6718	0719	0720	0721	0721	0723	4754	0725	0726			
End Time Military			7.7	45	Contract of the second	100	_					
Time	1518	1519	1520	1521	1577	1523	1524	1525	1526			
Duration (Minutes)	480	-	The street of th	THE RESERVE THE PROPERTY OF THE PERSONS ASSESSED.	number and the second		and the same of th		->			
Sample	10			- 35	3						1	
Volume	1440			White you was to see a fact of the	arominimentory appetition	CONTRACTOR OF STREET			-	V	A	8 .
(Liters) Laboratory	analvsis P	erformed	d bv: Parac	l liam Enviro	onmental S	Services, I	l Inc.	<u> </u>		l	ELAP I	D # 10958
Lab Sample	11		27.7 4.40	J	and the second							
#	354	355	350	357	358	359	3100	361	360	363	364	, A
Fibers/100 Fields:	10	10	15	14.5	25	3	3	3	4	0	0	
Fibers/cc:	2.01	4.01	401	401	401	6.01	Liol	601	6101	NIA	NA	
Samples R	Samples Relinguished By:						Date:	1/2	8/10		V 4"	
Received i	n Lab By:	5.	- (CM		1.4		Date:	1	-29-	10	1
Analyzed E	Analyzed By:							Date:	1-20	-10		1-10 2-10 3-10 3-10 3-10 3-10 3-10 3-10 3-10 3
Microscop	e Make, M	odel & ‡	# :	A A	2211	13		Turn-arou	und Time	Immed.	24 Hr.	48 Hr.
	-				6441	-						

Comments:

environmental consultants, inc.

Air Sampling Log Book	
As per 12NYCRR amended January 11, 200	6
Project Monitor: D Date: 1/24	
Building / Location: Midform Tow Area: 1th flow	Shift (A) B C
€ 501	muse Smoth
Client / Owner (Print Name) Client / Owner Representative (Print Name)	Client Contact (Print Name)
Cambria & Mark O	
Abatement Contractor (Print Name) Abatement Supervisor (Print Name)	NYSDOL Asbestos Handling Certificate Number
Yes	Date of Last Calibration
3	Phase IIC Phase IIC
	inal Cleaning Samples Clearance Air Samples
Class I Class II Large Z	Small Minor Minor
Job Type Spring in, It I the, moss	
Type of Material Sq/ft Ln/ft Project with mult	tiple removals
1st Check U GOO 2nd Check O GOO 3rd Check / OOO 4th Check Time of air sampling pump check	1/00 5th Check / 200
Notes	
On Site Cobro (Cel all pumps to	Jun
Sof up pumps beginning (0710	
Clecked all propos throughout day to infine	veration - all good
Book down symps to Syme excepting of Set in	Ins
submitted and samples do 105	
•	
	A discount of the second of th
Air Technician Signature	

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311 Lab Job #

Asbestos Air Monitoring

Job Ticket #

Chain of Custody Meets NYCRR 56 amended January 11, 2006 Client Contact **Empire State Development Corporation** Client Client Contact Phone 317 7764 Building/Location Work Area Air Technician Air Technician Phone (ambria Contractor Fax Results To: **Contractor Contact** Fax # See the (0) Rotometer # Cassette Lot # Materials to be Removed Project \triangle Phase Phase IB Phase IIA Phase IIC Phase IIC Phase IIB Env. Backgorunds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc. Field 0-14 Sample # 11-10 Calibrated Flow Rate Post-Calibrated Flow Rate Average Flow Rate Start Time Military 0721 0110 0773 0724 0717 4714 0716 Time **End Time** Military 1721 1)24 1314 1312 1316 1318 Time Duration 760 (Minutes) Sample Volume (Liters) Laboratory analysis Performed by: Paradigm Environmental Services, Inc. ELAP ID # 10958 Lab Sample Fibers/100 Fields: Fibers/cc: Samples Relinguished By: Date: WK

Comments:

Analyzed By:

Received in Lab By:

Microscope Make, Model & #:

221113


Date:


Date:


Turn-around Time

Immed. 24 Hr.

48 Hr.








60/20/60 Back Ground Air Samplus * Sample Locations

* Outside Samples are in the stainvells.



MIDTOWN TOWER


11th Floor AbatementPlan


Cambria Contracting 5105 Lockport Road Lockport, NY 14094 Tel. 716-625-6690

09.10.09 Drawn by Date Scale

as shown

EXHAUST ■ EXHAUST **EXHAUST ■**EXHAUST work area #3 · Sample Location Typical Exhaust: 3/4" plywood sized to fit window 12" openings (4 units per window) 12" flex duct connecting NAM to Exhaust 17" 410 - Prep Hu Sample S 12/15/09 -> 12/15/09 Waste Load Out **EMERGENCY EXIT** as shown ELEVATOR FREIGHT Drawn by Scale Dete 100 AMP GFCI Panel fed from 3rd floor Naste Load Out Temporary Electric: ▼ **Temporary Water** Fed From 17th Floor Tel. 716-625-6690 Cambria Contracting 5:105 Lockport Road Lockport, NY 14094 Tel. 716-625-66 of 6mil fire retardant poly on walls & ceilings. 2 layers of 6mil fire retardant reinforced Waste Load Out: Waste load out unit 2"x 4" framing with 1/2" plywood 2 layers Splash Guard: 4 foot 6mil Fire Retardant Poly installed from the floor Down to Decon on 8th floor 2 Units Stacked **MIDTOWN TOWER** 11th Floor AbatementPlan Negative Air Machines: Critical Barriers: poly on the floors





work area #3


MIDTOWN TOWER

poly on the floors


11th Floor AbatementPlan

Cambria Contracting 5105 Lockport Road Lockport, NY 14094 Tel.716-625-6690

as shown Drawn by Scale Dete



EXHAUST **EXHAUST ■** EXHAUST ■EXHAUST work area #3 12" openings (4 units per window) 12" flex duct connecting NAM to Exhaust · Sample Location 7 3/4" plywood sized to fit window Waste Load Out I'm 4/00/ find clevence dos **EMERGENCY EXIT** Typical Exhaust: as shown ELEVATOR FREIGHT Drawn by Scale Dete 100 AMP GFCI Panel fed from 3rd floor Waste Load Out 4 Temporary Electric: ▼ Temporary Water Fed From 17th Floor Cambria Contracting 5105 Lockport Road Lockport, NY 14094 Tel.716-625-6690 of 6mil fire retardant poly on walls & ceilings. 2 layers of 6mil fire retardant reinforced Waste Load Out: Waste load out unit 2"x 4" framing with 1/2" plywood 2 layers 4 foot 6mil Fire Retardant Poly installed from the floor Down to Decon on 8th floor 2 Units Stacked **MIDTOWN TOWER** 11th Floor AbatementPlan Negative Air Machines: Critical Barriers: Splash Guard: poly on the floors



P.M. Logs & FVI Misc. Sampling



NAME: Dave Parker	DATE: 12/15/09
Contract #	Liro Job #:
HOURS:0700-1730	TASK: PM

TIME	ACTIVITY- Midtown Tower, 9 th and 10 th floor and 11 th floor					
0700	Final clearance air samples for the 9 th and 10 th floor have passed. I notified Mark D. and Sergiy of results. Crews will begin to tear down area immediately.					
0800	Checked location of all workers. Currently there are: - 3 workers outside the area doing misc work - 4 workers on 12 th floor to finish building the decon that will be used for the 11 th floor - 19 workers on the 9 th and 10 th floor tearing down all critical barriers					
0900	Workers are concentrating on tearing down and post cleaning the 9 th and 10 th floor. Crew has a HEPA vacuum as well as rags to insure any debris they come across will be cleaned up in a timely manner. Crew knows to tear down the decon last to insure any debris found can be handled properly. Crew will vacuum around perimeter wall and interior walls after critical are broken down to insure any debris that may fall is cleaned up. Not much debris fell but crew vacuumed anyway to insure cleanliness of area.					
0930	While the crew tore down critical I inspected most barriers to insure no major debris was sealed away and left behind. No such spots were found in any areas I inspected. I will post inspect entire area upon completion of tear down.					
1115	Spoke with Mark D and Bill to figure out crews plan when they complete the tear down. Mark said the crew will concentrate on the 11 th floor before the holiday break. Crews will not begin any work on the 6 th , 7 th and 8 th floor area until they complete their portion of the 11 th floor. I told Mark and Bill to make sure the crew does no prep work on any floor without notifying me first. The crews' goal is to finish scrapping the beams and decking before the Christmas break.					
1230	Lunch and paperwork.					
1330	After lunch the crew stayed in same areas as before lunch. There are still: - 3 workers outside containment moving equipment - 4 workers building decon on the 12 th floor - 19 workers tearing down 9 th and 10 th floor area					
1430	Inside area to continue to post inspect area while crew tore down critical barriers. No major debris was found behind any critical the crew did a wonderful job to insure no debris was caught behind any barriers.					
1600	Crew finished the decon unit on the 12 th floor. I will set up IIA prep air samples for area beginning tomorrow.					
1700	Crew competed tear down of entire 9 th and 10 th floor area. All poly and materials were removed from area as ACM. The area looks very good.					
1730	Off site.					



NAME: Dave Parker	DATE: 12/16/09
Contract #	Liro Job #:
HOURS:0700-1730	TASK: PM

TIME	ACTIVITY- Midtown Tower- 11 th floor				
0700	On site/ set up IIA prep air samples for the 11 th floor. 5 samples have been set up around the area beginning with the decon sample 0-6. The 0-7 waste out sample was set up outside the freight elevator on the 11 th floor. My first critical barrier sample 0-8 was set up above the old spiral staircase on the 12 th floor. My second critical barrier sample is in the stairwell on the 11 th floor. My ambient air sample 0-10 is set up on the 12 th floor outside of a window on the east side of the floor. All samples 0-6 thru 0-10 will be set up in these same locations throughout the duration of the 11 th floor.				
0800	Checked location of all workers. There are currently: - 4 workers outside of the area loading out c & d waste from the 11 th floor. - 1 worker doing misc work on multiple floors - 21 workers prepping the 11 th floor area.				
0900	Inspected work on the 11 th floor. Prep work for this area consists mostly of polying perimeter windows. The area has a lot of workers and this prep work did not take very long to complete. Upon completion of prepping all windows the crew began to install negative air machines in the same areas as the rest of the floor. 16 negative air machines will be utilized to achieve negative pressure. These machines will be set in banks of 4 and exhausted out the east side windows. As soon as these are up and running I will begin to monitor exhausted air.				
1045	On 9 th and 10 th floor to complete post inspection of all areas of the floor. I will concentrate on areas where critical barriers were to insure no debris was sealed out of the area and left behind. All areas of these floors looked great. I am impressed with the completeness of abatement and cleanliness of the area.				
1230	Lunch and paperwork.				
1345	After lunch the crew began to take down ceiling tiles and properly clean them as per their variance. The crew will wet wipe and HEPA vacuum all tiles. I told crew that tiles with fiberglass backing or water stains are to be disposed of as ACM. Crews pulled multiple tiles as ACM. I was in the area to inspect all tiles to insure they are properly cleaned. All tiles taken out as C&D are clean and free of debris.				
1500	Crew continued work in same areas for the remainder of the day. I stayed in area throughout the entire day to inspect all ceiling tiles as the crew cleaned them.				
1645	Crew completed approx. 85% of removal of all ceiling tiles. Crew will continue removal of ceiling tiles tomorrow and begin with above ceiling demo.				
1700	Began breaking down all IIA air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.				
1730	Off site.				



	<i>J</i>
NAME: Dave Parker	DATE: 12/17/09
Contract #	Liro Job #:
HOURS:0700-1730	TASK: PM

LiRo Engineers, Inc.		OURS:0700-1730		TASK: PM		
TIME	ACTIVITY- Midtown Tower- 11 th floor					
0700	On site/ set up all air samples for the 11 th floor including all negative air samples 0-11 thru 0-14. All pumps were set up at 3 LPM and are in same locations as previously stated.					
0800	Checked location of all workers. Currently there are: - 6 workers outside area loading out C&D waste from the 11 th floor. - 1 worker outside area doing misc work on multiple floors - 19 workers completing removal of ceiling tiles on the 11 th floor					
0900		Inside area to inspect removal of remaining ceiling tiles. Remainder of tiles were all cleaned and removed from area as C&D waste.				
0950	Crew completed removal of all ceiling tiles. Crew is now beginning to do grid work and above ceiling demo. Crews will cut seal and clean all ductwork coming out of the area.					
1100	Outside of area to do paperwork for the completion of the 9 th and 10 th floor. Also spoke with area supervisors.					
1245	Lunch and paperwork.					
1345	Back in area to inspect and make sure workers are properly cleaning all ductwork and pipes coming out of the area. All waste is being properly cleaned to insure no debris remains on any materials.					
1530	Crew remained in same area after lunch. Crews will concentrate on the 11 th floor until they are finished with their portion of the floor.					
1630		Crew is approx. 35% complete with above ceiling demo by the end of the day. Crew will continue to demo above the ceiling tomorrow and prep the area for scrap.				
1700	Began breaking down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.					
1730	Off site.					



	= *****				
NAME: Dave Parker	DATE: 12/18/09				
Contract #	Liro Job #:				
HOURS:0700-1730	TASK: PM				

ACTIVITY- Midtown Tower- 11th floor TIME On site/ set up all IIB air samples for the 11th floor. All samples have been set up at 3 LPM. 0700 Samples are in same locations as previously stated. Most workers are on the 11th floor continuing with above ceiling demo. Crew will continue above ceiling demo as well as C&D waste out today. There are currently 22 workers inside the 0800 11th floor and 4 workers outside the area doing misc work. I told Mark and Sergiy to closely monitor the manometer to make sure the crew is properly 1000 sealing all critical barriers. On the 11th floor to inspect all demo work being done. Crew was told to re-clean one piece of ductwork other than that the crew is doing a good job of cleaning all pipes and ductwork 1030 coming out. The debris found I don't believe was ACM but I had the crew re-clean it anyways to make sure no one mistakes it for ACM. 1230 Lunch and paperwork. Crew in same areas for remainder of day. The crew will complete above ceiling demo on the 1330 11th floor today and clean up and prep the area for scrap tomorrow. The crew has finished with above ceiling demo and is not beginning to clean up all debris as 1530 well as wet down material to prep it for scrap tomorrow. Broke down all IIB air samples. All pumps are still running at 3 LPM. Samples will be 1700 submitted to Paradigm on my way home. Off site. 1730



Duny Summary Report			
NAME: Ted Tronnes	DATE: 12-19-09		
Contract #	Liro Job #:		
HOURS: 0700-1730	TASK: P.M.		

TIME	ACTIVITY Midtown Mall- 2B & Tower – 11 th floor		
0700	On site. Set up pumps for 2B containment.		
0730	Helped Josh set up pumps for Seneca Bldg. 4 th floor containment.		
0745	Set up air samples for Tower 11 th floor. Dave P. is running late today.		
0815	Talked to Bill B. about work in 2A containment and he would like visual before Christmas.		
0930	Check on pumps and C&D coming out of waste out. No issues at this time.		
1000	Over to office to start paperwork.		
1045	Over to Mall to check on work. 22 Cambria employees on site in Mall today.		
1115	Manometer reading of -0.032 for 2B containment.		
1130	Dave's car is not working and will not be here today.		
1145	Broke down pumps for 2A containment.		
1215	Talked to Louis about Tower containment and they are staying until 1730 today.		
1230	Checked pumps and all are running good.		
1300	Over to office for paperwork.		
1330	Lunch		
1400	Over to Tower with Kris. 30 workers in Tower. 24 workers in containment, 3 workers outside, and 3 supervisors. Walk through of 10 th through 13 th floors with Kris.		
1500	Check on manometer reading for 11 th floor0.055		

1520	In 11 th floor containment.	
1620	Out of containment. Bulk scrap approximately 40% complete. Wet methods being used. Informed Todd and Sergiy of progress.	
1700	Started to break down pumps.	
1730	Finished paperwork and off site.	



NAME: Dave Parker	DATE: 12/21/09
Contract #	Liro Job #:
HOURS:0700-1730	TASK: PM

LiRo Engineers, Inc.

TIME	ACTIVITY- Midtown Tower-11 th floor		
0700	On site/ set up IIB air samples for the 11 th floor. All pumps have been set up at 3 LPM. Samples are in same locations as previously stated.		
0800	Spoke with Sergiy and Mark to see what workers will be doing today. Workers are continuing to scrap all beams and decking on the 11 th floor. Crew started day by cleaning and containerizing materials and loading out all ACM boxes down to the 2 nd floor. Upon completion of load out crew will continue to bulk remove asbestos containing spray on.		
0845	Currently there are: - 3 workers outside containment loading out ACM waste - 21 workers on the 11 th floor bulk removing spray on - 1 worker outside area doing misc work on the 2 nd floor		
1000	Inside area to inspect work being done. Crew is working west to east on the 11 th floor. The crew is approx 65% complete with removal of spray on. Crew was reminded that debris should not sit on the ground. The crew must make sure all debris is containerized in a timely manner. As soon as I told Gregory he moved a worker who was scrapping to the floor to assist with the containerizing of materials. While in the area I inspected all critical barriers to insure no outside contamination. All barriers were sealed tight.		
1130	Checked all pumps to insure operation. All pumps are good and appear to be running the same as when they were set up.		
1245	Lunch and paperwork.		
1345	Spoke with mark and Sergiy about the crews plan for the remainder of the week. Sergiy said the crew will concentrate on the 11 th floor this week as well as next week. He said the crew may begin some prep on the 6 th , 7 th and 8 th floor next week.		
1445	Checked all pumps to make sure they were still running. All pumps are running properly.		
1530	In area to check work and progress. Workers are approx 75% complete with bulk removal of spray on from beams and decking. The crew is making good progress and should be at about 80% by the end of the day. The crew should finish bulk removal tomorrow and begin power washing soon as well.		
1640	Completed air sampling paperwork.		
1710	Began breaking down all IIB air samples. Are pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.		
1730	Off site.		



NAME: Dave Parker	DATE: 12/22/09
Contract #	Liro Job #:
HOURS:0700-1730	TASK: PM

ACTIVITY- Midtown Tower- 11th floor TIME On site/ set up IIB air samples for the 11th floor. All pumps were set up at 3 LPM. Samples are 0700 in the same locations as previously stated. Spoke with Sergiy about location and activities of workers. Sergiy said crew is mostly on the 11th floor completing the scrap. Currently there are: 0800 - 3 workers outside loading the trailer at the Wegmans loading dock - 21 workers on the 11th floor continuing to scrap ACM fireproofing In 11th floor area to inspect all work being done. Crew is on the last 10% of the floor and 0900 should finish shortly. Upon completion of the scrap the crew will begin to power wash. Area looks good I have no concerns with the area at this time. Checked all pumps to insure operation. All pumps appear to be running the same as when I set 1010 them up. Notified by Mark D that crew has completed scrapping beams and deck of fire proofing. Crew has begun to power wash all beams and decking. The crew is working in the same fashion as 1100 they scrapped. They are working west to east. Today they are utilizing 2 power washers; tomorrow they will be using 4 power washers. Majority of crew is on the floor cleaning up all water and debris as it falls. In area watching crew work and making sure water is cleaned fast enough. Generally when so 1145 much water is being used in an area leaks become a major concern. The crew is working very well to insure no water remains on the floor. 1300 Lunch and paperwork. After lunch a small crew continues to load up the trailer at the Wegmans loading dock. Majority of crew is now concentrating on power washing the 11th floor. Workers are still in 1400 same locations as before lunch with 3 workers loading the trailer and 21 workers power washing the 11th floor. Checked all pumps to insure they are running properly. All pumps appear to be running the 1445 same as when I set them up. Checked 10th floor for leaks that would be coming from the 11th floor. The 10th floor does not 1530 appear to contain any water that would suggest a leak. Back in area to inspect progress. The crew is on the 2nd set up bays power washing all beams. 1600 It is too early to put a percentage on progress. When the crew gets more power washers tomorrow they should begin to work faster. 1645 Finished air sampling paperwork. Began to break down all pumps. All pumps are still running at 3 LPM. Samples will be 1700 submitted to Paradigm on my way home.

1730	Off site.



NAME: Dave Parker	DATE: 12/23/09
Contract #	Liro Job #:
HOURS:0700-1430	TASK: PM

ACTIVITY- Midtown Tower- 11th floor TIME On site/ set up all IIB air samples for the 11th floor. All pumps were set up at 3 LPM and 0700 placed in the same areas as previously stated. Spoke with Mark D. about location and tasks of crew. Mark said the crew will continue to power wash the 11th floor today. Currently there are: 0800 - 3 workers outside the area doing misc work - 21 workers on the 11th floor power washing all beams and decking. In area to inspect work and progress. Workers on the 11th floor are currently utilizing 4 power washers. There are 8 workers on scaffolds and the remaining workers on the floor cleaning up 0900 all water and debris as it falls. Workers are doing a very good job to insure water does not stay on the ground very long. Workers are using squeegees and shovels to containerize all liquid materials. Spoke with Mark D and Sergiy about crews' plans when they return back to work after the holiday break. Sergiy said crew will concentrate on finishing the 11th floor power wash and begin prep work on the 6th, 7th and 8th floor. Sergiy said crew on Monday, 12/28/09, will 1015 power wash on the 11th floor. Crew will begin some prep work upon completion of power washing phase. Checked all pumps to insure they are running properly. All pumps appear to be running the 1100 same as when I set them up. Crew will work thru lunch in order to get out at 1430. Crew will remain in same locations for 1145 the rest of the day. Checked 10th floor for any signs of leakage from the 11th floor. No water was found on the 10th 1215 floor that would suggest a leak. In area to inspect progress. Crew is approx 65% complete with power washing of beams and 1300 deck. 1345 Finished air sampling paperwork. Began to break down all IIB air samples. All pumps are still running at 3 LPM. Samples will 1400 be submitted to Paradigm on my way home. 1430 Off site.



NAME: Dave Parker	DATE: 12/28/09		
Contract #	Liro Job #:		
HOURS:0700-1730	TASK: PM		

TIME	ACTIVITY- Midtown Tower- 11 th floor		
0700	On site/ set up all IIB air samples for the 11 th floor. All pumps were set up at 3 LPM. Samples are in same locations as previously stated.		
0800	Spoke with Sergiy and Mark D about crews plan for today as well as the remainder of the week. Sergiy said crew today will concentrate on finishing the power wash on the 11 th floor. Upon completion of power wash crew will clean 11 th floor area as well as begin prep on the 6 th , 7 th and 8 th floor area. Currently there are: - 2 workers outside the area doing misc work - 20 workers on the 11 th floor continuing to power wash all beams and decking		
0900	In area to inspect work and progress. Crew is approx. 75% complete with power wash phase. Crew is doing a good job to insure no water remains on the floor longer than necessary. Majority of workers are using squeegees and shovels to containerize all materials as they fall.		
1015	On 10 th floor to inspect for any signs of leaks. No water was found on the 10 th floor that would suggest any leaks are occurring.		
1100	Checked all pumps to insure operation. All pumps appear to be running properly.		
1145	Workers from local 435 have begun some demo on the 15 th , 16 th and 17 th floor. Currently there are 3 workers on the 15 th floor removing drywall and studs throughout the floor. These floors have all been cleared of asbestos so the crew can do any demo they would like as long as it doesn't affect the integrity of the structure. Workers will still told to notify me if they come across any materials they suspect to be ACM.		
1300	Lunch and paperwork.		
1400	Crews all remain in same places as before lunch. Crews continue to power wash the 11^{th} floor as well as small crew moving equipment from the 8^{th} floor to the 5^{th} floor. No work is being done on the 6^{th} , 7^{th} or 8^{th} floor.		
1445	Spoke with Sergiy to see if crew will be working on the 6 th , 7 th and 8 th floor tomorrow. Sergiy said crew will begin some prep work on these floors tomorrow. I will set up IIA prep air samples on these floors tomorrow.		
1540	Notified by Mark that the crew has finished power washing the 11 th floor. The workers on the 11 th floor will remain on the floor and clean up for the rest of the day.		
1600	In area to inspect all beams and decking for cleanliness. The beams and deck look very good. The crew will have to final clean but the area looks good.		
1645	Finished air sampling paperwork.		

1700	Began to break down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.		
1730	Off site.		



		naconimico ipidičnosti
NAME: Dave Parker	DATE: 12/29/09	
Contract #	Liro Job #:	
HOURS:0700-1730	TASK: PM	

LiRo Engine	ers, Inc.	HOURS:0700-1730	TASK: PM	
TIME	ACTIVITY- Midtown Tower- 11th floor - 6th, 7th and 8th floor			
0700	8 th flo	On site/ set up IIB air samples for the 11 th floor as well as IIA air samples for the 6 th , 7 th and 8 th floor.		
	IIA prep air samples set up for the 6 th , 7 th and 8 th floor area set up as per code rule 56. 0-6 samples is set up at the entrance of the decon. 0-7 is set up outside of the freight elevator. Sample 0-8 is set up in the western stairwell on the 6 th floor. The 0-9 sample is set up in the western stairwell on the 7 th floor. The 0-10 sample is set up on the 5 th floor outside of a window. These samples will be set up in the same locations throughout the duration of these floors. When the project enters phase IIB these samples will remain in the same locations with the addition of negative air samples.			
0800	Spoke with Mark D for location and tasks of all workers. Crew on the 11 th floor is removing floor tiles as well as cleaning around the area. Workers are also doing minor prep work on the 6 th , 7 th and 8 th floor. Crews are also moving equipment from the 8 th floor to the 5 th floor. Currently there are: - 2 workers outside containment moving supplies from 8 th floor to 5 th floor - 2 workers moving negative air machines from storage to floors 6 thru 8 - 2 workers installing framework in the windows for negative air exhaust - 15 workers removing floor tile on the 11 th floor			
0900	In 11 th throug worke	In 11 th floor area to inspect work. Crew is removing and containerizing all floor tiles throughout the area. Most workers are using manual scrappers to remove floor tiles while one worker is using a floor tile machine to remove floor tiles. Workers have just begun to remove floor tiles. They are making good progress but it is too early to out a percentage on progress.		
1015	On 6 th , 7 th and 8 th floor to check progress of prep work. Workers have begun to poly perimeter windows as well as frame windows that will be used for negative air exhaust. I have no concerns with any prep work at this time.			
1100	At off	At office to update maps and logs. Also began air sampling paperwork.		
1245	Lunch	Lunch and paperwork.		
1345	After	After lunch all workers went to same locations as before lunch.		
1410	are ap	On 11 th floor to inspect progress of floor tile removal. Workers are making great progress and are approx. 75% complete with removal of all tiles. Workers will most likely finish removing all tiles on the 11 th floor today.		
1500	On 6 th , 7 th and 8 th floor to inspect prep work. Crew is making slow progress and will not complete the prep today. The area is 3 floors and will require multiple days of prep. I will set up IIA air samples on these floors tomorrow.			

1605	Workers have finished removing all floor tiles on the 11 th floor. Workers will begin to clean the area and prep it for mastic removal. Workers will clean in this area for the next few days.
1645	Finished air sampling paperwork.
1700	Began to break down all air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1730	Off site.



Dutty Summerly Report		
NAME: Dave Parker	DATE: 12/30/09	
Contract #	Liro Job #:	
HOURS:0700-1730	TASK: PM	

ACTIVITY- Midtown Tower- 11th floor and 6th, 7th and 8th floor TIME On site/ set up IIB air samples for the 11th floor as well as IIA air samples for the 6th, 7th and 0700 8th floor area. All pumps are set up at 3 LPM. All samples are in the same locations as previously stated. Workers are continuing to prep the 6th, 7th and 8th floor as well as clean up the 11th floor. Majority of crew is on the 11th floor cleaning. Currently there are: - 15 workers cleaning on the 11th floor - 2 workers building a waste decon on the 6^{th} floor* 0800 - 2 workers hooking up and testing negative air machines on the 6^{th} , 7^{th} and 8^{th} floor - 2 workers moving equipment to the 6th, 7th and 8th floor *Upon completion of waste decon on 6th floor crews will move to the 7th then 8th floor. On 6th, 7th and 8th floor to check work and make sure workers are taking proper steps during 0900 prep. Workers are doing all the proper steps for prep but they still have a lot of prep work to be done. Workers are not likely to finish prep work today. In 11th floor to inspect work being done. Workers are doing a detailed clean while they wait for Green Earth to begin mastic removal. This is not their final clean stage but will make the 1015 final clean a little easier. Workers were reminded that pigeon holes and perimeter beams seem to be the most missed spots. Workers are doing a good job taking their time and doing it right. 1200 Spoke with Bill and Mark about plans and progress. 1300 Lunch and paperwork. After lunch all crews stayed in the same areas as before lunch. Crew will continue to clean on 1400 the 11th floor as well as prep the 6th, 7th and 8th floor. In 11th floor area to assist with cleaning. Pointed out multiple spots that I will be looking at 1430 closely during the final visual inspection. Crews so far are doing a good job cleaning. Walked thru 6th, 7th and 8th floor to check progress of prep work. Crews still have some prep 1600 work to be done and are not vet under negative pressure. I will be setting up IIA air samples for this area again tomorrow. 1645 Completed air sampling paperwork. Began to break down all air samples. All pumps are still running at 3 LPM. Samples will be 1700 submitted to Paradigm on my way home. *1730* Off site.



NAME: Dave Parker	DATE: 12/31/09	
Contract #	Liro Job #:	
HOURS:0700-1430	TASK: PM	
i		

LiRo Enginee	ers, Inc.	1100K3.0700-1430	TASK, TW		
TIME	ACTIVITY- Midtown Tower- 6 th ,7 th and 8 th floor and 11 th floor				
0700	On site/ set up IIB air samples for the 11 th floor as well as IIA air samples for the 6 th , 7 th and 8 th floor. All pumps are set up at 3 LPM. Samples are in same locations as previously stated.				
0800	Checked locations and tasks of all workers. Currently there are: - 12 workers on the 11 th floor continuing to clean all areas - 2 workers on the 7 th floor building the waste decon around the freight elevator - 2 workers on the 8 th floor building the waste decon around the freight elevator - 2 workers on 6 th , 7 th and 8 th floor applying poly to critical barriers - 2 workers loading out materials from the 11 th floor - 1 worker doing misc work throughout the 6 th , 7 th and 8 th floor				
	worker across materi	ers from local 435 are on 16 th floor doing so rs can do the entire interior demo. Workers any materials they suspect to be asbestos. als that remain on the floor.	were informed to notify me if they come Workers are removing drywall and other		
0915	In 6 th , 7 th and 8 th floor area to inspect progress of prep work. Most workers are still prepping area while others have begun to demo areas around freight elevator as well as some interior walls. Crews are allowed to do demo before they establish negative air as long as they do not impact any asbestos. I watched the demo for a while to insure they are being careful. Worked are taking down walls that do not contain any asbestos as well as walls that do not surround any asbestos. I have no concerns with this demo at this time.				
1030	In 11 th good b	floor area to inspect clean. I checked areas	that have already been cleaned. Areas look pected multiple areas and found only minor		
1145	Crew v	will work thru lunch to get out at 1430.			
1200	At offi	ice to complete paperwork and update maps	3.		
1300	Spoke with Sergiy and Mark about crews plan when they return on Monday. Sergiy said crew will continue to clean the 11 th floor as well as prep the 6 th , 7 th and 8 th floor. He said when the crew returns they will focus more on the 6 th , 7 th and 8 th floor. I will continue to set up IIA air samples for the 6 th , 7 th and 8 th floor as well as IIB air samples for the 11 th floor.				
1400		to break down all air samples. All pumps atted to Paradigm on my way home.	are still running at 3 LPM. Samples will be		
1430	Off site	e.			



2 totty 2000001 y 210 p 0.10		
NAME: Dave Parker	DATE: 1/4/10	
Contract #	Liro Job #:	
HOURS:0700-1930	TASK: PM	

LiRo Engineers, Inc. ACTIVITY- Midtown Tower- 6th, 7th and 8th floor and 11th floor **TIME** On site/ set up IIA air samples for the 6th, 7th and 8th floor. Also set up IIB samples for the 11th 0700 floor. All samples were set up at 3 LPM and are in the same locations as previously stated. Checked location and tasks of all workers in the tower. Currently crews are cleaning the 11th floor as well as prep work on the 6^{th} , 7^{th} and 8^{th} floor. Currently there are: - 11 workers on the 11th floor cleaning beams and decking as well as wiping down all 0800 - 9 workers split between the 6th, 7th and 8th floor building waste decon units around the freight elevators In 11th floor area to inspect work and cleanliness. No mastic abatement has been done yet. Crews are cleaning all surfaces other than the floor. Crews are cleaning the beams and 0900 decking. I inspected areas that have already been clean and found most areas look very good. Some debris was found and these spots were pointed out to the crews' supervisor. On 6th, 7th and 8th floor to inspect work being done on floors. Crews are framing the waste decons on all floors. Workers will use these units for ACM waste when they begin removal. 1015 C&D waste will be loaded out the passenger elevators and freight elevator. Workers are building the waste outs as per code rule 56. Spoke with Mark and Sergiy about crews plan. Crew will be working 12 hours today and 1130 tomorrow to make up time. Crews are taking off Thursday and Friday to celebrate the orthodox holiday. Crews will continue to clean the 11th floor as well as prep the 6th, 7th and 8th. 1300 Lunch and paperwork. Crews continue to clean on the 11th floor as well as prep the 6th, 7th and 8th. Crews are back in 1345 same locations as before lunch. Checked all pumps to insure they are still running properly. All pumps appear to be running 1400 the same as when I set them up. Check manometer readings for both areas. Both areas are getting plenty of negative pressure. 1430 6th, 7th and 8th floor reading: -0.032 11th floor reading: -0.049. In 6th, 7th and 8th floor area to check progress. Workers are still building waste decon units 1510 around the freight elevators. Crews will most likely finish these units today. After crews finish they will begin removal and load out of C&D waste. On 11th floor to check progress and cleanliness. Workers are still cleaning beams and deck as well as walls and bathroom floors. Crew is approx 60% complete and will need another day 1550 after today to finish all cleaning. Crews are doing a good job to insure pigeon holes are free of debris. Checked all pumps to insure they are working properly. Pumps appear to be running the same 1630 as when I set them up.

1715	Spoke with Sergiy, Mark and Bill about crews plan once they finish cleaning the 11 th floor. They said upon completion of the 11 th floor crews will concentrate on the 6 th , 7 th and 8 th floor until Green Earth can remove the mastic off of the 11 th floor. Green Earth is currently on the 2 nd floor and will most likely be there for a few weeks. The 11 th floor will stay untouched while it waits for the mastic crew.	
1800	At Liro office to finish some paperwork and update maps.	
1845	Began to break down all samples. All pumps are still running at 3 LPM. All samples will be submitted to Paradigm on my way home.	
1930	Off site.	



Builty Summary Report	
NAME: Dave Parker	DATE: 1/5/10
Contract #	Liro Job #:
HOURS:0700-1930	TASK: PM

LiRo Engineers, Inc. ACTIVITY- Midtown Tower- 6th, 7th and 8th floor and 11th floor TIME On site/ set up IIB air samples for the 11th floor as well as IIA air samples for the 6th, 7th and 8th floor. All samples have been set up at 3 LPM and are in the same locations as previously 0700 stated. In the 11th floor area to make sure workers are still cleaning in this area. Workers have a few 0800 minor spots to finish cleaning but will complete cleaning this floor by the end of the day. There are only a few workers on this floor today. The area looks good. Spoke with Mark and Sergiy to figure out locations of all workers. Currently there are: 0840 - 3 workers finishing the clean up on the 11th floor - 17 workers prepping area as well as doing demo On 6th, 7th and 8th floor to insure workers are properly prepping the area. Workers are doing demo and protection as they come across critical barriers. All critical barriers that were 0920 accessible to the crew have been protected. The crew is now demoing below ceiling. Crew is utilizing the freight elevator as well as the passenger elevators to remove C&D waste from the area and down to the 2nd floor. No ACM has been impacted so far. Checked workers doing demo on the 15th, 16th and 17th floors. Workers are doing demo of all walls and pipes. These floors are free of asbestos and crews know to notify me if they come 1020 across anything they believe may be asbestos. Crews will soon begin to scrap non ACM fireproofing. Crew is making good progress and I have no concern with demo work at this time. Checked manometer readings for both areas. 6th, 7th and 8th floor area: -0.044 11th floor area: -1045 0.051. Both areas are drawing plenty of negative pressure. Spoke with Mark D. about crews plan for the day. Mark said crew will be working 12 hours again today. He said crew will remain in same areas after lunch and continue with same tasks 1135 for the remainder of the day. He also said the crew will finish cleaning the 11th floor today and begin to concentrate on the 6th, 7th and 8th floor tomorrow. 1215 Checked all pumps to insure proper operation. All pumps are good. 1300 Lunch and paperwork. On 11th floor to check progress of workers cleaning area. Workers have finished cleaning 1400 pigeon holes and wiping down remaining surfaces. These 3 workers will now be checking their work again and re cleaning anything they may have missed. Inside 6th, 7th and 8th floor area to inspect work being done. Crews are doing below ceiling demo and removing all debris created as C&D. Workers are being very careful not to impact 1500 anything beyond there scope of demo. I inspected areas in which the crew has completed demo to make sure nothing was impacted. All areas looked good and I am not concerned with

1615	Check all pumps to insure proper operation. All pumps appear to be running the same as when	
	I set them up.	
1700	Spoke with Sergiy about crews plan for tomorrow. He said crew will be working thru lunch tomorrow in order to get out early. The crew will only be working on the 6 th , 7 th and 8 th floor.	
1745	Paperwork.	
	Began to break down all air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.	
1930	Off site.	



2 totaly 2 total	
NAME: Dave Parker	DATE: 1/6/10
Contract #	Liro Job #:
HOURS:0700-1930	TASK: PM

ACTIVITY- Midtown Tower- 6th, 7th and 8th floor TIME On site/ set up IIB air samples for the 6th, 7th and 8th floor. All pumps were set up at 3 LPM 0700 and are in the same locations as previously stated. Checked location of all workers. Workers are on floors 6-8 doing demo. Crew will most likely begin ceiling demo today. Currently there are: 0800 - 2 workers outside area loading out C&D debris as well as moving equipment - 18 workers on 6th, 7th and 8th floor finishing below ceiling demo In 6th, 7th and 8th floor area to inspect all work. Crew is approx 90% complete with below ceiling demo. Crew has done a good job to insure nothing was impacted outside the scope of 0900 their demo. The crew will begin removing ceiling tiles shortly. The crew knows that any tile with fiber glass backing or water stains are to be removed as ACM. All other tiles will be wet wiped and HEPA vacuumed and removed from the area as C&D waste. Checked all pumps to insure proper operation. All pumps seem to be running the same as 1015 when I put them up. 1040 Crew has begun removal of all ceiling tiles. In area to inspect all ceiling tiles being removed. Crew is doing a good job to make sure proper tiles get brought out as ACM. There were a few tiles I had remove from the C&D pile 1045 and told the crew to remove them as ACM. These tiles had small stains on them. I am unsure what the stain was from but I had them remove them as ACM as a precaution. Quick break. While I was out of the area I told the crew to not load out any other tiles then 1215 those I have already inspected. Back in the area to inspect ceiling tile removal. All tiles so far are good. Not many ceiling tiles 1230 so far have been removed as ACM. 1400 Out of area to complete the day's paperwork. Began to break down all IIB air samples. All pumps were still running at 3 LPM. All samples 1430 will be submitted to Paradigm on my way home. *1500* Off site.



A) 46	ery summerly hepott	
NAME: Dave Parker	DATE: 1/21/10	
Contract #	Liro Job #:	
HOURS:0700-1930	TASK: PM	

LiRo Engineers, Inc.

TIME	ACTIVITY- Midtown Tower- 6 th , 7 th and 8 th floor and 11 th floor		
0700	On site/ set up IIB air samples for the 6 th , 7 th and 8 th floor as well as the 11 th floor area. All pumps have been set up at 3 LPM and are in the same locations as previously stated.		
0800	Checked locations and tasks of all workers. The abatement crew currently has a crew in and around the 6 th , 7 th and 8 th floor area. Green Earth will begin removal of floor tile mastic on the 11 th floor area today. The local 435 crew has workers in the upper floors of the tower doing demo and cleanup. Currently there are: - 3 workers outside of the 6 th , 7 th and 8 th floor area moving supplies - 25 workers inside containment on the 7 th floor doing bulk removal of fireproofing - 7 workers on the 12 th floor doing demo and cleanup - 3 workers on the 16 th floor doing cleanup - 5 Green Earth workers in the 11 th floor containment removing floor tile mastic via water blaster		
0915	Inside the 6 th , 7 th and 8 th floor containment to inspect work and progress. Workers are working in the same fashion as they have on previous floors. Crew is working west to east in teams of 4 or 5 with some workers scrapping and others cleaning debris. 2 workers are wetting all materials to insure they are properly wet. Workers are approx. 15% complete with bulk removal and are working at a very good pace.		
1015	Checked all pumps to insure proper operation. All pumps are good.		
1100	Checked in on Green Earth in the 11 th floor containment area. Crew has just started today and will likely go into the middle of next week. The floor that has been cleaned already looks great but progress is some what slow.		
1215	Checked workers in the upper floors of the tower. Workers are doing demo and clean up. I have no concerns with this work at this time.		
1300	Lunch and paperwork.		
1400	Checked all pumps to insure operation. All pumps are good.		
1430	3 workers that were outside the 6 th , 7 th and 8 th floor containment have moved inside to the 6 th floor. These workers are now wetting the beams and decking on the 6 th floor to prep it for removal. Back in containment to check work and progress. Workers on the 7 th floor are making great progress and are now approx. 55% done. There are a lot of workers concentrating on this floor and they are making quick work of the bulk removal of the beams and decking.		
1530	435 workers in the upper floors have finished for the day. They will continue tomorrow. Green Earth crew on the 11 th floor has also left for the day.		

1600	The abatement crew in the 6^{th} , 7^{th} and 8^{th} floor has decided to work 12 hours today in order to try and finish the 7^{th} floor removal.
1630	Updated maps at Liro office.
1800	Spoke with Mark D about multiple topics mostly pertaining to 6 th , 7 th and 8 th floor abatement.
1840	Daily air sampling paperwork.
1900	Began breaking down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1930	Off site.



1515

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Dave Parker	DATE: 1/22/10
Contract #	Liro Job #:
HOURS:0700-1630	TASK: PM

ACTIVITY- Midtown Tower-6th, 7th and 8th floor and 11th floor TIME On site/ set up IIB air samples for the 6th, 7th and 8th floor as well as the 11th floor. All pumps 0700 are set up at 3 LPM and are in the same locations as previously stated. Checked locations and tasks of all workers in the tower. The abatement crew has a crew inside and around the 6th, 7th and 8th floor area. Green Earth has a crew in the 11th floor area. Local 435 has a crew in the upper floors of the tower. Currently there are: - 3 workers outside the 6th, 7th and 8th floor area doing misc work - 12 workers on the 8th floor washing the beams and deck 0800 - 13 workers finishing bulk removal on the 7th floor - 4 Green Earth workers in the 11th floor area water basting mastic - 7 workers on the 17th floor doing demo and cleanup - 3 workers on the 10th floor doing cleanup Went into the 6th, 7th and 8th floor area to inspect work and progress. Worker are currently finishing the scrap of the beams and decking on the 7th floor. Workers are approx 90% complete and should be finished shortly. Crew is also washing on the 8th floor. Crew on the 8th 0920 floor is using power washers to clean the beams and decking. Upon completion of the 7th floor scrap the crew will begin scrapping on the 6th floor. All work in this area looks good. I have no concerns at this time. Went into 11th floor area to check progress of Green Earth crew. Crew began yesterday and hopes to be complete by beginning of next week. Crew is approx. 45 to 50% complete with 1030 removal of mastic. Upon completion of the 11th floor the crew will move down to the 8th floor. In my opinion the crew will meet their goal of completion on this floor. Checked all pumps to insure proper operation. All pumps appear to be running the same as 1125 when I set them up. The crew working on the 7th floor has finished and is now moving down to the 6th floor to begin scrapping all beams as well as decking. I went into the area to check completeness. No 1200 major spots were found. Scrap looks good. 1300 The crew has decided to work thru lunch in order to leave around 1630. 1315 Paperwork. Checked all pumps to insure proper operation. All pumps are good. 1400 Went into 11th floor containment to check Green Earth's progress. Area looks good the crew 1435 should finish mastic removal on Monday.

At Liro office to complete all daily air sampling paperwork.

Began breaking down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
Off site.



NAME: Dave Parker	DATE: 1/25/10
Contract #	Liro Job #:
HOURS:0700-1930	TASK: PM

-			
TIME	ACTIVITY- Midtown Tower- 6 th , 7 th and 8 th floor and 11 th floor		
0700	On site/ set up IIB air samples for the 6 th , 7 th and 8 th floor as well as the 11 th floor. All pumps are set up at 3 LPM and are in the same locations as previously stated.		
0800	Checked locations and tasks of all workers in the tower. The Cambria abatement crew is currently in and around the 6 th , 7th and 8 th floor area. Green Earth is currently in the 11 th floor area and local 435 has workers on 10 th floor as well as in the upper floors of the tower. Currently there are: - 14 workers inside containment on the 8 th floor power washing all beams and deck - 12 workers inside containment on the 6 th floor bulk removing ACM fireproofing - 3 workers outside the 6 th , 7 th and 8 th floor area doing misc work and supplies - 4 Green Earth workers inside the 11 th floor containment removing mastic - 3 workers on floors 15 thru 17 loading out C&D debris - 4 workers doing demo and cleanup on the 10 th floor		
0920	Inside 6 th , 7 th and 8 th floor area to inspect work being done. Crew on the 8 th floor is currently utilizing 4 power washers with small crews of 3 to 4 workers working in separate areas. 1 worker is power washing all ceiling surfaces while other workers are cleaning and containerizing all debris. On the 6 th floor workers continue to scrap all beams and decking in order to remove ACM fireproofing. Workers are working feverishly to finish removal of fireproofing so Green Earth will have room to begin work in this area upon completion of the 11 th floor. I have no concerns with work at this time.		
1015	Inside 11 th floor containment area to check Green Earth's progress. Workers are about 75 to 80% complete and should complete this floor today. Spoke with the supervisor who said the crew will finish today and take tomorrow to set up on the 8 th floor and most likely be ready to start work on 8 in the middle of the week.		
1130	Checked all pumps to insure operation. All pumps are good.		
1200	Spoke with Mark and Todd about crews plan for the week. They said the crew will work 12 hours for the foreseeable future in order to stay ahead of Green Earth. The crew will work to finish the 8 th floor as well as the 6 th floor by the end of the day tomorrow. That should fall perfectly into place with Green Earths scheduling.		
1300	Lunch and paperwork.		
1400	Checked all pumps to insure operation. All pumps are running fine.		
1435	Back into 6 th , 7 th and 8 th floor containment to check work. Crew is approx. 35 to 40% complete with the power washing of beams and decking. The crew is about 40 to 45% complete with bulk removal on the 6 th floor.		

1530	Green Earth crew is off site. Checked 11 th floor containment, floor still contained some mastic. Crew will finish the remainder of the floor tomorrow and begin moving supplies to the 8 th floor as well.
1630	Broke down all pumps for the 11 th floor. All pumps were still running at 3 LPM.
1715	Air sampling paperwork
1800	Crew ran out of water on the 8 th floor. The crew will cleanup and begin to shower out shortly.
1830	Broke down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1900	Off site.



	5 A
NAME: Dave Parker	DATE: 1/26/10
Contract #	Liro Job #:
HOURS:0700-1930	TASK: PM
i e e e e e e e e e e e e e e e e e e e	

TIME	ACTIVITY- Midtown Tower- 6 th , 7 th and 8 th floor and 11 th floor			
0700	On site/ set up all IIB air samples for the 6 th , 7 th and 8 th floor area as well as the 11 th floor area. All pumps are set up at 3 LPM and are in the same locations as previously stated.			
0800	Checked locations and tasks of all workers in the tower. The Cambria abatement crew currently has workers in the 6 th , 7 th and 8 th floor area removing ACM. A demo crew is currently on the 9 th floor as well as the upper floors of the tower doing demo and clean up work. Green Earth currently has a crew on the 11 th floor finishing up removal of mastic. Currently there are: - 14 workers inside containment on the 8 th floor power washing the beams and decking - 13 workers inside containment on the 6 th floor scrapping all beams and decking - 1 worker outside the 6 th , 7 th and 8 th floor containment doing misc work - 3 workers on the 15 th thru 17 th floor doing demo clean up - 5 workers on the 9 th floor doing demo around the windows as well as clean up			
0910	Went into 6 th , 7 th and 8 th floor containment to check work and progress. Crew is a little more than 50% complete on the 6 th and 8 th floor. Crew should finish floors by the end of the day. All work looks good I have no concerns at this time.			
1015	Checked all pumps to insure proper operation. All pumps are running well.			
1045	Went into 11 th floor containment to inspect Green Earth progress. Crew is about 90% complete with mastic removal and should finish shortly after lunch. The floor looks good. Some spots remain around the edges but these spots will be addressed with further cleaning.			
1135	Checked all demo work in the upper floors of the tower. All work looks good I have no concerns at this time.			
1230	Spoke with supervisors about work.			
1300	Lunch and paperwork.			
1400	Checked all pumps to insure proper operation. All pumps are running good.			
1430	Back into 6 th , 7 th and 8 th floor containment to inspect work. Workers on 8 th floor are finishing power wash of beams and decking. They will finish soon and upon completion they will continue to clean all debris caused by power washer. Crew will remain on the 8 th floor for the rest of the day. On the 6 th floor the crew is about 90% complete and should finish by the end of the day. The crew will again be working until 1930 in order to stay ahead of Green Earth.			
1530	Green Earth crew has left for the day. Workers finished the 11 th floor and began moving some equipment down to the 8 th floor. Crew will continue to move equipment and set up tomorrow.			

1615	Broke down all 11 th floor samples. All pumps are still running at 3 LPM.
1650	Took tour around tower to inspect all areas outside of containment. Tower looks good I have no concerns at this time. Also checked to insure pumps that are still up are running properly. All pumps are good.
1800	On 5 th floor speaking with Mark D.
1845	Air sampling paperwork.
1900	Began breaking down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1930	Off site.



= uy = uy = uy = uy			
NAME: Dave Parker	DATE: 1/27/10		
Contract #	Liro Job #:		
HOURS:0700-1930	TASK: PM		

LiRo Engineers, Inc.

ers, Inc.					
ACTI	IVITY- Midtown Tower- 6 th , 7 th	and	18th floor		
On site/ set up IIB air samples for the 6 th , 7 th and 8 th floor. No samples have been set up for the 11 th floor because there will be no work happening on this floor today. All samples have been set up at 3 LPM and are in the same locations as previously stated.					
Checked tasks and locations of all workers in the tower. The Cambria abatement crew has workers in and around the 6 th , 7 th and 8 th floor area. The demo crew is currently on the 3 rd floor of the tower demoing walls and other under ceiling systems. Green Earth is also in the tower in between the 11 th and 8 th floor moving supplies. Currently there are: - 18 workers on the 7 th floor beginning to power wash all beams and decking - 3 workers outside area doing misc work including loading the trailer - 8 workers on the 6 th floor doing general clean up - 6 workers on the 3 rd floor demoing walls as well as clean up - 4 Green Earth workers between 8 th and 11 th floor moving equipment and supplies					
Went into containment to inspect all work being completed. Workers on the 7 th floor have just begun power washing and are working in the same fashion as they have on previous floors. The power washing crew has done a good job to insure all water and debris caused by power washing is cleaned up and containerized ASAP. No leaks have been found in the tower to make me thing other wise. Crew on the 6 th floor is doing general clean up after finishing scrap stage yesterday. The crew is loading and cleaning boxes as well as general clean up throughout the area. I have no concerns with this area at this time. The Green Earth crew has					
Check	ted all pumps to insure operation. All	pump	os are good.		
Spoke with Mark about crews plan for the week. Mark said crew will continue to work 12 hours a day to keep ahead of the mastic crew. He said the crew will concentrate on power washing the 7 th floor as well as final cleaning the 11 th floor starting tomorrow. Mark said the crew will likely finish power washing 7 by the end of the week and hopes to finish final cleaning on the 11 th floor as well by the week's end. The crew will split up tomorrow between the 7 th floor and 11 th floor.					
Spoke with Green Earth supervisor. He said the crew will begin water blasting the mastic tomorrow. He is unsure how long it will take. He said it depends on how thick the mastic is. The crew hopes to finish 8 by the end of this week or early next week.					
Checked pumps to insure operation. All pumps are good.					
Lunch	and paperwork.				
	Went begun The powashi make stage throug room. Check Spoke hours washi crew vashi the 7th Spoke tomor The crew to	On site/ set up IIB air samples for the 6 th , 7 th 11 th floor because there will be no work hap set up at 3 LPM and are in the same location. Checked tasks and locations of all workers workers in and around the 6 th , 7 th and 8 th floor of the tower demoing walls and other tower in between the 11 th and 8 th floor moving a workers on the 7 th floor beginning and area doing mise were a workers on the 6 th floor doing general earth workers between 8 th at Green Earth workers between 8 th at Went into containment to inspect all work begun power washing and are working in the The power washing crew has done a good jownshing is cleaned up and containerized AS make me thing other wise. Crew on the 6 th fi stage yesterday. The crew is loading and cleathroughout the area. I have no concerns with room to work in this area as soon as they are Checked all pumps to insure operation. All proceeds a day to keep ahead of the mastic crew washing the 7 th floor as well as final cleaning crew will likely finish power washing 7 by to cleaning on the 11 th floor as well by the weet the 7 th floor and 11 th floor. Spoke with Green Earth supervisor. He said tomorrow. He is unsure how long it will tak. The crew hopes to finish 8 by the end of this	On site/ set up IIB air samples for the 6 th , 7 th and 11 th floor because there will be no work happeni set up at 3 LPM and are in the same locations as Checked tasks and locations of all workers in the workers in and around the 6 th , 7 th and 8 th floor ar floor of the tower demoing walls and other unde tower in between the 11 th and 8 th floor moving stone 18 workers on the 7 th floor beginning to 19 and 3 workers outside area doing misc work 10 and 10 workers on the 3 th floor demoing walls 10 and 10 workers on the 3 th floor demoing walls 10 and 11 went into containment to inspect all work being begun power washing and are working in the sar The power washing crew has done a good job to washing is cleaned up and containerized ASAP. make me thing other wise. Crew on the 6 th floor stage yesterday. The crew is loading and cleanin throughout the area. I have no concerns with this room to work in this area as soon as they are reach the checked all pumps to insure operation. All pump Spoke with Mark about crews plan for the week. hours a day to keep ahead of the mastic crew. He washing the 7 th floor as well as final cleaning the crew will likely finish power washing 7 by the encleaning on the 11 th floor as well by the week's encleaning on the 11 th floor as well by the week's encleaning on the 11 th floor. Spoke with Green Earth supervisor. He said the comorrow. He is unsure how long it will take. He tomorrow. He is unsure how long it will take. He crew hopes to finish 8 by the end of this wear.		

1400	Back into 6 th , 7 th and 8 th floor containment to check work. All workers are in the same locations as they were before lunch. Workers continue to power wash on the 7 th floor as well as cleanup on the 6 th floor. I have no concerns with this area at this time.
1450	Spoke with Ted about progress and plans for the tower.
1525	Checked all pumps to insure operation. All pumps are good.
1600	Green Earth crew has left. Will continue working on 8 th floor tomorrow morning.
1620	Located and repaired pumps that have fallen in the line of duty. Some pumps become damaged. I repaired a few pumps to insure continued operation.
1715	Toured the tower. All appeared good.
1800	Air sampling paperwork/ discussed tower plans with Mark D.
1845	Broke down all IIB air samples. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1930	Off site.



NAME: Dave Parker	DATE: 1/28/10
Contract #	Liro Job #:
HOURS:0700-1930	TASK: PM

TIME	!	VITY- Midtown Tower- 6 th , 7 th and c	
0700	have be	een set up at 3 LPM and are in the same loo	
0800	worker contain Local ⁴ - - -	rs and 2 supervisors working in the 6 th , 7 th and 2 supervisors working in the 6 th , 7 th and 2 supervisors working on the 3 rd floor of the 17 workers inside containment on the 7 th for 11 workers final cleaning inside the 11 th floor operating the freight elevator 4 Green Earth workers removing mastic or	loor power washing all beams and decking oor containment n the 8 th floor
0910	Went in floor working power floor. On the floor work a	nto 6 th , 7 th and 8 th floor to inspect all work workers are utilizing 4 power washers to spring in teams of 4 or 5 with most workers clear washing. The crew is about 45 to 50% come on the 8 th floor the Green Earth crew is using or. The crew has just begun and it is too eart this time.	being done inside containment. On the 7 th ray all beams and decking. The crew is aning all debris and water caused by the appete with power washing phase on the 7 th ng a water blaster to remove all the mastic on rly to tell progress. I have no concerns with
1030	would cleanling seems	like to see cleaned again. While in the area	
1140	Checke	ed all pumps to insure operation. All pumps	s are good.
1215		ed quantities on maps in Liro office. Also s antifying materials.	poke with Mike from Liro about expectations
1330	Lunch	and paperwork.	
1430		nto 11 th floor area to check on crew that is troperly cleaning all surfaces. Crew is doing	final cleaning. I wanted to make sure crews g a good job.
1515		ed all pumps to insure operation. All are go	
1545	Green and rer morning	moved about 30% of the mastic on the 8 th f	t for the day. The crew made some progress loor. Crew will continue removal tomorrow

1600	Inspected work on the 7 th floor of the containment area. Crew continues to power wash the 7 th floor. The crew has made great progress and is 90% complete with the wash on the 7 th floor. The crew will finish this floor today and move all equipment to the 6 th floor. The crew will begin removal on the 6 th floor tomorrow.
1715	Checked all pumps to insure operation. All pumps are good.
1800	The crew on the 11 th floor says they are about 35 to 45% complete with the final clean. I will take a closer look tomorrow morning.
1830	Daily air sampling paperwork.
1900	Broke down all IIB air samples. All pumps were still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1930	Off site.



2 will still the state of the s			
NAME: Dave Parker	DATE: 1/29/10		
Contract #	Liro Job #:		
HOURS:0700-1930	TASK: PM		

LiRo Engineers, Inc. ACTIVITY- Midtown Tower- 6th, 7th and 8th floor and 11th floor TIME On site/ set up IIB air samples for the 6th, 7th and 8th floor as well as IIC final cleaning samples 0700 for the 11th floor. All pumps have been set up at 3 LPM and are in the same locations as previously stated. Checked location and tasks of all workers in the tower. The Cambria abatement crew has a crew of 29 workers and 2 supervisors in and around the 6th, 7th and 8th floor area as well as the 11th floor area. Green Earth has a crew on the 8th floor of the active containment. A demo crew is also on the 3rd floor of the tower. Currently there are: 0800 - 17 workers inside containment on the 6^{th} floor power washing all beams and decking - 11 workers in containment on the 11th floor final cleaning the area - 1 worker outside the 6th, 7th and 8th floor containment doing misc work - 5 workers doing soft demo on the 3rd floor Inside 6th, 7th and 8th floor containment to inspect work. Green Earth is on the 8th floor removing mastic via water blasting. Crew is making progress but will not finish this week. 0900 Crew on the 6th floor is power washing in the same fashion as they have on previous floors. Workers are doing a good job of containerizing debris quickly. This area look good, I have no concerns with any of the work at this time. Went into 11th floor containment. I will focus most of my attention on this floor. Workers say they will be ready for a visual tomorrow morning. I want to insure the area looks good and will assist the crew in order to insure all materials and surfaces are cleaned and removed. The 0950 area looks great. Pigeon holes are the cleanest I have seen so far. I found a few spots that needed to be re cleaned and pointed them out to Gregory. The crew will immediately clean these areas. 1115 Checked all pumps to insure operation. All pumps look good. 1145 Crew will work thru lunch in order to get out early. Back into the 11th floor containment to inspect areas that were found to be dirty. Area looks 1200 great I believe this area will be ready for visual tomorrow. Mark D will be meeting me in the tower tomorrow to assist with the visual. 1300 Daily air sampling paperwork. Began breaking down all air samples. All pumps are still running at 3 LPM. Samples will be 1330 submitted to Paradigm on my way home. Off site. 1430



2 total Statement of Ecoport			
NAME: Dave Parker	DATE: 1/30/10		
Contract #	Liro Job #:		
HOURS:0600-1400	TASK: PM		

ACTIVITY- Midtown Tower- 11th floor TIME On site to do visual and, if visual passes, run final airs. Met with Mark D. and started visual. 0600 0715 Visual passed. Began to set up area for final airs. Set up all fans as well as pumps. 0740 Began aggressive air sampling techniques via leaf blower. Turned on all final air pumps. All pumps are set up at 4 LPM. There are 5 inside samples and 0900 5 outside samples. Samples will run for 150 minutes for a total of 600 liters of air. 0930 Checked pumps every half hour to insure operation. All pumps are good. 1130 Turned off pumps and bagged final air samples. Broke down all equipment used for final air samples and brought equipment back to pump 1200 room. 1330 Paperwork. 1400 Off site. Will deliver all samples to Paradigm on my way home. Call from Paradigm to inform me that final air samples for the 11th floor have passed. I 1700 notified Mark and Todd.


Envoy Environmental Consultants Inc.

Empire State Develops	nent	Project Monitor Visua	al Inspection F	Report	
	4 4	As per 12NYCRR Part 56 ar	h 1		7:547
Building & Location:	Middown	Work Area	4/00V	Job Ticket#	36593
ESDC		YTON AIGA		PROJECT#	09/1078
Client//Owner (Print Name)	à	Client/Owner Representative (#17nt name)		\ /	01110
Cambria	\searrow	MARIC DEFAUTE	·	X 09-1370	
Abatement Contractor:	1/4	Supervisor (print name)		NYSDOL Asbestos Handling C	د
Yes 🛛 No 🗆		MAIRIC DEPANTE		X 09-13704	
Supervisors Visual inspection Completed		mpleting Visual Inspection (print name)	NYSDOL	Asbestos Handling Certificate Number	Date
Project Monitor (Print Name)	1	NYSDOL Asbestos Handling Certificate N	umber		0 1 3 0 1 0
Site Emergency Phone:	911	WYSDSE Assessed Flationing Communication	anibor		
Job Type: Class I	Class II	Social in FIFTM	.MAS. M.J.	Pillpm	
Job Size: Large	Small	Spray on, ft/ftm Material	18(1), 10(3)		Sq Ln Ft
Project Monitor Visual Ins		ct		Project with Multiple	
Section A	FP CHECKI	Section B		Section C	Terriorans (X
	Needs	Occilon D	Needs		Needs
Inspectors Checklist Equipment	SAT Action N/A Not Required	Visual Inspection Personal Decontamination Uni	SAT Action t Required to F	N/A Procedures/ Paperwork Pass Paperwork & Proce	
1. Flashlight		22. Clean & Free of Debris & Dust	æ o	☐ 42. Written Scope of Work	(attached) 🗷 🗆 🗆
Knife or pointed object Respirator	,ø o o	23. No Visible Pools of Liquid 24. No condensation	Ø 0 Ø 0	☐ 43. Verbal Scope of Work ☐ 44. Supervisor Present	(see below) 🗆 🗇 📝
4. Hard Hat		25. All Isolation Barriers intact		☐ 45. Wait period observed	Z
5. Safety Glasses		Waste Decontamination Unit	Required to F	ass Paperwork & Proce	edures Not Required
6. Tyvex Suit 7. Gloves		26. Clean & Free of Debris & Dust 27. No Visible Pools of Liquid		45. Area Asbestos Survey	With Required
Inspection	Not Required	28. No condensation	Z o	☐ 46. Sign into work area	200
8. Enter all Spaces	200	29. All Isolation Barriers intact	Z O	☐ 47. Sign out of work area	Ø 0 0
9. Inspect at Close Range		Regulated Abatement Work Are	•		
Areas to Inspect 10. Permanent Fixtures	Not Required ☑ □ □	30. No Visible Pools of Liquid 31. No condensation		☐ 49. Detail Findings ☐ 50. Enter Full Name	
11. Light Fixtures		32. All Criticals intact		51. Enter AH Cert, Number	
12. Ductwork		33. All Isolation Barriers Intact		☐ 52. Worker Present	
13. Elevated Horizontal Surfaces	er .	34. No Unremoved Materials	ø o		
14. Pipes		35. No Visible Debris			
15. Ceiling Grids/Sprinkler Heads 16. Conduits		36. No Visible Dust 37. Examine Contractor Equipment			
17. Hauserman Channels		38. Negative Air in Operation	Æ O		
18. Floor and Wall Penetrations		39. No Debris or Water under Plastic	: L , O		
19, Creases & Folds in Criticals		40. Completeness of Abatement**	<u> </u>		
20. Walls & Comers 21. Floors		41. Completeness of Clean-up**			
		cope of work prior to the visual inspe			
Deficiencies, Corrections or	notes Briefly I	ist all deficiencies and target compliance da	ales		
1.					
2. Area cle	an all	pigeon notes	clean.	Aven For	leased of
3. ACM W	per c	oll rue 50 la	pplicable	Javience.	
4.	-1 1 1 1 1 1 1	the state of the state of the state of		to experie also state this)	
Verbal Scope of Work (any verbal scope	of work supplied by the c	ontractor must be written below, if materials	s within the regulated are	to remain also state this).	
\ \ \		7 .		. /	
Supervisors Signature X	Wal Del	ark	ı	Date X 1-30-1	9
K	7 1. 1	/)			
Project Monitor Signature	7-3-4-17	V	L	Date. 30/10	
PASS 😾		ceed with Clearance Airs	FAIL 🗆	Area needs Reclean and Re	einspection
		ned site at the time and date the obse		ofined by 12 NVCDD Cod 56 2 2/-	(1/8)
		loes not include full project monitoring 56-9.1(d) & (d)(1) and ASTM docume			
		is the responsibility of the asbestos a			•

White - Envoy / Paradigm Yellow - LiRo Pink - Contractor

Copy delivered to:

On Date:



STATE OF NEW YORK - DEPARTMENT OF LABOR **ASBESTOS CERTIFICATE**

DAVID J PARKER CLASS(EXPIRES) CATEC(05/11) HPM (05/11)

CERT# 08-10920 DMV# 138257303 MUST BE CARRIED ON ASBESTOS PROJECTS

STATE OF NEW YORK - DEPARTMENT OF LABOI

ASBESTOS CERTIFICATE



THEODORE A TRONNES
CLASS(EXPIRES)
C ATEC(06/11) D INSP(06/11)
H PM (06/11)

775062693 MUST BE CARRIED ON ASBESTOS PROJECTS

W YORK STATE - DEPARTMENT OF LABOR
DIVISION OF SAFETY AND HEALTH
LIGENSE AND CERTIFICATE UNIT
STATE CAMPUS BUILDING 12 ALBANY, NY 12240

Envoy Environmental Consultants, Inc. 57 Ambrose Street Rochester, NY 14508

FILE NUMBER: 02-0527 LICENSE NUMBER: 28454 LICENSE CLASS: RESTRIGFED DATE OF ISSUE: 06/19/2009 EXPIRATION DATE: 06/30/2010

Duly Authorized Representative 1 Geoffre M

Ehis license has been issued in accordance with applicable provisions of Amilele By of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part'50). It is subject to suspension or revocation for a (1) serious violation of state, federal of local laws with regard to the conduct of an aspestos project, or (2) demonstrated ack of responsibility in the conduct of any job involving aspestos or aspestos material:

This license is valid only, for the contractor named above and this license of a photocopy must be prominently displayed as besides project worksite. This license verifies that all persons employed by the licensee on an asbesto, project in New State lings been used an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

> Maureen A. Cox, Director FOR THE COMMISSIONER OF LABOR

SH 432 (4-07)



National Voluntary Laboratory Accreditation Program



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

Paradigm Environmental Services, Inc.

179 Lake Avenue Rochester, NY 14608 Mr. Bruce Hoogesteger

Phone: 585-647-2530 Fax: 585-647-3311 E-Mail: bhoogesteger@paradigmenv.com URL: http://www.paradigmenv.com

BULK ASBESTOS FIBER ANALYSIS (PLM)

NVLAP LAB CODE 200530-0

NVLAP Code

Designation / Description

18/A01

EPA-600/M4-82-020: Interim Method for the Determination of Asbestos in Bulk Insulation

Samples

2009-07-01 through 2010-06-30


Effective dates

For the National Institute of Standards and Technology

NVLAP-01S (REV. 2005-05-19)

Page 1 of 1

United States Department of Commerce National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200530-0

Paradigm Environmental Services, Inc.

Rochester, NY

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

BULK ASBESTOS FIBER ANALYSIS

This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009). This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.

2009-07-01 through 2010-06-30



For the Nätional Institute of Standards and Technology

-01 unrougn 2010-06. Effective dates

NEW YORK STATE DEPARTMENT OF HEALTH WADSWORTH CENTER

RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010 Issued April 01, 2009
Revised September 16, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER PARADIGM ENVIRONMENTAL SERVICES INC 179 LAKE AVENUE ROCHESTER, NY 14608 NY Lab Id No: 10958 EPA Lab Code: NY01287

is hereby APPROVED as an Environmental Laboratory for the category ENVIRONMENTAL ANALYSES SOLID AND HAZARDOUS WASTE All approved subcategories and/or analytes are listed below:

Miscellaneous

Asbestos in Friable Material

EPA 600/M4/82/020

Item 198.1 of Manual

Asbestos in Non-Friable Material-PLM

Item 198.6 of Manual (NOB by PLM)

Asbestos in Non-Friable Material-TEM

ITEM 198.4 OF MANUAL

Lead in Dust Wipes

EPA 6010B

Lead in Paint

13) 1)

EPA 6010B

Sample Preparation Methods

EPA 3050B

Serial No.: 40520

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.

NEW YORK STATE DEPARTMENT OF LABOR

DIVISION OF SAFETY AND HEALTH LISENSE AND CERTIFICATEUNIT STATE CAMPUS BUILDING 12

asbestos handling license

Envoy Environmental Consultants, Inc. 57 Ambrose Street Rochester, INY 14608

FILE NUMBER: 02 0527 LICENSE NUMBER: 28454 LICENSE CLASS: RESTRIGTED DATE OF ISSUE: 06/19/2009 EXPIRATION DATE: 06/30/2010

Weirzstyń<u>u</u>

Duly Authorized Representative 1 Geoffre M Reed

This license has been issued in accordance with applicable provisions of Article 30 of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part 50). It is subject to suspension or revocation for a (1) serious violation of state, federal of local laws with regard to the conduct of an aspectos project, or (2) demonstrated according responsibility in the conduct of any job involving aspectos or aspectos material:

This license is valid only for the contractor named above and this license of a photocopy must be prominently displayed at the asbestos project worksites. This license verifies that all persons employed by the licensee on an asbestos project worksites. This license verifies that all persons employed by the licensee on an asbestos project in New York State have been issued an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

Maureen A. Cox, Director FOR THE COMMISSIONER OF LABOR

SH 432 (4-07)

NEW YORK STATE DEPARTMENT OF HEALTH WADSWORTH CENTER RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010 Issued April 01, 2009 Revised September 16, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER PARADIGM ENVIRONMENTAL SERVICES INC 179 LAKE AVENUE ROCHESTER, NY 14608

NY Lab Id No: 10958 EPA Lab Code: NY01287

is hereby APPROVED as an Environmental Laboratory for the category ENVIRONMENTAL ANALYSES AIR AND EMISSIONS All approved subcategories and/or analytes are listed below:

Miscellaneous Air

Asbestos

NIOSH 7402

YAMATE, AGARWAL GIBB

Fibers

NIOSH 7400 A RULES

Serial No.: 40521

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.

NEW YORK STATE DEPARTMENT OF HEALTH WADSWORTH CENTER

RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010 Issued April 01, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER PARADIGM ENVIRONMENTAL SERVICES INC 179 LAKE AVENUE ROCHESTER, NY 14608 NY.Lab Id No: 10958 EPA Lab Code: NY01287

is hereby APPROVED as an Environmental Laboratory in conformance with the National Environmental Laboratory Accreditation Conference Standards for the category.

ENVIRONMENTAL ANALYSES SOLID AND HAZARDOUS WASTE

All approved analytes are listed below:

Metals i		Nitroaromatics and Isophorone	
Iron, Total Lead, Total Magnesium, Total Manganese, Total Nickel, Total	EPA 6010B EPA 6010B EPA 6010B EPA 6010B EPA 6010B	2,4-Dinitrotoluene 2,6-Dinitrotoluene Isophorone Nitrobenzene Pyridine	EPA 8270C EPA 8270C EPA 8270C EPA 8270C EPA 8270C
Potassium, Total Silver, Total Sodium, Total Metals II	EPA 6010B EPA 6010B EPA 6010B	Nitrosoamines N-Nitrosodimethylamine N-Nitrosodi-n-propylamine N-Nitrosodiphenylamine	EPA 8270C EPA 8270C EPA 8270C
Aluminum, Total Antimony, Total Arsenic, Total	EPA 6010B EPA 6010B EPA 6010B EPA 6010B	Petroleum Hydrocarbons Diesel Range Organics Gasoline Range Organics	ЕРА 8015 В ЕРА 8015 В
Beryllium, Total Mercury, Total Selenium, Total Vanadium, Total Zinc, Total	EPA 7471A EPA 6010B EPA 6010B EPA 6010B	Phthalate Esters Benzyl butyl phthalate Bis(2-ethylhexyl) phthalate Diethyl phthalate	EPA 8270C EPA 8270C EPA 8270C
Metals III Cobalt, Total Thallium, Total Miscellaneous	EPA 6010B EPA 6010B	Dimethyl phthalate Di-n-butyl phthalate Di-n-octyl phthalate Polychlorinated Biphenyls	EPA 8270C EPA 8270C EPA 8270C
Asbestos in Friable Material Asbestos in Non-Friable Material-Pl Asbestos in Non-Friable Material-Pl Hydrogen Ion (pH)	EPA 600/M4/82/020 LM Item 198.6 of Manual (NOB by EM ITEM 198.4 OF MANUAL EPA 9045C	PCB-1016 PCB-1221 PCB-1232 PCB-1242 PCB-1248 PCB-1254	EPA 8082 EPA 8082 EPA 8082 EPA 8082 EPA 8082

Serial No.: 39167

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.



)) ! :)



National Voluntary Laboratory Accreditation Program



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

Paradigm Environmental Services, Inc.

179 Lake Avenue Rochester, NY 14608 Mr. Bruce Hoogesteger

Phone: 585-647-2530 Fax: 585-647-3311 E-Mail: bhoogesteger@paradigmenv.com URL: http://www.paradigmenv.com

AIRBORNE ASBESTOS FIBER ANALYSIS (TEM)

NVLAP LAB CODE 200530-0

NVLAP Code

Designation / Description

18/A02

U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as

found in 40 CFR, Part 763, Subpart E, Appendix A.

2009-07-01 through 2010-06-30

Effective dates

Dally S. Buce
For the National Institute of Standards and Technology

NVLAP-01S (REV. 2005-05-19)

Page 1 of 1

United States Department of Commerce National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025;2005

NVLAP LAB CODE: 200530-0

Paradigm Environmental Services, Inc.

Rochester, NY

is accredited by the National Voluntary Laboratory Accreditation Program for specific services, listed on the Scope of Accreditation, for:

AIRBORNE ASBESTOS FIBER ANALYSIS


This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005. This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2009-07-01 through 2010-06-30

Effective dates



For the Nätional Institute of Standards and Technology



environmental consultants, inc.

	Air Samplin	g Log Boc	ok		
	oer 12NYCRR ame	nded January 11	, 2006		
Project Monitor: Air Technician: V): *	Date:	30/10	Job Ticket #:	36593
Building / Location: Middow Tow	Work Area:	11th 11	10-5	Shift (A)	в с
Building / Location: Middow Tow Project Description	/ /rica.	<u> </u>	<u> </u>		041344000000000000000000000000000000000
ESPE				101-01-	41th
Client / Owner (Print Name)	Client / Owner Represer	. 0		Client Contact (Print Nam	e)
Cumbria Abatement Contractor (Print Name)	Abatement Supervisor (VK V *	DAMESTICAL DESCRIPTION OF THE PROPERTY OF THE	NYSDOL Asbestos Handl	ing Certificate Number
Yes ♥ No □	51				
Map Completed	Rotometer Number			Date of Last Calibration	
Project Phase Backgrounds Work Preparation	Phas	e IIB s Handling Samples	Phase IIC Final Cleaning Sa		Phase IIC
Project Phase Backgrounds Work Preparation Class I Class II	Large		Small		Ninor
Job Type Spray in, AT 18th, mass	Large	· [4]	Officer Land		
MTP. LAM S	q/ft Ln/ft	Project with	n multiple remo	vals 📈	
Type of Material	Our Object	is 4th Ch	eck 1140	5th Check	
1st Check 0 9 40 2nd Check 1015 Time of air sampling pump check	3rd Check	100 4th Che	eck // / v	SIII CHECK	
Notes					
-On Site () DEMS /	al au	pullings de	YUM	***************************************	
- Set up fans in w	en to c	vente un	going	agitatour	3
- Ran leaf How for	approx	80 mins	evound	entre or	a statu
O Approx 0740	1.1		and a state of the		
- Set p 5 inside som	phi and	S out Sill	(Sampl	18 stertin	1 (20911
- Ran pumps for 150	hus.	for adote	21 04	600 L 01	431
- checked samples or	Hen to	in Sune p	very ope	ration o	ll good
- Brike down Samples	uffr exce	lly 150 mil	S/ SUDA	itted all	Samples te
				Q	925.1110-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-
				т үзүү (ф. ф ₎ — коммен мененен кактаратан айын айын айта	
		and the second s	AND THE RESIDENCE OF THE PARTY		
		WINTER THE	Constitution of the second section of the section of t		A - A - COURT
		Months and the state of the sta			30/03/00V
		A. HEAMANA AND AND AND AND AND AND AND AND AND	· · · · · · · · · · · · · · · · · · ·		
R 100			egynyyddiae a hofyn aeth o'i chwer o de anaeth o an en		
is self					
Air Technician Signature					
The Air Monitoring Log Book is a multi-page document which must be vie	wed in its entirety.				



179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring

Meets NYCRR 56 amended January 11, 2006

Lab Job #

Chain of Custody

1078 09 Job Ticket #

	Empire	e State Development Corporation							Max Smith						
	Client							-	Client Contact Client Contact P						
	Mid	Tidtour Tour II floor						_	D. PWW 3177294						
	Building/L	1			Work Ar	a			Air Technician Air Technician Phone						
	Contracto	Cambrid Bill						-	Fay Paguita Tay						
	Comracio	tractor Contract Contact							Fax Results To: Fax #						
	Rotomete	otometer # Cassette Lot #							Materials to be Removed						
	#														
Project				1		1	" 0 🗔	0		*					
								hase IIC Phase IIC							
Backgorunds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.								AIFS							
	Field									0-9		Anl	18.7		
1	Sample #	1-1	1-5	1-1	1-4	I-1	0-6	0-7	0-8	0-7	0-10	15-1	12.5		
	Pre- Calibrated Flow Rate	4	4	4	4	4	4	4	4	4	4				
	Post- Calibrated Flow Rate	4	4	4	4	4	4	y.	4	4	4				
	Average Flow Rate		-plakes	44	- y=	b4.	14	-4	4	-4-	- y				
	Start Time		6.										- Barrier		
	Military Time	0911	0911	0912	0913	0913	0917	0917	0918	0918	0917	Termonal Control			
	End Time Military Time	141	1141	1142	1143	1143	1147	1147	1148	1148	1149		difference to the second but minds		
	Duration (Minutes)	150	-				and passenger and an incident		, property and the second		->		distinguished through the control of		
	Sample Volume (Liters)	600						action of the second			->	+	4		
·	Laboratory	analysis F	erformed	d by: Parac	ligm Envir	onmental S	Services, i	Inc.	1			ELAP I	D # 10958		
	Lab Sample #	11582	583	584	585	586	557	585	589	590	591	592	5P3		
	Fibers/100 Fields:	2	3	1.5	4	3		4	1	2	4	0	0		
	Fibers/cc:	1.01	1.0	4.01	1.01	L.a.	2.01	6.01	4.01	1.01	4.01	dacoecunio	-		
ſ	Samples Relinguished By:							Date: 1/30/10							
	Received in Lab By:							Date: 1 - 30 - 70							
	Analyzed By:							Date: 1-30-10							
	Microscope Make, Model & #:							Turn-around Time Immed. 24 Hr. 48 Hr.							
235757									mined. 24 Hr. 48 Hr.						

Comments:

1002-10

Verbals to Dave 2:08pm \$5.1-20-10