

Empire State Development Corporation

at

Midtown Plaza Asbestos Abatement
Midtown Tower
17th Floor
Rochester, New York

Prepared For:

Empire State Development Corporation
400 Andrews Street
Rochester, New York 14606

August 26, 2009 - November 5, 2010



REPORT PREPARED BY

Paradigm Environmental Services, Inc.
179 Lake Avenue, Rochester, New York 14608

Notifications & Quantities
Cover Summary



PARADIGM

ENVIRONMENTAL SERVICES, INC.

WWW.PARADIGMENV.COM

179 Lake Avenue, Rochester, NY 14608 PHONE: 585-647-2530 TOLL FREE: 800-724-1997 FAX: 585-647-3311

June 7, 2010

Mr. Mark Smith
Empire State Development Corp
400 Andrews Street
Rochester, NY 14604

Re: Midtown Plaza Asbestos Abatement

Dear Mr. Smith:

This cover letter serves as a formal introduction to the Project and Air Monitoring records for the Midtown Tower, 17th Floor work area at the above referenced project site. All detailed records are attached, grouped and tabulated by major record type. These include: *survey and confirmed removal quantities, applicable variances, daily air logs, daily air sampling reports, miscellaneous bulk sample reports, daily project monitoring logs, maps of sampling locations, and field and lab certifications*. Abatement contractor certifications and signed off work plans are incorporated by reference only. These documents are found in the *containment logs, maintained by LIRO Engineers*, for the dates referenced below.

The project air background samples were taken on August 26, 2009. The project continued until completion of abatement as confirmed by satisfactory air samples and Final Visual Inspection on November 5, 2010.

Asbestos removal quantities and material types were monitored during abatement for comparison to the original survey information. A table showing verified quantities and types versus original is provided below.


<u>17th Floor Material Type Quantities</u>	<u>Total 17th Floor Original Survey Quantities</u>	<u>Specified Tent Only Verified Removal</u>
Tent 1 Fittings on Fiberglass Pipe Insulation	90 Fittings	2 Fittings
Tent 2 Fittings on Fiberglass Pipe Insulation	90 Fittings	3 Fittings

Tent 3		
Fittings on Fiberglass	90 Fittings	14 Fittings
Pipe Insulation		
 Tent 4		
Floor Tile/Mastic	0 Square Feet	120 Square Feet
 Tent 5		
Mirror Mastic	600 Square Feet	130 Square Feet

Fire Doors and Window Materials are still in place.

If you have any questions regarding this letter, or the attached documents, please let me know.

Sincerely,



Bruce Hoogesteger
Paradigm Environmental Services, Inc.

NOTIFICATION OF DEMOLITION AND RENOVATION

RNDMNOTE.WPD

NOTIFICATION OF DEMOLITION AND RENOVATION (continued)

X. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:
Demolishing with excavator, wet methods, no visible emissions

XI. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION AND RENOVATION SITE:

XII. WASTE TRANSPORTER #1

Name:
Reccelli Trucking, Inc

Address:
P.O. Box 6401

City:
Syracuse

State:
New York

ZIP:
13217

Contact Person:
Lucille Nicholson

Telephone:
(315) 433-5115

WASTE TRANSPORTER #2

Name
Cambria Contracting, Inc

Address:
5105 Lockport Rd

City:
Lockport

State:
New York

ZIP:
14094

Contact Person:
William Eichhorn

Telephone:
(716) 625-6690

XIII. WASTE DISPOSAL SITE

Name:
High Acres Landfill

Address:
425 Perinton Parkway

City:
Fairport

State:
NY

ZIP:
14450

Telephone:
(585) 223-6132

XIV. IF DEMOLITION IS ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW

Name:

Title:

Authority:

Date if Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY) :

XV. FOR EMERGENCY RENOVATIONS

Date and Hour of Emergency (MM/DD/YY):

Description of the Sudden, Unexpected Event:

Explanation of How the Event caused Unsafe Conditions or Serious Disruption of Industrial Operation:

XVI. DESCRIPTION OF PROCEDURE TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NON-FRIABLE ASBESTOS BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:
Stop work, abatement following ICR 56 and OSHA

XVII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THE REGULATION (40CFR PART 61 SUBPART M) WILL BE ON-SITE DURING THE DEMOLITION OR RENOVATION AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS. (Required 1 year after promulgation) .

Signature of Owner/Operator

Date

XVIII. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT.

Signature of Owner/Operator

Date

NOTICE DATE: 8/24/2009

NOTICE OF ASBESTOS ABATEMENT

PROJECT LOCATION:	Midtown Plaza Complex 140 Clinton Square Rochester, New York MIDTOWN TOWER FLOORS 3 - 18
CONTRACTOR:	CAMBRIA CONTRACTING, INC. 5105 LOCKPORT ROAD LOCKPORT, NY 14094 AH# 99-0468
MATERIAL:	514,100 sf Spray-on /troweled Fireproofing 216,300 Ceiling systems 1,415 fittings Fiberglass pipe insulation 2,100 sf Pipe Insulation 197,900 sf Floor Tile/mastic 8,400 sf Mirror Mastic 170 sf Chiller Insulation 11,550 sf Waterproof Membranes 1400 sf Acoustical Plaster 135 sf Caulk 5,200 sf Roofing 11,000lf Roof Flashing 5,960 sf Aluminum Panels with Caulk 77 Doors Fire Doors 15 ea Elevator Components 1,417 Windows
PROJECT MONITOR:	ENVOY ENVIRONMENTAL CONSULTANTS 57 Ambrose Street Rochester, NY Asb.Lic.# 28454 Lab: Paradigm Environmental Services ELAP No. NY10958
STATING DATE:	9/4/2009
PROJECTED FINISH:	9/4/2010



Asbestos Project Notification

Project Reference Number: 25738034

Type: Initial Notification

Status: Notification Received

Notification Received: 8/24/2009

Payment Status: PAID

Number of amendments: 0

Notification Entered By: Cambria Contracting, Inc.

Contractor Information

FEIN: 161542768

Cambria Contracting, Inc.

Mailing Address

5105 Lockport Road

Lockport NY 14094

Asbestos License Number: 29410

Duly Authorized Representative

Keith Trosterud, Manager

Phone Number: 716-625-6690

E-mail Address: keith@cambriaccontracting.com

Project Information

Project Start Date: 9/4/2009

Project End Date: 9/4/2010

Project Location County: Monroe

Project Location

Building Name: Midtown Tower

Room or Location: Floors 3through 18

Bridge ID#:

Address Line 1: 140 Clinton Square

Address Line 2:

City Town or Village: Rochester

State: New York

Zip Code:

Building Information

Current Use: Vacant

Prior Use: Commercial

Approximate Year Built: 1962

Size(sq.ft): 262000

Is this fee exempt project?: NO

Reason:

Building Representative/Site Contact

Name: Robert Kreuzer
Phone Number: (716) 882-5476
E-mail Address: kreuzer@lir.com
Cell Phone Number:

Phase Details

Phase #	Phase Start Date	Phase End Date	Phase Location	Phase Scope
---------	------------------	----------------	----------------	-------------

Sub-Contractor Details

Name: Asbestos License Number:

Night/Weekend/Shift Work Details**Party for Whom Work is being Performed**

First Name: Last Name:
Organization: Upstate Empire State
Development Corporation
Apt./Suite: Address Line 1: 400 Andrews Street
Address Line 2: City Town or Village: Rochester
Province: State: NY
Zip Code: 14604 Country: United States
Contract Dollar Amount: \$34,000,000.00

Variance Information**Procedures and Type of Equipment and Ventilation Systems Used**

Negative Air Filtration Units 2000CFM, Aerospace America H2000A Hepa Vacuum, Pullman Holt 102AS Respirators 1/2 Face Negative, Wilson Chapin MXP750 Water Pumps, Teel IPS579E Personal Air Pumps, BGI Inc ABC Manometer, Omnigard BS2000 Shower, Abatement Tech S5000T

Air Monitoring Firm

Name: Asbestos License Number:
Envoy Environmental Consultants, Inc. 28454

Laboratory Performing Analysis

Name: ELAP Registration Number:
Paradigm Environmental Services, Inc. 10958

Type of Asbestos Work

Pipe Related:	Yes	Siding:	No
Clean up:	No	Vessel covering:	Yes
Caulking/mastic:	Yes	Spray-on insulation:	Yes
Roofing/flashing:	Yes	VAT:	Yes
Demolition:	No	Demolition Ref#:	
Other-specify:			

Waste Transporter

Name: Riccelli Trucking, Inc
NYS DEC or EPA Permit Number: 7A-434
Phone Number: (315) 433-5115
Apt./Suite:
Address Line 1: P.O. Box 6401
Address Line 2:
City Town or Village: Syracuse
Province:
State: NY
Zip Code: 13217
Country: United States

Landfill

Name: High Acres Landfill
Phone Number: (585) 223-6132
Apt./Suite:
Address Line 1: 425 Perinton Parkway
Address Line 2:
City Town or Village: Fairport
Province:
State: NY
Zip Code: 14450
Country: United States

Type and Amount of Asbestos Containing Material

Friable linear feet:	12415	Friable square feet:	517770
Non-friable linear feet:	0	Non-friable square feet:	447062

Fee

Total linear feet: 12415.0
Total square feet: 964832.0
Total Fee: 4000.0

Project Fee Schedule

If the notification was submitted prior to 4/7/09, the actual project fee is one half of the amount shown on the fee schedule

Linear Feet:	Fee	Square Feet:	Fee
0 - 259 feet:	\$0	0 - 159 feet:	\$0
260 - 429 feet:	\$200	160 - 259 feet:	\$200
430 - 824 feet:	\$400	260 - 499 feet:	\$400
825 - 1649 feet:	\$1000	500 - 999 feet:	\$1000
1650 or more feet:	\$2000	1000 or more feet:	\$2000

Remarks

Windows with ACM Caulk - 1417 windows
Elevator Components - 15 each



Report of Asbestos Survey Services

Location/Area	Asbestos Containing Material	Approximate Quantity	Condition
14 th Floor	Spray-on Fireproofing	33,200 SF	Fair
	Ceiling system	9,500 SF	Fair
	Fittings on Fiberglass Pipe Insulation	100 fittings	Fair
	Floor tile/mastic	1,400 SF	Fair
	Waterproof membranes	2,850 SF	Fair
	Mirror Mastic	1,850 SF	Fair
	Fire Doors	7 doors	Fair
	Vent Caulk (exterior)	<5 SF	Fair
	Skylight Caulking (exterior)	<30 SF	Fair
	Caulk (at seam of blue panels to roof)	<100 SF	Fair
	Roofing	1,700 SF	Fair
	Roof Flashing	1,300 SF	Fair
15 th Floor	Floor tile/mastic	1,600 SF	Fair
	Mirror Mastic	700 SF	Fair
	Waterproof Membranes	550 SF	Fair
	Fittings on Fiberglass Pipe Insulation	90 fittings	Fair
	Fire Doors	3 doors	Fair
	Acoustical Plaster	1,400 SF	Fair
	Windows with ACM caulk	98 each	Fair
16 th Floor	Floor tile/mastic	200 SF	Fair
	Mirror Mastic	700 SF	Fair
	Waterproof Membranes	550 SF	Fair
	Fittings on Fiberglass Pipe Insulation	90 fittings	Fair
	Fire Doors	4 doors	Fair
	Windows with ACM caulk	98 each	Fair
17 th Floor	Mirror Mastic	600 SF	Fair
	Waterproof Membranes	450 SF	Fair
	Fittings on Fiberglass Pipe Insulation	90 fittings	Fair
	Fire Doors	4 doors	Fair
	Windows with ACM caulk	98 each	Fair

Variances



STATE OF NEW YORK
DEPARTMENT OF LABOR
www.labor.state.ny.us

DATE: 9/4/09

DELIVER TO:

Name: ROBERT BARR

Office: _____

Location: _____

Floor: _____

Room: _____

Phone No: _____

Fax No: 716-408-9567

FROM:

Name: CHRIS A. ROWEOffice: Engineering ServicesLocation: Bldg 12 Room 159, State Campus, Albany, NY 12240Phone No: 518-457-1536Fax No: 518-457-1301

COMMENTS:

VARIANCE DECISION AS DISCLOSEDHANDLERS SHALL FOLLOW VA US MAILNUMBER OF PAGES BEING TRANSMITTED: 27 (including cover sheet)

This communication is intended only for the use of the named addressee and may contain information which is privileged, confidential and/or exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you receive this communication in error, please notify me immediately by telephone to arrange the immediate return of the communication.

Upon considering the merits of the alleged practical difficulties or unnecessary hardship and upon the record herein, the Commissioner of Labor does hereby take the following actions:

Case No. 1	ICR 5.1(h) limited
Case No. 2	ICR 56-7.2(o) limited
Case No. 3	ICR 56-8.1(b)(1-2)
Case No. 4	ICR 56-8.9(c)(2)
Case No. 5	ICR 56-8.9(e-f)
Case No. 6	ICR 56-9.1(h)
Case No. 7	ICR 56-11.2(b) limited

VARIANCE GRANTED. The Petitioner's proposal for pre-demolition removal of all friable and non-friable ACM in quantities and locations as listed by the petitioner, from the interior and exterior at the subject premises in accordance with the attached 23-page stamped copy of the Petitioner's submittal, is accepted; subject to the Conditions noted below:

THE CONDITIONS

1. As written with modifications as noted.
2. Relief from Section 5.1(h) is allowed only for non-ACM mounted/fixed object removal and non-ACM drywall removal that will not disturb ACM, as detailed within the petitioner's attached marked-up submittal.
3. During all phase II asbestos project activities, and preliminary preparatory work at the site, an independent full-time project monitor shall observe all work activities and ensure that no ACM is disturbed during work activities that are not within a negative pressurized containment enclosure. The project monitor shall direct the abatement contractor to cease all non-compliant activities upon discovery, and shall immediately inform the local district of the NYS DOL ACB of the situation by telephone.
4. Whenever internal combustion equipment is in use within the work area containment enclosure, combustion by-products shall be monitored as per current OSHA regulations, and engineering controls shall be established as necessary for adequate protection of all personnel in the work area from these by-products.
5. Any large equipment remaining in the work area, must be moved as necessary during the project monitor visual inspection, to allow all surfaces within the work area to be visually inspected adequately.
6. For discovered areas of ACM disturbance outside of negative pressurized work areas, all large size disturbance cleanup asbestos projects must be

Page 3 of 3

File Number 09-0796

appropriately designed and a variance reopening request submitted to address all work area preparation, cleanup and clearance procedures.

7. All reusable tent enclosures shall be disposed of as ACM at the conclusion of the entire asbestos project.
8. Usage of this variance is limited to those asbestos removals identified in this variance or as outlined in the Petitioner's proposal.

In addition to the conditions required by the above specific variances, the Petitioner shall also comply with the following general conditions:


GENERAL CONDITIONS

1. A copy of this DECISION and the Petitioner's proposals shall be conspicuously displayed at the entrance to the personal decontamination enclosure.
2. This DECISION shall apply only to the removal of asbestos-containing materials from the aforementioned areas of the subject premises.
3. The Petitioner shall comply with all other applicable provisions of Industrial Code Rule 56-1 through 56-12.
4. The NYS Department of Labor Engineering Service Unit retains full authority to interpret this variance for compliance herewith and for compliance with Labor Law Article 30. Any deviation to the conditions leading to this variance shall render this variance Null and Void pursuant to 12NYCRR 56-12.2. Any questions regarding the conditions supporting the need for this variance and/or regarding compliance hereto must be directed to the Engineering Services Unit for clarification.
5. This DECISION shall terminate on September 30, 2010.

Date: September 4, 2009

By

M. PATRICIA SMITH
COMMISSIONER OF LABOR


Christopher Alonge, P.E.
Associate Safety and Health Engineer

PREPARED BY: Christopher G. Alonge, P.E.
Associate Safety and Health Engineer

REVIEWED BY: Ed Smith, P.E.
Senior Safety and Health Engineer

Alonge, Christopher G (LABOR)**09 79**

From: Robert Barr [rob@56services.com]
Sent: Friday, September 04, 2009 1:43 PM
To: Alonge, Christopher G (LABOR)
Cc: kreuzerr@lro.com; Wesolowski, Martin; 'William Eichhorn'
Subject: Midtown Tower Mall Variance clarifications V7
Attachments: Midtown Wire letter and sample results.pdf; Midtown variance V7 04Sept09.pdf

Mr. Alonge,

Most recent additions including listing remaining ACM in the above mentioned buildings and addition of air sampling requirements if and when an incidental disturbance occurs.


Please add previously attached site layout plans and example floor plans to this revised variance application.

If you need anything else corrected or amended, please do not hesitate to let me know.

Thank you,

Rob

Robert Barr 716.341.8601



PO Box 561 Buffalo, NY 14213 fax 716.408.9567

9/4/2009

**09 796**

04 September 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

RE: Midtown Plaza – Mall and Tower Variance Application Clarification

Dear Mr. Alonge,

Enclosed please find a revised variance application for the above mentioned building(s). The following is a summary of the revisions and attachments to our application.

- Electrical wiring, previously presumed asbestos containing in the December 2008 survey of the Midtown Tower and Mall due to occupancy of the buildings was resampled on 03 September 2009, by LiRo Engineers. The material was analyzed by PLM and TEM methods and was not found to be an asbestos containing material. Please see the enclosed PLM & TEM Bulk Asbestos Results and chain-of-custody forms (Paradigm Environmental Services, Inc. Job#s 10690-09 and 10691-09).

I apologize for any confusion with regard to the prior submittal. Please review the following variance application and call with any further questions.

Sincerely,

Robert Barr
NYS Project Designer #93-19183



PARADIGM
ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax: (585) 647-3311

09 796

PLM & TEM BULK ASBESTOS REPORT

Client: LiRo Engineers, Inc.

Job No: 10690-09

Location: Midtown Plaza
Rochester, New York

Page: 1 of 2

Sample Date: 9/3/2009

Client ID	Lab ID	Sampling Location	Description	PLM Asbestos Fibers Type & Percentage	PLM Total Asbestos	NOB	TEM Asbestos Fibers Type & Percentage	TEM Total Asbestos	PLM Non-Asbestos Fibers Type & Percentage	PLM Matrix Material %
MM-01	75993	2nd Level - West	Black Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MM-02	75594	2nd Level - East	Blue Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MM-03	75595	1st Level - West	Red Wire Covering	Inconclusive No Asbestos Detected	0%	✓	<1.0% Residue Remaining TEM not Required	N/A	None Detected	100%
MM-04	75596	1st Level - East	White Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MM-05	75597	1st Level - East	Black Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MM-06	75598	1st Level - West (Rainbow Plus)	Joint Compound	None Detected	0%		Not Required	N/A	Cellulose <1.0%	100%

NVLAP

Lab Code 200530-0 for PLM Analysis

ELAP ID No.: 10958

New York State Department of Health, ELAP Method 198.1, 198.4 and 198.6 ("Polarized Light Microscopy and Transmission Electron Microscopy Methods for Identifying and Quantitating Asbestos in Bulk Samples and in Non-Friable Organically Bound Bulk Samples.").

✓ NOB (non-friable organically bound) Classified for Analytical Purposes Only.

** Polarized light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as non-asbestos containing.

PLM Date Analyzed: 9/3/2009

TEM Date Analyzed: 9/4/2009

Microscope: Olympus BH-2 #232173

TEM Analyst: J. Peter Donato

PLM Analyst: F. Childs

Laboratory Results Approved By:

Asbestos Technical Director

Mary Dohr

Paradigm Environmental Services, Inc. is not responsible for the data supplied by an independent inspector. National Institute of Standards and Technology Accreditation requirements mandate that this report must not be reproduced except in full without the approval of the laboratory. This PLM report relates ONLY to the items tested. This report must not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Quality control data (including 95% confidence limits and laboratory and analysts' and precision) is available upon request.

10690-09.xlsm 9/4/2009

09 796

10690-09

2fa2

LiRo Engineers, Inc.
ENVIRONMENTAL & ENGINEERING SERVICES

690 Delaware Avenue
Buffalo, New York 14209
Tel. 716-882-5476 / Fax 716-882-9640

Bulk Sampling Chain of Custody Form

08-21-104

LiRo Job #:

Midtown Plaza

Job Name:

Midtown Plaza, Rochester NY

Job Location:

DRACER 1050A

Samples Taken by:

MALE

Building /Site:

TAX Results to: 716-882-9640

attention: Jason Colvin

email results to: colvinj@liro.com

Turn-Around-Time: 1 week

ACM CODE	SAMPLE NUMBER	SAMPLE LOCATION	DESCRIPTION OF MATERIAL	NOTES	QUANTITY
.	mm . 01	2 nd level - WEST	Black wire covering	75993	
.	mm . 02	2 nd level - EAST	Blue wire covering	994	
.	mm . 03	2 nd level - WEST	Red wire covering	995 X	
.	mm . 04	1 st level - EAST	White wire covering	996	
.	mm . 05	1 st level - EAST	Black wire covering	997	
.	mm . 06	1 st level - WEST (bamboo pile)	Joint compound	998	

Comments: First positive stop for each "ACM Code" Group.

Analyze NYS files via PLM only. Analyze NYS NOB via PLM to TEM.

Relinquished By (Signature)	Date / Time	Received By (Signature)	Date / Time
	9/3/09		9.3.09

09 796



PARADIGM
ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office: (585) 647-2530 Fax: (585) 647-3311

PLM & TEM BULK ASBESTOS REPORT

Client: LiRo Engineers, Inc.

Job No: 10691-09

Location: Midtown Plaza
Rochester, New York

Page: 1 of 2

Sample Date: 9/3/2009

Client ID	Lab ID	Sampling Location	Description	PLM Asbestos Fibers Type & Percentage	PLM Total Asbestos	N O B	TEM Asbestos Fibers Type & Percentage	TEM Total Asbestos	PLM Non-Asbestos Fibers Type & Percentage	PLM Matrix Material %
MT-01	75999	13th Floor	White Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MT-02	76000	13th Floor	Red Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MT-03	76001	12th Floor	Blue Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MT-04	76002	12th Floor	Black Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MT-05	76003	9th Floor	Black Wire Covering	Inconclusive No Asbestos Detected	0%	✓	None Detected	<1.0%	None Detected	100%
MT-06	76004	3rd Floor N/W of Pass Elev.	Joint Compound	None Detected	0%		Not Required	N/A	Cellulose <1.0%	100%

NVLAP Lab Code 200530-0 for PLM Analysts

ELAP ID No.: 10958

New York State Department of Health, ELAP Method 198.1, 198.4 and 198.6 ("Polarized Light Microscopy and Transmission Electron Microscopy Methods for Identifying and Quantitating Asbestos in Bulk Samples and in Non-Friable Organically Bound Bulk Samples.").

✓ NOB (non-friable organically bound) Classified for Analytical Purposes Only.

** Polarized light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative transmission electron microscopy is currently the only method that can be used to determine if this material can be considered or treated as non-asbestos containing.

PLM Date Analyzed: 9/3/2009

TEM Date Analyzed: 9/4/2009

Microscope: Olympus BH-2 #233173

TEM Analyst: J. Peter Donato

PLM Analyst: F. Childs

Laboratory Results Approved By:
Asbestos Technical Director

Mary Doherty

Paradigm Environmental Services, Inc. is not responsible for the data supplied by an independent inspector. National Institute of Standards and Technology Accreditation requirements mandate that this report must not be reproduced except in full without the approval of the laboratory. This PLM report relates ONLY to the items tested. This report must not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Quality control data (including 95% confidence limits and laboratory and analysts' and precision) is available upon request.

10691-09.xlsm 9/4/2009

09 796

LIRo Engineers, Inc. ENVIRONMENTAL & ENGINEERING SERVICES

690 Delaware Avenue
Buffalo, New York 14209
Tel. 716-882-5476 / Fax 716-882-9640

Bulk Sampling Chain of Custody Form

LIRo Job #:

08-21-104

Job Name:

Midtown Plaza

Job Location:

Midtown Plaza, Rochester NY

Samples Taken by:

DANIEL KOSY

Building /Site:

Tower

FAX Results to: 716-882-9640

attention: Jason Calvin

email results to: cjc@lir.com

Turn-Around-Time: Immediate

ACM CODE	SAMPLE NUMBER	SAMPLE LOCATION	DESCRIPTION OF MATERIAL	NOTES	QUANTITY
	MT - 01	13 th Floor	White wire covering	75999	
	MT - 02	13 th Floor	Red wire covering	6000	
	MT - 03	12 th Floor	Blue wire covering	001	
	MT - 04	12 th Floor	Black wire covering	002	
	MT - 05	9 th Floor	Black wire covering	003	
	MT - 06	3 rd Fl n/w of Pass Elev.	Tan Comp	004	

Comments: First positive stop for each "ACM Code" Group.

Analyze NYS files via PLM only. Analyze NYS NOB via PLM to TEM.

Relinquished By (Signature)	Date / Time	Received By (Signature)	Date / Time
<i>[Signature]</i>	9/3/09	<i>[Signature]</i>	9.3.09

10691-09

2856

09 796



02 September 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

RE: Midtown Plaza – Mall and Tower Variance Application Clarification

Dear Mr. Alonge,

Enclosed please find a revised variance application for the above mentioned building(s). The following is a summary of the revisions to our application.

- Debris noted in the previous petition referred to the possible discovery of unforeseen conditions and the associated debris, not existing conditions – and the need for an approved variance in place so as to not slow abatement in the case encountered debris is more than 10 SF. Having personally performed the most recent survey on this facility, and having personally reviewed the prior operations and maintenance program documentation – the material in question was in good condition at time of inspection.
- All personnel engaged in general removals are all NYS DOL certified workers with up to date hard cards, physicals and fit tests. They are in the process of removing non-ACM features of the buildings (i.e., removal of gypsum boards installed below the ceiling systems leaving the wall studs, removal of doors, trim, furniture, and other non-ACM features of the building. No ACM will be disturbed by this process and personal air sampling is being conducted.
- The project will have Liro Engineers as a full time construction manager for the asbestos abatement and demolition and Liro will maintain a full time project monitor on-site. Paradigm Environmental will provide full time project monitors and air sampling technicians on-site for the duration of the project as the independent air monitor. Both companies will remain on site from pre-abatement through post abatement activities. All personnel on-site will be DOL licensed.

I apologize for any confusion with regard to the prior submittal. Please review the following variance application and call with any further questions.

Sincerely,

Robert Barr
NYS Project Designer #93-19183

09 796

Attachments for Variance Petition
MIDTOWN PLAZA
Rochester, NY
August 2009

9. Reason for Request

The project consists of the removal of ACM located at the Midtown Plaza Tower and attached Mall Complex. The buildings are part of a major demolition and revitalization project in downtown Rochester, New York. The contractor has twelve months to complete the project. The aforementioned buildings and adjacent buildings are vacant and are all scheduled for abatement and demolition. Materials and approximate quantities addressed by this petition for variance are as follows:

MIDTOWN TOWER - Asbestos Containing Materials:

- Spray-on/troweled-on Fireproofing – 514,100 SF
- Ceiling systems – 216,300 SF
- Pipe Insulation (other than that associated with ceiling systems) - 2,100 SF
- Fittings on fiberglass pipe insulation – 1,415 fittings
- Floor tile/mastic – 197,900 SF
- Fire doors – 77 doors
- Chiller insulation – 170 SF
- Mirror mastic – 8,400 SF
- Waterproof membranes – 11,550 SF
- Acoustical plaster – 1,400 SF
- Vent caulk – 5 SF *EN 5/4/09*
- Skylight caulking – 30 SF
- Caulk at metal panels – 100 SF
- Roofing – 5,200 SF
- Roof flashing – 11000 LF
- Aluminum panels with caulk – 5,960 SF
- Elevator components – 15 each
- Windows with ACM caulk – 1,417 windows

MIDTOWN MALL - Asbestos Containing Materials:

- Spray-on Fireproofing – 877,120 SF
- Ceiling systems – 373,300 SF
- Fittings on fiberglass pipe insulation – 1,171 fittings
- Pipe insulation – 5,260 LF
- Floor tile/mastic – 237,000 SF
- Mirror mastic – 18,300 SF
- Wall panel mastic – 2,500 SF

09 796

Attachments for Variance Petition
MIDTOWN PLAZA
Rochester, NY
August 2009

- Fire doors – 52 doors
- Carpet mastic on wall – 500 SF
- Drywall compound in former Cabochon store – 300 SF
- Caulk – 1,000 SF
- 3rd floor windows with ACM caulk – 8 large window sets
- Roofing – 23,815 SF
- Roof flashing – 6,552 LF
- Vaults and insulated safes
- Caulking and glazing on exterior windows and doors
- Mastic on select vinyl cove base.
- Roof vents - 5 vents

* PLASTER ON EXTERIOR OVERHANGS - 23,000 SF *CM 9/4/09*

The abatement project is being completed as part of a demolition project of a group of buildings that comprise the Midtown Plaza. All buildings are currently unoccupied. The buildings were occupied as late as the end of 2008 and up to that point operations and maintenance programs were implemented and kept up until the closure of the facility. Records of this were kept in facility management offices and were reviewed as part of the survey process.

The spray-on fireproofing exists in all buildings and necessitates alternative preparation and removal methods. Extensive overspray is present on all components above ceiling systems. Because of the previously mentioned O&M program – this material was in good condition at time of inspection. Periodic monitoring of the buildings was performed by building personnel from the inception of asbestos standards and those records were reviewed as part of the survey report. The relief requested in this variance petition, via methods listed herewithin, are pre-emptive approaches to the discovery of debris above ceiling systems in the event previously unknown debris is discovered during pre-abatement inspections and are not based upon existing conditions. All materials including and above suspended and fixed ceilings, up to and including the decking are considered ACM and abatement methods will adhere to NYCRR56. The project has a strict 12-month schedule that must be maintained, and with an approved variance in place with respect to incidental disturbance delays will be alleviated.

Removal of floor tile, mastics and floor leveler/flash patch material will essentially be in accordance with 56-11.4, but the sequencing needs to be incorporated within the context of the other friable ACM removals in the same area(s), along with provisions to utilize powered equipment.

Attachments for Variance Petition
MIDTOWN PLAZA
Rochester, NY
August 2009

Alternative methods are also required to ensure the safety of abatement personnel performing the work in elevated locations.

Generally, literal compliance with the provisions of 12 NYCRR 56 would present an unnecessary hardship due to practical difficulties in safely accessing and removing the ACM in all of the buildings.

Prior to pre-abatement activities limited general removal of components will be completed that will not disturb or impact any ACM. Prior to regulated work area prep, activities performed will include removal of gypsum board from studs (below ceilings and leaving the wall studs in place to support partition wall above ceiling), removal of doors, trim, furniture, cabinets and other non ACM features of this building. Non-asbestos materials being removed as construction debris will be visually inspected by an on-site project monitor. No materials or wall boards will be disturbed at or above the ceiling systems. No ACM will be disturbed as part of the general removals. At time of inspection, and due in part to the previously existing and implemented O&M program in this facility, no debris from the spray-on fireproofing above was found in spaces below the ceiling system or within interior partition walls.

The operational bus station will reportedly close in October. Until that time hardwalled asbestos work areas will be a minimum of 25' away from public spaces. All areas will be demarcated using barrier tape and signage with access limited to licensed individuals.

Walkways to adjacent noted in the most recent survey are no longer functional and are demarcated with barrier tape and proper signage. Air samples will be taken at this barrier location as per NY CRR56.

Plaster on exterior overhangs will be removed as part of this abatement project. These exterior areas will all be hard walled and all abatement methods will adhere to NY CRR56.

Duct block insulation noted in the survey report will be addressed as part of the Tunnels or McCurdy's. This material was listed in this report because of its proximity to this structure, but additionally listed in McCurdy's because of its original intended function.

Electrical wiring initially presumed asbestos containing was resampled 9/3/2009. Material was tested using PLM and TEM methods and was not found to be asbestos containing material. PLM & TEM Bulk Asbestos Results and chain-of-custody forms are also included in this submittal (Paradigm Environmental Services, Inc. Job#s 10690-09 and 10691-09).



STATE OF NEW YORK
DEPARTMENT OF LABOR
www.labor.state.ny.us

DATE: 10/27/09

DELIVER TO:

Name: Robert Burr

Office: _____

Location: _____

Floor: _____ Room: _____

Phone No: _____ Fax No: (716) 468-9567

FROM:

Name: Melissa Schirredorff

Office: Engineering Services

Location: Bldg 12, Room 159, State Campus, Albany, NY 12240


Phone No: 518-457-1536

Fax No: 518-457-1301

COMMENTS:

NUMBER OF PAGES BEING TRANSMITTED: 2 (including cover sheet)

This communication is intended only for the use of the named addressee and may contain information which is privileged, confidential and/or exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you receive this communication in error, please notify me immediately by telephone to arrange the immediate return of the communication.



FIFTY-SIX
services, Inc.

environmental
and
demolition consulting

16 October 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

APPROVED

OCT 22 2009

New York State Dept. of Labor
Engineering Services Unit

RE: Midtown Plaza - Mall and Tower Variance Application Amendment 09-796

pg 1 of 21

Dear Mr. Alonge,

With respect to the above mentioned variance, we submit the following additional information to be considered with the amendment to the original application:

- In the approved variance (Number 09-796) approval is granted for the utilization of bead blasters and solvent cleaning for the removal of the floor mastic materials. We would like to add the utilization of ultra-high pressure water to the list of approved mastic removal technologies. For the utilization of this technology, the following activities will occur:
 - o A remote enclosure system will be constructed to contain the vacuum recovery system and water treatment unit. This enclosure will be located at ground level and will have an attached personal and waste decontamination system. It is expected to construct this enclosure system with wood framing and 2 layers of flame retardant reinforced plastic sheeting in a tent-like structure. The remote enclosure system will be placed under negative pressure registering -.02 on a magnehelic gauge.
 - o The vac recovery system will be HEPA filtered at the blower exhaust.
 - o The ultra high pressure floor tool head will be attached to the pump and the vac recovery system in the designated regulated abatement work area. The pump will be engaged to allow for 36,000psi of water pressure to be sent to the working head. The working head is a shrouded blast head that has the HEPA filtered vac recovery system attached. As the floor is blasted and cleaned, the vac recovery system will capture and convey (via enclosed negative pressure pipe) all the generated waste to the remote enclosure housing the vac recovery system. Liquid phase waste will be filtered to 5 microns and sent to a sanitary sewer structure, semi solid waste will be made solid by the introduction of kiln dust, concrete or saw dust to allow for packaging and disposal as solid waste material as depicted in the approved variance.
 - o Upon completion of the mastic removal activities, the interior of the vac recovery system will have all filters removed and packaged as asbestos waste and all internal components wet wiped, HEPA vacuumed or pressure washed until free of all visible material. Final Airs will be run on the remote enclosure, upon receipt of satisfactory air clearance, the remote containment will be removed and the vac system removed from the site.

AS PER
SCR 56
CJA
10/22/09

PLYWOOD
SHEATHING
CJA
10/22/09

ALL EQUIPMENT SHALL BE THOROUGHLY
CLEANED AS PER SCR 56
CJA
10/22/09


* ONLY UNITS EQUIPPED BY MANUFACTURER WITH VACUUM RECOVERY CONNECTION
SHALL BE UTILIZED FOR REMOVALS. MANUFACTURER REQUIREMENTS FOR OPERATION
MAINTENANCE OF ALL SYSTEM COMPONENTS, SHALL BE FOLLOWED.

CJA
10/22/09

PO Box 561 - Buffalo, NY 14213

716.341.8601 (ph) 716.408.9567 (fax)

- Approved variance also listed clearance air sampling after gross removal of spray-on and again after removal of ACM flooring and mastic. Contractor will perform clearance air samples after completion of removal of all ACM and after final cleaning, drying periods, inspections and clearance as per 12 NYCRR 55.




APPROVED

OCT 22 2009

New York State Dept. of Labor
Engineering Services Unit

pg 2 of 21



NY State Dept. of Labor
Engineering Services Unit

17342

• Page 3

Alonge, Christopher G (LABOR)

From: Robert Barr [rob@56services.com]
Sent: Friday, October 16, 2009 12:24 PM
To: Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)
Cc: 'Bill'; Wesolowski, Martin; kreuzerr@lino.com
Subject: Response

APPROVED

OCT 22 2009

Mr. Alonge,

Additions to submitted letter and responses to your questions:

New York State Dept. of Labor
 Engineering Services Unit

10/21/09

1. Waste Water Control – Any residual water that does not make it into the unit head and sent via hose directly to vacuum truck will be squeezed and HEPA vacuumed immediately.
2. Enclosure – Unit will be in use for extended period of time – it will be hard walled as per Code Rule 56.
3. Fencing – Unit will be parked inside one of the buildings on this site – with access limited only to NYS DOL licensed individuals. Entire site will be fenced. WITH A MINIMUM OF 8' HIGH TEMPORARY CHAIN-LINK CONSTRUCTION FENCING. THIS FENCING SHALL BE INSTALLED PRIOR TO USE OF THIS SYSTEM

I also left this information on your voice mail. Please call if you have any questions.

10/21/09

Rob

Robert Barr 716.341.8601



PO Box 561 Buffalo, NY 14213 fax 716.408.9567

*ONE WORKER SHALL BE DESIGNATED FOR WASTEWATER CONTROL AT EACH REMOVAL LOCATION. SHALL VACUUM FUGITIVE WASTEWATER IMMEDIATELY UPON GENERATION.

10/21/09

10/16/2009

Alonge, Christopher G (LABOR)

From: Robert Barr [rob@56services.com]
Sent: Tuesday, October 20, 2009 3:49 PM
To: Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)
Cc: 'Bill'
Subject: Midtown FW: Vac Unit Information

Attachments: 36-9950-15A.pdf; 20091020152218648.pdf



36-9950-15A.pdf (83 KB)



20091020152218648.pdf (87 KB)

Mr. Alonge,

Direct from the manufacturer.

Robert Barr
56 Services
716.341.8601

-----Original Message-----

From: Kidd, Rick A [mailto:kiddra@nlbusa.com]
Sent: Tuesday, October 20, 2009 3:25 PM
To: rob@56services.com
Subject: Vac Unit

Attached is the 36-9950-15A curent spin jet with Vac attachment.

> Rick Kidd
> NLB Corp
> Customer Service / Technical Support Mgr.
> 1-800-227-7652 Ext. 184
> k.kiddra@nlbusa.com
> www.nlbcorp.com

<<36-9950-15A.pdf>> <<20091020152218648.pdf>>

APPROVED

OCT 22 2009

New York State Dept. of Labor
Engineering Services Unit

10/20/2009



Model No. 36-9950-15A

Lightweight Ultra-High Pressure SPIN JET®

APPROVED


OCT 22 2009

New York State Dept. of Labor
Engineering Services Unit

12/6/21



The NLB Model 36-9950-15A lightweight SPINJET® combines the awesome cleaning power of ultra-high pressure water with the proven technology of our rotating SPIN JET seals. This compact design weighs only 138 pounds (62.6 kg) and provides the ultimate in maneuverability and ease of operation. With features like a lightweight aluminum body, hard rubber wheels, 15 inch (38.4 cm) Barjet nozzle assembly and vacuum attachment, the 36-9950-15A is the answer to your toughest floor and deck cleaning problems.



FEATURES:

- Weighs only 138 pounds (62.6 kg).
- Balanced design for ease of maneuverability.
- Handles for easy lifting.
- Aluminum and stainless steel construction.
- Uses up to 1.1 gpm (42 lpm), 40,000 psi (2,800 bar).
- Barjet® nozzle system with angular adjustment.
- 4" (10.25 cm) vacuum attachment for collection of water and debris.
- 15 inch (38.4 cm) cleaning coverage.

Specifications subject to change without notice

THE LEADER IN HIGH PRESSURE WATER JET TECHNOLOGY



The Leader in High-Pressure
Water Jet Technology

Headquarters
29830 Beck Road
Wixom, MI 48393-2824
(248) 624-5555
FAX: (248) 624-0908
<http://www.nlbcorp.com>

Regional Offices

■ 159 Harmony Road, Mickleton, NJ 08056 (856) 423-2211 FAX: (856) 423-0997	■ 14302 Highway 44 N., Gonzales, LA 70737 (225) 622-1666 FAX: (225) 622-7366
■ 11506 Spencer Hwy, La Porte, TX 77571 (281) 471-7761 FAX: (281) 471-8738	■ 1323 E. Hill St., Signal Hill, CA 90755 (562) 490-3277 FAX: (562) 733-0780

SPIN JET® Floor & Grate Cleaners

NLB's patented SPIN JET® rotating spray systems have proven their ability in the harshest environments and have solved the toughest industrial and commercial cleaning problems. SPIN JET® applications include paint booth grate cleaning, coating removal, highway stripe removal, airport runway rubber removal, surface preparation, concrete scarification, and hydrodemolition.

FEATURES/BENEFITS:

- Vacuum recovery available.
- Uses NLB's Barjet™ ultra-high pressure spray bar.
- Fast-acting NLB dump valve (V36-550A); constructed of stainless steel, reduces water pressure to near-zero when in dump position.
- Hard rubber wheels for easy movement over a number of surfaces.
- Air-powered for consistent rotational speed.


APPROVED

OCT 23 2009

New York State Dept. of Labor
Engineering Services Unit


As 7 of 21

50.



36-9900-15A


- Integral seal and air motor eliminates belt or chain drive.
- Lightweight aluminum construction.
- Balanced design for easy maneuverability.
- Adjustable handle for operator comfort.



Seal Part No.	Discharge Pressure (Max.)	Max. Flow	Rotation Speed	Air	Weight	Width	Nozzles
DRS12481	40,000 psi (2,800 bar)	11 gpm (42 lpm)	2,000 rpm	65 psi @ 50 cfm (4.5 bar @ 23.6 l/s)	120 lbs. (54.5 kg)	16" (41 cm)	Up to 15

36-8300-15A

- Front-mounted steel enclosure, offset to clean in tight corners.
- Heavy-gauge aluminum frame.
- Adjustable enclosure for cleaning uneven surfaces.



Seal Part No.	Discharge Pressure (Max.)	Max. Flow	Rotation Speed	Air	Weight	Width	Nozzles
DS8800A-1	40,000 psi (2,800 bar)	11 gpm (42 lpm)	2,500 rpm	90 psi @ 100 cfm (6.2 bar @ 47.2 l/s)	315 lbs. (143 kg)	23" (59 cm)	Up to 16



Image 1 – Equipment Detail – Floor Tool Head





Image 2 – Equipment Detail – Floor Tool Head

APPROVED

001 28 2009

New York State Dept. of Labor
Engineering Services Unit

pg 8 of 21



APPROVED

001 27 2009

New York State Dept. of Labor
Engineering Services Unit

pg 9 of 21

Image 3 – Equipment Detail - HEPA Filter Enclosure for Blower Exhaust



Image 4 – Equipment Detail - HEPA Filter Enclosure for Blower Exhaust

Robert Barr - NYS Project Designer #93-19183

● Page 5

FEATURES

- Heavy duty aluminum cabinet
- Modular control panel and service
- Sealed control box
- HEPA filter is locked in
- Four heavy duty swivel casters 2 w/locks
- Rugged carrying handles

BENEFITS

- Lightweight durable rust resistant
- Control panel unhinges for easy removal
- Eliminates leakage around gauges
- Assures a positive seal around HEPA filter
- Provides easy mobility
- Provides easy portability



HFS PORTABLE SHOWER

SPECIFICATIONS


Dimensions: 37 1/2" x 28 1/2" x 32 1/2"
Weight: 140 lbs
Air Flow: 1375 (high speed)
1000 (low speed)
Motor: 1 1/2 HP - 2 Speed - high efficient
Power Supply: 115V, 60HZ, 15 Amps
Body: D20 Aluminum
Filters: Primary: 24" x 24" - 2 ply wad
Secondary: 24" x 24" - 3 ply wad panel
HEPA Filter: 24" x 24" x 1 1/4" 99.97%

APPROVED

DATE: 11/21/2009

New York State Dept. of Labor
Engineering Services Unit

HF2-2 TWO STAGE FILTRATION SYSTEM



SPECIFICATIONS

Dimensions: 37 1/2" x 28 1/2" x 32 1/2"
Weight: 140 lbs
Air Flow: 1375 (high speed)
1000 (low speed)
Motor: 1 1/2 HP - 2 Speed - high efficient
Power Supply: 115V, 60HZ, 15 Amps
Body: D20 Aluminum
Filters: Primary: 24" x 24" - 2 ply wad
Secondary: 24" x 24" - 3 ply wad panel
HEPA Filter: 24" x 24" x 1 1/4" 99.97%

FEATURES

- Heavy duty aluminum cabinet
- Modular control panel and service
- Sealed control box
- HEPA filter is locked in
- Four heavy duty swivel casters 2 w/locks
- Rugged carrying handles

BENEFITS

- Lightweight durable rust resistant
- Control panel unhinges for easy removal
- Eliminates leakage around gauges
- Assures a positive seal around HEPA filter
- Provides easy mobility
- Provides easy portability

11/21/2009

FA2000EC

FEATURES


- Heavy duty aluminum cabinet
- Modular control panel and service
- Sealed control box
- HEPA filter is locked in
- Four heavy duty swivel casters 2 w/locks
- Rugged carrying handles

BENEFITS

- Lightweight durable rust resistant
- Control panel unhinges for easy removal
- Eliminates leakage around gauges
- Assures a positive seal around HEPA filter
- Provides easy mobility
- Provides easy portability

SPECIFICATIONS

Dimensions: 37 1/2" x 28 1/2" x 32 1/2"
Weight: 140 lbs
Air Flow: 1375 (high speed)
1000 (low speed)
Motor: 1 1/2 HP - 2 Speed - high efficient
Power Supply: 115V, 60HZ, 15 Amps
Body: D20 Aluminum
Filters: Primary: 24" x 24" - 2 ply wad
Secondary: 24" x 24" - 3 ply wad panel
HEPA Filter: 24" x 24" x 1 1/4" 99.97%



GENERAL DATA

SPIN JET® MODEL AND SERIAL NUMBER INFORMATION

THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE IDENTIFIED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE SPIN JET® UNITS. IT IS IMPORTANT THAT WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT THAT THE MODEL AND SERIAL NUMBERS ARE INCLUDED IN THE ORDER.

APPROVED

DEC 2 2009

New York State Dept. of Labor
Engineering Services Unit

pg 11 of 21

1-1

© Copyright 1996 NLB Corporation

DESCRIPTION

THE 36-8300-15A SPIN JET® STRIPE REMOVER IS AN ULTRA HIGH PRESSURE WATER BLASTING ACCESSORY FOR REMOVING PAINT STRIPING WITH A LOW VOLUME OF PRESSURIZED WATER.

THE SPIN JET® UTILIZES A ROTATING NOZZLE BAR HOLDING UP TO 12 NOZZLES. THE ROTATION OF THE NOZZLE PROVIDES A WIDE PATTERN AS THE OPERATOR MOVES THE SPIN JET® OVER THE STRIPING TO BE REMOVED.

NOZZLE ROTATION IS PROVIDED BY AN AIR MOTOR. ROTATIONAL SPEEDS CAN BE ADJUSTED BY INCREASING OR DECREASING THE AIR PRESSURE.

THE SPIN JET® INCORPORATES THE NLB MODEL 8800A-1 36K ULTRA HIGH PRESSURE SWIVEL. THE ROTATING NOZZLE BAR IS SUPPORTED BY TWO HIGH CAPACITY SEALED BALL BEARINGS. THE ENTIRE ROTATING NOZZLE BAR MECHANISM INCLUDING THE ROUND SPRAY ARM ENCLOSURE MAY BE ADJUSTED UP OR DOWN TO SUIT PARTICULAR JOB REQUIREMENTS.


THE SPIN JET® UNIT INCORPORATES A MODEL V36-560 AIR CYLINDER OPERATED PRESSURE DUMP VALVE, CONTROLLED BY A MANUALLY OPERATED VALVE ON THE PUSH HANDLE. ALSO INCLUDED ARE AN AIR FILTER AND AN AIR LUBRICATOR FOR THE AIR MOTOR SUPPLY.

APPROVED

11/18/2009

New York State Dept. of Labor
Engineering Services Unit

py 12/21



New York State Dept. of Labor
Engineering Services Unit

pg 13 of 21

GENERAL ARRANGEMENT
MODEL 36-8300-15A SPIN JET
PAINT STRIPE REMOVER

PHYSICAL

HEIGHT:	43" (109.2cm)
WIDTH:	23" (58.4 cm)
WEIGHT:	275 LB. (124.8 kg)
FRAME CONSTRUCTION:	WELDED ALUMINUM
NOZZLE ARM ENCLOSURE:	10 GA. STEEL
PUSH HANDLE:	STEEL PIPE
WHEELS:	8" SOLID RUBBER, 2 FIXED-2 SWIVEL
OPERATING AIR SUPPLY:	90 SCFM AT 100 PSI (AT 3000 RPM ON NOZZLE)
MIN. AIR SUPPLY HOSE SIZE:	3/4"
INPUT WATER REQUIREMENT:	8 GPM (20 LITERS) MAX AT 36,000 PSI (2.482.7 BAR)
INPUT WATER SUPPLY HOSE:	36,000 PSI WORKING PRESSURE 1-1/8"-12
WATER CONTROL:	AIR OPERATED DUMP VALVE WITH MANUAL AIR CONTROL VALVE
ROTATING SEAL:	NLB MODEL 8800-1
NOZZLES:	SAPPHIRE ORIFICE ASSEMBLIES WITH RETAINING GLAND
NOZZLE QUANTITY:	UP TO 18
NOZZLE ROTATING SPEED:	3000 RPM MAXIMUM

APPROVED

1002 7009

New York: Control Dept. of Labor
Engineering Division

10/14/21



MODEL AND SERIAL NUMBER


THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE DETERMINED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE HIGH PRESSURE PUMP AND THE ENGINE HOUSING OR CONTROL PANEL. THEY ARE LOCATED AS SHOWN IN THE FOLLOWING PICTURE. IT IS IMPORTANT, WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT, THAT THE MODEL AND SERIAL NUMBERS BE INCLUDED IN THE ORDER.

APPROVED

OCT 23 2009

New York State Dept. of Labor
Engineering Services Unit

pg 15 of 21



MODEL AND SERIAL NUMBER ON PUMP

FEATURES OF THE PUMP

THE NLB MODEL 36201 PUMP IS A HORIZONTAL, TRIPLEX, PLUNGER-TYPE POWER PUMP WITH A POLY CHAIN BELT DRIVE OR AN OPTIONAL BOLT ON GEAR PAC, FOR DIRECT-CONNECTION (THROUGH A FLEXIBLE COUPLING) TO AN ENGINE.

THE TRIPLEX POWER END IS THE SAME AS USED ON THE NLB 10150, 20150, 20156 AND 30200 PUMPS. THIS DESIGN HAS BEEN PROVEN BY YEARS OF FIELD OPERATION.

THE OPTIONAL GEAR-PAC HAS THE FOLLOWING FEATURES:

- A. BOLTS TO A STANDARD POWER END. A SMALLER COUPLING IS REQUIRED THAN FOR AN ENGINE-MOUNTED GEAR.
- B. CAN BE MOUNTED ON THE OPPOSITE SIDE OF THE PUMP IF EVER NECESSARY TO REVERSE ROTATION.
- C. GEAR AND PINION ARE CROWN-SHAVED, MADE OF FORGED ALLOY STEEL.
- D. GEARS HAVE AN AGMA SERVICE FACTOR OF 2.
- E. HIGH THERMAL POWER RATING - WILL OPERATE IN AN AMBIENT AIR OF 40° C WITHOUT EXTERNAL COOLING.

THE LIQUID END IS A RUGGED, SIMPLE DESIGN, WITH ADVANCED CONCEPTS FOR HIGH EFFICIENCY, LONG LIFE, AND EASY MAINTENANCE. FEATURES INCLUDE THE FOLLOWING:

- A. THE FRAME PLATE BOLTS AND ALIGNS TO THE FACE OF THE POWER FRAME. IT IS THE BACK BONE OF THE LIQUID END. IT SUPPORTS ALL OTHER COMPONENTS OF THE LIQUID END. THE FRAME PLATE IS MADE OF HIGH-GRADE CARBON STEEL AND IS NICKEL-PLATED TO MINIMIZE CORROSION.
- B. LIQUID END COMPONENTS ARE RETAINED BY HIGH STRENGTH STEEL BOLTING THAT THREADS INTO THE CARBON STEEL FRAME PLATE. EXCEPT FOR THE SUCTION AND DISCHARGE CONNECTIONS, THERE ARE NO THREADS IN ANY OF THE STAINLESS STEEL PARTS, MINIMIZING THE POSSIBILITY OF GALLING THE STAINLESS STEEL.
- C. ALL PRESSURE-CONTAINING PARTS ARE MADE OF HIGH-STRENGTH STAINLESS STEEL, CERTIFIED FOR CHEMICAL AND PHYSICAL PROPERTIES.
- D. THE MANIFOLD IS SEPARATED FROM THE AREAS OF THE LIQUID END EXPOSED TO FULL PRESSURE EXCURSIONS. (IT SEES A STEADY DISCHARGE PRESSURE IN THE DISCHARGE PORT AND A STEADY SUCTION PRESSURE IN THE SUCTION PORT.)

APPROVED

OCT 21 2009

New York State Dept. of Labor
Engineering Services Unit

R 11/17/21

- E. THE VALVE SEATS CLAMP BETWEEN THE MANIFOLD AND THE PRESSURE SLEEVES.
- F. THE SUCTION AND DISCHARGE VALVES ARE CONCENTRIC. THE SUCTION VALVE IS A DISC-TYPE VALVE. THE DISCHARGE VALVE IS A BEVEL-SEAT WING-GUIDED VALVE.
- G. O-RINGS ARE USED ONLY ON THE PUMP MANIFOLD. THEY ARE EXPOSED TO STEADY PRESSURES ONLY.
- H. A RAISED METAL-TO-METAL SEALING FACE IS PROVIDED AT EACH END OF THE PRESSURE SLEEVE. THESE SEALS ARE THE ONLY STATIC SEALS EXPOSED TO THE FULL PRESSURE EXCURSIONS AS THE PUMP RUNS.
- I. THE PACKING CARTRIDGE IS EASILY REMOVED FOR CONVENIENT PACKING REPLACEMENT ON A WORK-BENCH.
- J. THE PACKING IS SPRING-LOADED, ELIMINATING REQUIREMENTS FOR ADJUSTMENT. (THERE IS NO GLAND.)
- K. THE PLUNGER IS SOLID TUNGSTEN CARBIDE. IT IS CLAMPED AND ALIGNED TO THE CROSSHEAD STUB WITH A NUT AND CIRCULAR SNAP RING.
- L. LUBRICATION FOR THE PACKING IS PROVIDED ON THE ATMOSPHERIC SIDE, FROM A MECHANICAL LUBRICATOR DRIVEN FROM THE END OF THE PUMP CRANKSHAFT.
- M. THE OIL FLOWS THROUGH CLEAR TUBES TO THE PACKING, ALLOWING VISUAL MONITORING OF THE FLOW. THE SMALL-DIAMETER TUBES FILL QUICKLY DURING INITIAL OPERATION, AND THE SMALL COPPER TUBE, AT THE FLANGE, INHIBITS LOSS OF OIL FROM THE TUBE DURING IDLE PERIODS. WATER SPRAY ON THE PLUNGERS IS NOT REQUIRED, MINIMIZING DISPOSAL REQUIREMENTS.

APPROVED

DEC 2 2009

New York State Dept. of Labor
Engineering Services Unit

py 17 of 21

FEATURES OF THE SYSTEM

THE SYSTEM IS DESIGNED TO LENGTHEN THE LIFE OF BOTH PUMP COMPONENTS AND SYSTEM COMPONENTS. FEATURES INCLUDE:

- A. A WATER TANK AT ATMOSPHERIC PRESSURE. THIS ALLOWS MUCH OF THE DISSOLVED AIR TO FLASH OUT OF SOLUTION AND SEPARATE FROM THE WATER. (DISSOLVED AND ENTRAINED AIR CAUSE SERIOUS PROBLEMS WITH RECIPROCATING PUMPS.)
- B. A LOW-WATER-LEVEL SHUT-DOWN SWITCH TO STOP THE ENGINE IF THE WATER DROPS TO A LOW LEVEL.
- C. TANDEM INLET FILTER: A 10 MICRON FILTER IN SERIES WITH A SIX MICRON FILTER. (SOLIDS SHORTEN THE LIVES OF MANY SYSTEM COMPONENTS - ESPECIALLY PUMP PACKING AND PLUNGERS.)
- D. A CENTRIFUGAL CHARGING PUMP WHICH:
 - 1. IS DRIVEN FROM THE INPUT SHAFT. (IT RUNS ONLY WHEN THE POWER PUMP RUNS.)
 - 2. PROVIDES A POSITIVE SUCTION PRESSURE TO THE POWER PUMP.
 - 3. MAKES PRIMING EASY. IT QUICKLY FILLS THE POWER PUMP AND DISCHARGE SYSTEM.
- E. A CLEAR, FLEXIBLE HOSE BETWEEN THE CENTRIFUGAL AND POWER PUMP WHICH
 - 1. ENABLES THE OPERATOR TO SEE THE WATER FLOWING INTO THE POWER PUMP.
 - 2. ABSORBS PULSES FROM THE POWER PUMP, SO THAT THE CENTRIFUGAL PUMP AND GAUGE ARE EXPOSED TO MINIMAL PULSATIONS.
- F. AN ACOUSTIC TYPE (NO MOVING PARTS) DISCHARGE PULSATION DAMPENER WHICH REDUCES THE POWER PUMP DISCHARGE PULSE. THIS REDUCES STRESSES ON BOTH THE PUMP AND DISCHARGE SYSTEM.
- G. A REMOTELY MOUNTED ACCESSORY MANIFOLD WHICH CONTAINS THE DISCHARGE GAUGE, RUPTURE DISC, AND CONNECTIONS FOR THE BY-PASS VALVE AND DISCHARGE HOSE. MOUNTING THIS MANIFOLD DOWNSTREAM OF THE PULSATION DAMPENER EXTENDS THE LIVES OF THE AUXILIARY EQUIPMENT.
- H. A LIQUID-FILLED DISCHARGE PRESSURE GAUGE.
- I. AN OIL-DAMPED BY-PASS VALVE.
- J. TWO RUPTURE DISCS: ONE AT THE PUMP AND ONE AT THE ACCESSORIES MANIFOLD.

APPROVED

1-4

© Copyright 1994 NLB Corporation

DEC 21 2003

New York State Dept. of Labor

18621

SPECIFICATIONS AND RATINGS

LIQUID END

PLUNGER DIA 0.660"

(16.7MM)

STROKE LENGTH:

4.25 INCHES (10.8 CM)

MAXIMUM WORKING PRESSURE (PSI)

36,000 (2,482.7 BAR)

DISPLACEMENT (US GPM)

6.0 (22.7 LPM)

VOLUMETRIC EFFICIENCY AT MAXIMUM PRESSURE

90%

MAXIMUM OPERATING TEMPERATURE (OF WATER)

100°F (38°C)

MINIMUM REQUIRED SUCTION PRESSURE (PSIG)

30 (2.1 BAR)

CONNECTIONS

SUCTION:

DISCHARGE:

1/2" NPT

9/16" 60,000 PSI (4,137.9 BAR)

MATERIALS OF CONSTRUCTION, ALL WETTED PARTS:

STAINLESS STEEL

PACKING:

SQUARE-RING SEALS

PACKING LUBRICATION:

ATMOSPHERIC-PRESSURE OIL FROM MECHANICAL LUBRICATOR

OPTIONAL GEAR-PAC RATIO: 7.16:1

APPROVED

041 2 - 2055

New York Times Report of
Exclusion, 1950-1951

19 of 21



STATE OF NEW YORK
DEPARTMENT OF LABOR
www.labor.state.ny.us

DATE: 10/27/09

DELIVER TO:

Name: Robert Barr

Office: _____

Location: _____

Floor: _____ Room: _____

Phone No: _____ Fax No: (716) 408-9567

FROM:

Name: Melissa Schmedelhoff

Office: Engineering Services

Location: Bldg 42 Room 159 State Campus, Albany, NY 12240

Phone No: 518-457-1536

Fax No: 518-457-1301

COMMENTS:

NUMBER OF PAGES BEING TRANSMITTED: 22 (including cover sheet)

This communication is intended only for the use of the named addressee and may contain information which is privileged, confidential and/or exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you receive this communication in error, please notify me immediately by telephone to arrange the immediate return of the communication.

16 October 2009

Christopher Alonge, P.E.
Engineering Services Unit
New York State Department of Labor
W.Averell Harriman State Office Campus Bldg. 12 Rm 154
1112 South Avenue
Albany NY 12240

APPROVED

OCT 22 2009

New York State Dept. of Labor
Engineering Services Unit

RE: Midtown Plaza - Mall and Tower Variance Application Amendment 09-796

pg 1 of 21

Dear Mr. Alonge,

With respect to the above mentioned variance, we submit the following additional information to be considered with the amendment to the original application:

- In the approved variance (Number 09-796) approval is granted for the utilization of bead blasters and solvent cleaning for the removal of the floor mastic materials. We would like to add the utilization of ultra-high pressure water to the list of approved mastic removal technologies. For the utilization of this technology, the following activities will occur:
 - o A remote enclosure system will be constructed to contain the vacuum recovery system and water treatment unit. This enclosure will be located at ground level and will have an attached personal and waste decontamination system. It is expected to construct this enclosure system with wood framing and 2 layers of flame retardant reinforced plastic sheeting in a tent-like structure. The remote enclosure system will be placed under negative pressure registering -.02 on a manahelic gauge. plywood sheathing
CJA
10/22/09
 - o The vac recovery system will be HEPA filtered at the blower exhaust.
 - o The ultra high pressure floor tool head will be attached to the pump and the vac recovery system in the designated regulated abatement work area. The pump will be engaged to allow for 36,000psi of water pressure to be sent to the working head. The working head is a shrouded blast head that has the HEPA filtered vac recovery system attached. As the floor is blasted and cleaned, the vac recovery system will capture and convey (via enclosed negative pressure pipe) all the generated waste to the remote enclosure housing the vac recovery system. Liquid phase waste will be filtered to 5 microns and sent to a sanitary sewer structure, semi solid waste will be made solid by the introduction of kiln dust, concrete or saw dust to allow for packaging and disposal as solid waste material as depicted in the approved variance.
 - o Upon completion of the mastic removal activities, the interior of the vac recovery system will have all filters removed and packaged as asbestos waste and all internal components wet wiped, HEPA vacuumed or pressure washed until free of all visible material. Final Airs will be run on the remote enclosure, upon receipt of satisfactory air clearance, the remote containment will be removed and the vac system removed from the site. ALL EQUIPMENT SHALL BE THOROUGHLY CLEANED AS PER 1056
CJA
10/22/09

AS PER
1056
CJA
10/22/09


* ONLY UNITS EQUIPPED BY MANUFACTURER WITH VACUUM RECOVERY CONNECTION SHALL BE UTILIZED FOR REMOVALS. MANUFACTURER REQUIREMENTS FOR OPERATION MAINTENANCE OF ALL SYSTEM COMPONENTS, SHALL BE FOLLOWED.

CJA
10/22/09

PO Box 561 - Buffalo, NY 14 213

716.341.8601 (ph) 716.408.9567 (fax)

- Approved variance also listed clearance air sampling after gross removal of spray-on and again after removal of ACM flooring and mastic. Contractor will perform clearance air samples after completion of removal of all ACM and after final cleaning, drying periods, inspections and clearance as per 12 NYCRR 56.



APPROVED

OCT 23 2009

New York State Dept. of Labor
Engineering Services Unit

rf 2 of 2

173 #21

Alonge, Christopher G (LABOR)

From: Robert Barr [rob@56services.com]
Sent: Friday, October 16, 2009 12:24 PM
To: Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)
Cc: 'Bill'; Wesolowski, Martin; kreuzerr@lir.com
Subject: Response

APPROVED

OCT 22 2009

Mr. Alonge,

Additions to submitted letter and responses to your questions:

New York State Dept. of Labor
 Engineering Services Unit

10/21/09


1. Waste Water Control – Any residual water that does not make it into the unit head and sent via hose directly to vacuum truck will be squeegeed and HEPA vacuumed immediately.
2. Enclosure – Unit will be in use for extended period of time – it will be hard walled as per Code Rule 56.
3. Fencing – Unit will be parked inside one of the buildings on this site – with access limited only to NYS DOL licensed individuals. Entire site will be fenced. WITH A MINIMUM OF 8' HIGH TEMPORARY CHAIN-LINK CONSTRUCTION FENCING. THIS FENCING SHALL BE INSTALLED PRIOR TO USE OF THIS SYSTEM

I also left this information on your voice mail. Please call if you have any questions.

10/21/09

Rob

Robert Barr 716.341.8601



PO Box 561 Buffalo, NY 14213 fax 716.408.9567

*ONE WORKER SHALL BE DESIGNATED FOR WASTEWATER CONTROL AT EACH
 REMOVAL LOCATION. SHALL VACUUM FUGITIVE ~~WASTE~~ WASTEWATER IMMEDIATELY
 UPON GENERATION.

10/21/09

10/16/2009

Alonge, Christopher G (LABOR)

From: Robert Barr [rob@56services.com]
Sent: Tuesday, October 20, 2009 3:49 PM
To: Alonge, Christopher G (LABOR); Alonge, Christopher G (LABOR)
Cc: 'Bill'
Subject: Midtown FW: Vac Unit Information

Attachments: 36-9950-15A.pdf; 20091020152218648.pdf



36-9950-15A.pdf (83 KB)



20091020152218648.pdf (87 KB)

Mr. Alonge,

Direct from the manufacturer.

Robert Barr
56 Services
716.341.8601

-----Original Message-----

From: Kidd, Rick A [mailto:kiddra@nlbusa.com]
Sent: Tuesday, October 20, 2009 3:25 PM
To: rob@56services.com
Subject: Vac Unit

Attached is the 36-9950-15A current spin jet with Vac attachment.

> Rick Kidd
> NLB Corp
> Customer Service / Technical Support Mgr.
> 1-800-227-7652 Ext. 184
> Kiddra@nlbusa.com
www.nlbcorp.com


<<36-9950-15A.pdf>> <<20091020152218648.pdf>>

APPROVED

OCT 21 2009

New York State Dept. of Labor
Engineering Services Unit

15.5 of 21



Model No. 36-9950-15A

Lightweight Ultra-High Pressure SPIN JET®

APPROVED


OCT 23 2009

New York State Dept. of Labor
Engineering Services Unit

ps 6/21



The NLB Model 36-9950-15A lightweight SPINJET® combines the awesome cleaning power of ultra-high pressure water with the proven technology of our rotating SPIN JET seals. This compact design weighs only 138 pounds (62.6 kg) and provides the ultimate in maneuverability and ease of operation. With features like a lightweight aluminum body, hard rubber wheels, 15 inch (38.4 cm) Barjet nozzle assembly and vacuum attachment, the 36-9950-15A is the answer to your toughest floor and deck cleaning problems.



FEATURES:

- Weighs only 138 pounds (62.6 kg).
- Balanced design for ease of maneuverability.
- Handles for easy lifting.
- Aluminum and stainless steel construction.
- Uses up to 1.1 gpm (42 lpm), 40,000 psi (2,800 bar).
- Barjet® nozzle system with angular adjustment.
- 4" (10.25 cm) vacuum attachment for collection of water and debris.
- 15 inch (38.4 cm) cleaning coverage.

Specifications subject to change without notice

THE LEADER IN HIGH-PRESSURE WATER JET TECHNOLOGY



**The Leader in High-Pressure
Water Jet Technology**

Headquarters
29830 Beck Road
Wixom, MI 48393-2824
(248) 624-5555
FAX: (248) 624-0908
<http://www.nlbcorp.com>

Regional Offices

■ 159 Harmony Road, Mickleton, NJ 08056
(856) 423-2211 FAX: (856) 423-0997

■ 11506 Spencer Hwy, La Porte, TX 77571
(281) 471-7761 FAX: (281) 471-8738

■ 14302 Highway 44 N., Gonzales, LA 70737
(225) 622-1666 FAX: (225) 622-7366

■ 1323 E. Hill St., Signal Hill, CA 90755
(562) 490-3277 FAX: (562) 733-0780

SPIN JET® Floor & Grate Cleaners

NLB's patented SPIN JET® rotating spray systems have proven their ability in the harshest environments and have solved the toughest industrial and commercial cleaning problems. SPIN JET® applications include paint booth grate cleaning, coating removal, highway stripe removal, airport runway rubber removal, surface preparation, concrete scarification, and hydrodemolition.

FEATURES/BENEFITS:

- Vacuum recovery available.
- Uses NLB's Barjet™ ultra-high pressure spray bar.
- Fast-acting NLB dump valve (V36-550A), constructed of stainless steel, reduces water pressure to near-zero when in dump position.
- Hard rubber wheels for easy movement over a number of surfaces.
- Air-powered for consistent rotational speed.


APPROVED

OCT 22 2009

New York State Dept. of Labor
Engineering Services Unit

10/2/21

50



36-9900-15A

- Integral seal and air motor eliminates belt or chain drive.
- Lightweight aluminum construction.
- Balanced design for easy maneuverability.
- Adjustable handle for operator comfort.



Seal Part No.	Discharge Pressure (Max.)	Max. Flow	Rotation Speed	Air	Weight	Width	Nozzles
DRS1248T	40,000 psi (2,800 bar)	11 gpm (42 lpm)	2,000 rpm	65 psi @ 50 cfm (4.5 bar @ 23.6 l/s)	120 lbs. (54.5 kg)	16" (41 cm)	Up to 15

36-8300-15A

- Front-mounted steel enclosure, offset to clean in tight corners.
- Heavy-gauge aluminum frame.
- Adjustable enclosure for cleaning uneven surfaces.



Seal Part No.	Discharge Pressure (Max.)	Max. Flow	Rotation Speed	Air	Weight	Width	Nozzles
DS8800A-1	40,000 psi (2,800 bar)	11 gpm (42 lpm)	2,500 rpm	90 psi @ 100 cfm (6.2 bar @ 47.2 l/s)	315 lbs. (143 kg)	23" (58 cm)	Up to 16




Image 1 – Equipment Detail – Floor Tool Head





Image 2 – Equipment Detail – Floor Tool Head

APPROVED

DEC 24 2009

New York State Dept. of Labor
Engineering Services Unit

pg 8 of 21



APPROVED

OCT 27, 2009

New York State Dept. of Labor
Engineering Services Unit

pg 9 of 21

Image 3 – Equipment Detail - HEPA Filter Enclosure for Blower Exhaust




Image 4 – Equipment Detail - HEPA Filter Enclosure for Blower Exhaust

Robert Barr - NYS Project Designer #93-19183

• Page 5

FEATURES

- High capacity, 100 gallon
- Easy to use, no tools required
- Heavy duty, 100 gallon
- 100 gallon capacity
- Compact and
- Easy to use
- Heavy duty, 100 gallon
- Easy to use

BENEFITS

- High capacity, 100 gallon
- Easy to use, no tools required
- Heavy duty, 100 gallon
- 100 gallon capacity
- Compact and
- Easy to use
- Heavy duty, 100 gallon
- Easy to use



HFS PORTABLE SHOWER

SPECIFICATIONS


Capacity: 100 Gallons
Dimensions: 24" x 24" x 24"
Weight: 100 lbs.

APPROVED

2009

New York State Dept. of Labor
Engineering Services Unit

HF2-2 TWO STAGE FILTRATION SYSTEM



SPECIFICATIONS

Capacity: 25 lbs.
Dimensions: 24" x 24" x 24"
Weight: 100 lbs.

FEATURES

- Heavy duty, 100 lbs.
- Easy to use, no tools required
- Heavy duty, 100 lbs.
- Easy to use, no tools required
- Heavy duty, 100 lbs.
- Easy to use, no tools required
- Heavy duty, 100 lbs.
- Easy to use, no tools required

BENEFITS

- Heavy duty, 100 lbs.
- Easy to use, no tools required
- Heavy duty, 100 lbs.
- Easy to use, no tools required
- Heavy duty, 100 lbs.
- Easy to use, no tools required
- Heavy duty, 100 lbs.
- Easy to use, no tools required

4/10/21

FEATURES


- Heavy duty aluminum cabinet
- Modular control panel and service
- Sealed control box
- HEPA filter is locked in
- Four heavy duty swivel casters 2 w/locks
- Rugged carrying handles

BENEFITS

- Lightweight, durable, rust resistant
- Control panel unplugs for easy removal
- Eliminates leakage around gauges
- Assures a positive seal around HEPA filter
- Provides easy mobility
- Provides easy portability

SPECIFICATIONS

Dimensions: 37 1/2" x 26 1/2" x 32 1/2"
Weight: 140 lbs.
Air Flow: 1375 (high speed)
1000 (low speed)
Motor: 1 1/2 HP - 2 Speed - high efficient
Power Supply: 115V, 60HZ, 15 Amps
Body: D60 Aluminum
Filters: Primary: 24" x 24" - 2 ply, used
Secondary: 24" x 24" - 3 ply, new panel
HEPA Filter: 24" x 24" x 1 1/2"
(99.97%)



FA2000EC

GENERAL DATA

SPIN JET® MODEL AND SERIAL NUMBER INFORMATION

THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE IDENTIFIED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE SPIN JET® UNITS. IT IS IMPORTANT THAT WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT THAT THE MODEL AND SERIAL NUMBERS ARE INCLUDED IN THE ORDER.

APPROVED

DEC 2 2009

New York State Dept. of Labor
Engineering Services Unit

pg 11 of 21

1-1

© Copyright 1996 NLB Corporation

DESCRIPTION

THE 36-8300-15A SPIN JET® STRIPE REMOVER IS AN ULTRA HIGH PRESSURE WATER BLASTING ACCESSORY FOR REMOVING PAINT STRIPING WITH A LOW VOLUME OF PRESSURIZED WATER.

THE SPIN JET® UTILIZES A ROTATING NOZZLE BAR HOLDING UP TO 12 NOZZLES. THE ROTATION OF THE NOZZLE PROVIDES A WIDE PATTERN AS THE OPERATOR MOVES THE SPIN JET® OVER THE STRIPING TO BE REMOVED.

NOZZLE ROTATION IS PROVIDED BY AN AIR MOTOR. ROTATIONAL SPEEDS CAN BE ADJUSTED BY INCREASING OR DECREASING THE AIR PRESSURE.

THE SPIN JET® INCORPORATES THE NLB MODEL 8800A-1 36K ULTRA HIGH PRESSURE SWIVEL. THE ROTATING NOZZLE BAR IS SUPPORTED BY TWO HIGH CAPACITY SEALED BALL BEARINGS. THE ENTIRE ROTATING NOZZLE BAR MECHANISM INCLUDING THE ROUND SPRAY ARM ENCLOSURE MAY BE ADJUSTED UP OR DOWN TO SUIT PARTICULAR JOB REQUIREMENTS.

THE SPIN JET® UNIT INCORPORATES A MODEL V36-560 AIR CYLINDER OPERATED PRESSURE DUMP VALVE, CONTROLLED BY A MANUALLY OPERATED VALVE ON THE PUSH HANDLE. ALSO INCLUDED ARE AN AIR FILTER AND AN AIR LUBRICATOR FOR THE AIR MOTOR SUPPLY.

APPROVED


0.1.1 2008

New York State Dept. of Labor
Engineering Services Unit

14/12/21

1-2

© Copyright May/1998 NLB Corporation



15 1/2" DIAMETER ROUND
ENCLOSURE FOR ROTATING
NOZZLE ARMS

APPROVED

DEC 11 2008

New York State Dept. of Labor
Engineering Services Unit

pg 13 of 21

GENERAL ARRANGEMENT
MODEL 36-8300-15A SPIN JET
PAINT STRIPE REMOVER

PHYSICAL

HEIGHT: 43" (109.2cm)
WIDTH: 23" (58.4 cm)
WEIGHT: 275 LB. (124.8 kg)
FRAME CONSTRUCTION: WELDED ALUMINUM
NOZZLE ARM ENCLOSURE: 10 GA. STEEL
PUSH HANDLE: STEEL PIPE
WHEELS: 8" SOLID RUBBER, 2 FIXED-2 SWIVEL
OPERATING AIR SUPPLY: 90 SCFM AT 100 PSI (AT 3000 RPM ON NOZZLE)
MIN. AIR SUPPLY HOSE SIZE: 3/4"
INPUT WATER REQUIREMENT: 8 GPM (20 LITERS) MAX AT 36,000 PSI (2.482.7 BAR)
INPUT WATER SUPPLY HOSE: 36,000 PSI WORKING PRESSURE 1-1/8"-12
WATER CONTROL: AIR OPERATED DUMP VALVE WITH MANUAL AIR CONTROL VALVE
ROTATING SEAL: NLB MODEL 8800-1
NOZZLES: SAPPHIRE ORIFICE ASSEMBLIES WITH RETAINING GLAND
NOZZLE QUANTITY: UP TO 18
NOZZLE ROTATING SPEED: 3000 RPM MAXIMUM

APPROVED

10/27/2009

New York State Dept. of Labor
Engineering Division

10/14/21

MODEL AND SERIAL NUMBER


THE MODEL AND SERIAL NUMBERS ARE THE IDENTIFICATION OF THE MAJOR COMPONENTS. NLB CONTINUOUSLY STRIVES TO IMPROVE EQUIPMENT AS NEW DEVELOPMENTS OCCUR. WITH THE MODEL AND SERIAL NUMBER INFORMATION, THE EXACT CONFIGURATION OF YOUR UNIT CAN BE DETERMINED. A STAMPED PLATE IS PERMANENTLY RIVETED TO THE HIGH PRESSURE PUMP AND THE ENGINE HOUSING OR CONTROL PANEL. THEY ARE LOCATED AS SHOWN IN THE FOLLOWING PICTURE. IT IS IMPORTANT, WHEN ORDERING REPLACEMENT PARTS FOR EACH UNIT, THAT THE MODEL AND SERIAL NUMBERS BE INCLUDED IN THE ORDER.

APPROVED

OCT 24 2009

New York State Dept. of Labor
Engineering Services Unit

pg 15 of 21



MODEL AND SERIAL NUMBER ON PUMP

1-1

FEATURES OF THE PUMP

THE NLB MODEL 36201 PUMP IS A HORIZONTAL, TRIPLEX, PLUNGER-TYPE POWER PUMP WITH A POLY CHAIN BELT DRIVE OR AN OPTIONAL BOLT ON GEAR PAC, FOR DIRECT-CONNECTION (THROUGH A FLEXIBLE COUPLING) TO AN ENGINE.

THE TRIPLEX POWER END IS THE SAME AS USED ON THE NLB 10150, 20150, 20156 AND 30200 PUMPS. THIS DESIGN HAS BEEN PROVEN BY YEARS OF FIELD OPERATION.

THE OPTIONAL GEAR-PAC HAS THE FOLLOWING FEATURES:

- A. BOLTS TO A STANDARD POWER END. A SMALLER COUPLING IS REQUIRED THAN FOR AN ENGINE-MOUNTED GEAR.
- B. CAN BE MOUNTED ON THE OPPOSITE SIDE OF THE PUMP IF EVER NECESSARY TO REVERSE ROTATION.
- C. GEAR AND PINION ARE CROWN-SHAVED, MADE OF FORGED ALLOY STEEL.
- D. GEARS HAVE AN AGMA SERVICE FACTOR OF 2.
- E. HIGH THERMAL POWER RATING - WILL OPERATE IN AN AMBIENT AIR OF 40° C WITHOUT EXTERNAL COOLING.

THE LIQUID END IS A RUGGED, SIMPLE DESIGN, WITH ADVANCED CONCEPTS FOR HIGH EFFICIENCY, LONG LIFE, AND EASY MAINTENANCE. FEATURES INCLUDE THE FOLLOWING:

- A. THE FRAME PLATE BOLTS AND ALIGNS TO THE FACE OF THE POWER FRAME. IT IS THE BACK BONE OF THE LIQUID END. IT SUPPORTS ALL OTHER COMPONENTS OF THE LIQUID END. THE FRAME PLATE IS MADE OF HIGH-GRADE CARBON STEEL AND IS NICKEL-PLATED TO MINIMIZE CORROSION.
- B. LIQUID END COMPONENTS ARE RETAINED BY HIGH STRENGTH STEEL BOLTING THAT THREADS INTO THE CARBON STEEL FRAME PLATE. EXCEPT FOR THE SUCTION AND DISCHARGE CONNECTIONS, THERE ARE NO THREADS IN ANY OF THE STAINLESS STEEL PARTS, MINIMIZING THE POSSIBILITY OF GALLING THE STAINLESS STEEL.
- C. ALL PRESSURE-CONTAINING PARTS ARE MADE OF HIGH-STRENGTH STAINLESS STEEL, CERTIFIED FOR CHEMICAL AND PHYSICAL PROPERTIES.
- D. THE MANIFOLD IS SEPARATED FROM THE AREAS OF THE LIQUID END EXPOSED TO FULL PRESSURE EXCURSIONS. (IT SEES A STEADY DISCHARGE PRESSURE IN THE DISCHARGE PORT AND A STEADY SUCTION PRESSURE IN THE SUCTION PORT.)

APPROVED

001 21 2009

New York State Dept. of Labor
Engineering Services Unit

16 of 21

- E. THE VALVE SEATS CLAMP BETWEEN THE MANIFOLD AND THE PRESSURE SLEEVES.
- F. THE SUCTION AND DISCHARGE VALVES ARE CONCENTRIC. THE SUCTION VALVE IS A DISC-TYPE VALVE. THE DISCHARGE VALVE IS A BEVEL-SEAT WING-GUIDED VALVE.
- G. O-RINGS ARE USED ONLY ON THE PUMP MANIFOLD. THEY ARE EXPOSED TO STEADY PRESSURES ONLY.
- H. A RAISED METAL-TO-METAL SEALING FACE IS PROVIDED AT EACH END OF THE PRESSURE SLEEVE. THESE SEALS ARE THE ONLY STATIC SEALS EXPOSED TO THE FULL PRESSURE EXCURSIONS AS THE PUMP RUNS.
- I. THE PACKING CARTRIDGE IS EASILY REMOVED FOR CONVENIENT PACKING REPLACEMENT ON A WORK-BENCH.
- J. THE PACKING IS SPRING-LOADED, ELIMINATING REQUIREMENTS FOR ADJUSTMENT. (THERE IS NO GLAND.)
- K. THE PLUNGER IS SOLID TUNGSTEN CARBIDE. IT IS CLAMPED AND ALIGNED TO THE CROSSHEAD STUB WITH A NUT AND CIRCULAR SNAP RING.
- L. LUBRICATION FOR THE PACKING IS PROVIDED ON THE ATMOSPHERIC SIDE, FROM A MECHANICAL LUBRICATOR DRIVEN FROM THE END OF THE PUMP CRANKSHAFT.
- M. THE OIL FLOWS THROUGH CLEAR TUBES TO THE PACKING, ALLOWING VISUAL MONITORING OF THE FLOW. THE SMALL-DIAMETER TUBES FILL QUICKLY DURING INITIAL OPERATION, AND THE SMALL COPPER TUBE, AT THE FLANGE, INHIBITS LOSS OF OIL FROM THE TUBE DURING IDLE PERIODS. WATER SPRAY ON THE PLUNGERS IS NOT REQUIRED, MINIMIZING DISPOSAL REQUIREMENTS.

APPROVED

DEC 2 2009

New York State Dept. of Labor
Engineering Services Unit

pg 17 of 21

FEATURES OF THE SYSTEM

THE SYSTEM IS DESIGNED TO LENGTHEN THE LIFE OF BOTH PUMP COMPONENTS AND SYSTEM COMPONENTS. FEATURES INCLUDE:

- A. A WATER TANK AT ATMOSPHERIC PRESSURE. THIS ALLOWS MUCH OF THE DISSOLVED AIR TO FLASH OUT OF SOLUTION AND SEPARATE FROM THE WATER. (DISSOLVED AND ENTRAINED AIR CAUSE SERIOUS PROBLEMS WITH RECIPROCATING PUMPS.)
- B. A LOW-WATER-LEVEL SHUT-DOWN SWITCH TO STOP THE ENGINE IF THE WATER DROPS TO A LOW LEVEL.
- C. TANDEM INLET FILTER: A 10 MICRON FILTER IN SERIES WITH A SIX MICRON FILTER. (SOLIDS SHORTEN THE LIVES OF MANY SYSTEM COMPONENTS - ESPECIALLY PUMP PACKING AND PLUNGERS.)
- D. A CENTRIFUGAL CHARGING PUMP WHICH:
 1. IS DRIVEN FROM THE INPUT SHAFT. (IT RUNS ONLY WHEN THE POWER PUMP RUNS.)
 2. PROVIDES A POSITIVE SUCTION PRESSURE TO THE POWER PUMP.
 3. MAKES PRIMING EASY. IT QUICKLY FILLS THE POWER PUMP AND DISCHARGE SYSTEM.
- E. A CLEAR, FLEXIBLE HOSE BETWEEN THE CENTRIFUGAL AND POWER PUMP WHICH
 1. ENABLES THE OPERATOR TO SEE THE WATER FLOWING INTO THE POWER PUMP.
 2. ABSORBS PULSES FROM THE POWER PUMP, SO THAT THE CENTRIFUGAL PUMP AND GAUGE ARE EXPOSED TO MINIMAL PULSATIONS.
- F. AN ACOUSTIC TYPE (NO MOVING PARTS) DISCHARGE PULSATION DAMPENER WHICH REDUCES THE POWER PUMP DISCHARGE PULSE. THIS REDUCES STRESSES ON BOTH THE PUMP AND DISCHARGE SYSTEM.
- G. A REMOTELY MOUNTED ACCESSORY MANIFOLD WHICH CONTAINS THE DISCHARGE GAUGE, RUPTURE DISC, AND CONNECTIONS FOR THE BY-PASS VALVE AND DISCHARGE HOSE. MOUNTING THIS MANIFOLD DOWNSTREAM OF THE PULSATION DAMPENER EXTENDS THE LIVES OF THE AUXILIARY EQUIPMENT.
- H. A LIQUID-FILLED DISCHARGE PRESSURE GAUGE.
- I. AN OIL-DAMPED BY-PASS VALVE.
- J. TWO RUPTURE DISCS: ONE AT THE PUMP AND ONE AT THE ACCESSORIES MANIFOLD.

APPROVED

1-4

© Copyright 1994 NLB Corporation

DEC 21 2003
New York State Dept. of Labor

18/21

SPECIFICATIONS AND RATINGS

LIQUID END

PLUNGER DIA 0.660" (16.7MM)

STROKE LENGTH: 4.25 INCHES (10.8 CM)

MAXIMUM WORKING PRESSURE (PSI) 36,000 (2,482.7 BAR)

DISPLACEMENT (US GPM) 6.0 (22.7 LPM)

VOLUMETRIC EFFICIENCY AT MAXIMUM PRESSURE 90%

MAXIMUM OPERATING TEMPERATURE (OF WATER) 100°F (38°C)

MINIMUM REQUIRED SUCTION PRESSURE (PSIG) 30 (2.1 BAR)

CONNECTIONS

SUCTION:

1/2" NPT

DISCHARGE:

9/16" 60,000 PSI (4,137.9 BAR)

MATERIALS OF CONSTRUCTION, ALL WETTED PARTS: STAINLESS STEEL

PACKING: SQUARE -RING SEALS

PACKING LUBRICATION: ATMOSPHERIC-PRESSURE OIL FROM MECHANICAL LUBRICATOR


OPTIONAL GEAR-PAC RATIO: 7.16:1

APPROVED

OCT 2 - 2009

New York State Dept. of Labor
Engineering Division

19 of 21



the situation.

2000 年 12 月 1 日

James M. Smith, Jr., President

Batch _____

3. *What is the main purpose of the study?*

Daily Logs & Air Data

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐

Air Technician: ☒ T. TONNES

Date: 08/26/09

Job Ticket #: 31257

Building / Location: MIDTOWN TOWER

Work Area: 17TH FLOOR

Shift (A) B C

Project Description

~~LEO~~ E.S.D.C.

MARK SMITH

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

CAMBRIA

MARK DELPANTE

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

72

07/09

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☒

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☐

Large ☒

Small ☐

Minor ☐

Job Type

MSP, WPM, MAS, FREDERS

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0750

2nd Check 0915

3rd Check 1050

4th Check

5th Check

Time of air sampling pump check

Notes

- ON SITE

- WEATHER CONDITIONS - 71° - CLOUDY - LIGHT SHOWERS.

- CAL. AND SET UP PUMPS @ 0750


- PUMP CHECK @ 0915

- BROKE DOWN PUMPS @ 1050

- BROUGHT SAMPLES TO LAB AT END OF SHIFT.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Lab Job #

10350-09

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Job Ticket #

31257 SM 8/27/09

E.S.D.C. 08/26/09
Client
MIDTOWN TOWER 17TH FLOOR
Building/Location Work Area
CAMBRIA MARK DEBPANTE
Contractor Contractor Contact
72 8231509037
Rotometer # Cassette Lot #

MARK SMITH
Client Contact Client Contact Phone
T. TRONNES 202-5733
Air Technician Air Technician Phone
Fax Results To: Fax #
MSP, WPM, MMS, FIRE DOORS
Materials to be Removed

Project
Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☐ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I-1	I-2	I-3	I-4	I-5	O-6	O-7	O-8	O-9	O-10	B-1	B-2
Pre-Calibrated Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Post-Calibrated Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Average Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Start Time Military Time	0750	0750	0751	0752	0753	0755	0755	0757	0757	0757		
End Time Military Time	1050	1050	1051	1052	1053	1055	1055	1057	1057	1057		
Duration (Minutes)	180	180	180	180	180	180	180	180	180	180		
Sample Volume (Liters)	630	630	630	630	630	630	630	630	630	630		

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	73	717	718	719	720	721	722	723	724	725	726	727	728
Fibers/100 Fields:	14	14	13	10	9	7	12	15	17	3.5	0	0	
Fibers/cc:	.010	.010	.010	1.01	1.01	1.01	1.01	.011	.013	1.01	N/A	N/A	

Samples Relinquished By:	Date: 08/26/09
Received in Lab By: SM	Date: 8-27-09
Analyzed By: SM	Date: 8-27-09
Microscope Make, Model & #: 221113	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

Vials to Ted. SM 8-27-09 12:57pm

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐

Air Technician: ☒ D. Park

Date: 11/5/09

Job Ticket #: 36330

Building / Location: Midtown Tower

Work Area: 17th floor pent #1

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Abatement Contractor (Print Name)
Cambridge

Abatement Supervisor (Print Name)
Mark D.

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

SI

Map Completed

Rotometer Number

Date of Last Calibration

Project Phase	Phase IB <input type="checkbox"/>	Phase IIA <input type="checkbox"/>	Phase IIB <input type="checkbox"/>	Phase IIC <input type="checkbox"/>	Phase IIC <input checked="" type="checkbox"/>
	Backgrounds	Work Preparation samples	Asbestos Handling Samples	Final Cleaning Samples	Clearance Air Samples
	Class I <input checked="" type="checkbox"/>	Class II <input type="checkbox"/>	Large <input type="checkbox"/>	Small <input type="checkbox"/>	Minor <input checked="" type="checkbox"/>

Job Type

P-I-

Sq/ft

Ch/ft

Project with multiple removals ☐

Type of Material

1st Check 1400 2nd Check 1430 3rd Check 1500 4th Check 1530 5th Check


Time of air sampling pump check

Notes

Cal all pumps to 4 cfm
Set up pumps beginning @ 1333
checked pumps often to insure operation - all good
Broke down pumps after exactly 150 mins (6000)
Submitted all samples to LAS

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

13972-09

09/10/08

Job Ticket #

36330

Empire State Development Corporation

Client

Midtown Tower 17th floor tent #1

Building/Location

Work Area

Cambridge

Bill

Contractor

Contractor Contact

SI

Rotometer #

Cassette Lot #

Mark Smith

Client Contact

Client Contact Phone

D. Park

317 7294

Air Technician

Air Technician Phone

Fax Results To:

Fax #

P.I.

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

*

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	F-1	O-2	O-1	O-2							
Pre-Calibrated Flow Rate	4	4									
Post-Calibrated Flow Rate	4	4									
Average Flow Rate	4	4									
Start Time Military Time	1333	1334									
End Time Military Time	1603	1604									
Duration (Minutes)	150	150									
Sample Volume (Liters)	600	600									

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	97083	084	085	086							
Fibers/100 Fields:	2	1.5	0	0							
Fibers/cc:	2.01	2.01	NA	NA							

Samples Relinquished By:

Date:

11/5/09

Received in Lab By:

Date:

11-5-09

Analyzed By:

Date:

11-5-09

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐ D. Park
Air Technician: ☒ D. Park Date: 11/5/09 Job Ticket #: 36330

Building / Location: Midtown Tower Work Area: 17th floor pent #2 Shift ☒ A B C

Project Description

ESDL Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name) mark Smith

Chimbrich Abatement Contractor (Print Name) Abatement Supervisor (Print Name) mark D. NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐ Rotometer Number 51 Date of Last Calibration

Map Completed Phase IB ☐ Phase IIA ☐ Phase IIB ☐ Phase IIC ☐ Phase IIC ☒
Project Phase Backgrounds Work Preparation samples Asbestos Handling Samples Final Cleaning Samples Clearance Air Samples
Class I ☐ Class II ☐ Large ☐ Small ☐ Minor ☒

Job Type P.F. Sq/ft Ln/ft Project with multiple removals ☐

Type of Material 1st Check 1030 2nd Check 1100 3rd Check 1130 4th Check 1200 5th Check


Time of air sampling pump check

Notes

Set up pumps @ 4cpm @ 1002
Checked pumps return to normal operation - Both good
Broke down pumps with 150 mins
Submitted all samples to L&S for analysis

D. Park Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

13970-09

09/10/08

Job Ticket #

36330

Empire State Development Corporation

Client

Midtown Tower 17th floor tent #2

Building/Location

Work Area

Canbrin

Bill

Contractor

Contractor Contact

51

Rotometer #

Cassette Lot #

Mark Smith

Client Contact

Client Contact Phone

D. Park

317 7294

Air Technician

Air Technician Phone

Fax Results To:

Fax #

See Air Log

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

*

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I-1	O-2	O-1	O-2								
Pre-Calibrated Flow Rate	4	4										
Post-Calibrated Flow Rate	4	4										
Average Flow Rate	4	4										
Start Time Military Time	1002	1002										
End Time Military Time	1232	1232										
Duration (Minutes)	150	150										
Sample Volume (Liters)	600	600										

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	97075	076	077	078								
Fibers/100 Fields:	5	4.5	0	0								
Fibers/cc:	2.01	2.01	NA	NA								

Samples Relinquished By:

D. Park

Date:

11/5/09

Received in Lab By:

EB

Date:

11-5-09

Analyzed By:

EB

Date:

11-5-09

Microscope Make, Model & #:

221113

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐
Air Technician: ☒ D. Park

Date: 11/5/09

Job Ticket #: 36330

Building / Location: Midtown Tower

Work Area: 17th floor tent #3

Shift: A B C

Project Description

ESDC

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambria

Mark D.

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

51

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB <input type="checkbox"/>	Phase IIA <input type="checkbox"/>	Phase IIB <input type="checkbox"/>	Phase IIC <input type="checkbox"/>	Phase IIC <input checked="" type="checkbox"/>
Project Phase	Backgrounds	Work Preparation samples	Asbestos Handling Samples	Final Cleaning Samples
Class I <input type="checkbox"/>	Class II <input type="checkbox"/>	Large <input type="checkbox"/>	Small <input type="checkbox"/>	Minor <input checked="" type="checkbox"/>

Job Type

P.I.

Sq/ft

ENR

Project with multiple removals ☐

Type of Material

1st Check 1035 2nd Check 1105 3rd Check 1135 4th Check 1205 5th Check


Time of air sampling pump check

Notes

Cal both pumps to 4CPM
Set up pumps @ 1004
Checked pumps after to insure operation - all good
Broke down pumps after 150 mins
Submitted samples to LCS

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 13971-09
04/1078
Job Ticket # 36330

Empire State Development Corporation

Client

Building/Location

Work Area

Contractor

Contractor Contact

Rotometer #

Cassette Lot #

Client Contact D. Park	Client Contact Phone 3177244
Air Technician P.I.	Air Technician Phone
Fax Results To:	Fax #
Materials to be Removed	

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

*

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	F-1	D-2	B-1	B-2								
Pre-Calibrated Flow Rate	4	4										
Post-Calibrated Flow Rate	4	4										
Average Flow Rate	4	4										
Start Time Military Time	1004	1004										
End Time Military Time	1234	1234										
Duration (Minutes)	150	150										
Sample Volume (Liters)	600	600										

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	97079	080	081	082								
Fibers/100 Fields:	3	8.5	0	0								
Fibers/cc:	4.01	4.01	N/A	N/A								

Samples Relinquished By:

Date:

Received in Lab By:

Date:

Analyzed By:

Date:

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐ Air Technician: ☒ T. TRONNES Date: 08/26/09 Job Ticket #: 31257

Building / Location: MIDTOWN TOWER Work Area: 17TH FLOOR Shift: (A) B C

Project Description: ~~LR~~ E.S.D.C. MARK SMITH Client / Owner (Print Name) Client / Owner Representative (Print Name) Client Contact (Print Name)

Abatement Contractor (Print Name): CAMBRIA Abatement Supervisor (Print Name): MARK DELPANTE NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐ Rotometer Number: 72 Date of Last Calibration: 07/09

Map Completed ☐ Phase IB ☒ Phase IIA ☐ Phase IIB ☐ Phase IIC ☐ Phase IIC ☐
Project Phase Backgrounds Work Preparation samples Asbestos Handling Samples Final Cleaning Samples Clearance Air Samples
Class I ☒ Class II ☐ Large ☒ Small ☐ Minor ☐

Job Type: MSP, WPM, MAS, FREDERICKS Sq/ft Ln/ft Project with multiple removals ☒
Type of Material

1st Check 0750 2nd Check 0915 3rd Check 1050 4th Check 5th Check

Time of air sampling pump check
Notes

- ON SITE
- WEATHER CONDITIONS - 71° - CLOUDY - LIGHT SHOWERS.
- CAL. AND SET UP PUMPS @ 0750
- PUMP CHECK @ 0915
- BROKE DOWN PUMPS @ 1050
- BROUGHT SAMPLES TO LAB AT END OF SHIFT.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

10250-091

Job Ticket #

31257 SM

E.S.D.C. 08/26/09
Client MIDDLETOWN TOWER 17TH FLOOR
Building/Location
Contractor CAMBRIA MARK DEBPANTE
72 8231509037
Rotometer # Cassette Lot #

MARK SMITH

Client Contact Client Contact Phone

T. TRONNES 202-5733

Air Technician Air Technician Phone

Fax Results To: Fax #

MSP, WPM, MMS, FIRE DOORS

Materials to be Removed

Project

Phase Phase IB ☒ Phase IIA ☐ Phase IIB ☐ Phase IIC ☐ Phase IIC ☐ Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I-1	I-2	I-3	I-4	I-5	O-6	O-7	O-8	O-9	O-10	B-1	B-2
Pre-Calibrated Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Post-Calibrated Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Average Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Start Time Military Time	0750	0750	0751	0752	0753	0755	0755	0757	0757	0757		
End Time Military Time	1050	1050	1051	1052	1053	1055	1055	1057	1057	1057		
Duration (Minutes)	180	180	180	180	180	180	180	180	180	180		
Sample Volume (Liters)	630	630	630	630	630	630	630	630	630	630		

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	73	717	718	719	720	721	722	723	724	725	726	727	728
Fibers/100 Fields:	14	14	13	10	9	7	12	15	17	3.5	0	0	
Fibers/cc:	.010	.010	.010	1.01	1.01	1.01	1.01	.011	.013	1.01	N/A	N/A	

Samples Relinquished By:	Date: 08/26/09
Received in Lab By:	Date: 8-27-09
Analyzed By:	Date: 8-27-09
Microscope Make, Model & #:	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

Vials to Tech. SM 8-27-09 12:57pm

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐

Air Technician: ☒

D. Park

Date:

11/8/09

Job Ticket #:

36 J30

Building / Location:

Midtown Tower

Work Area:

17th Floor tent #9

Shift

B C

Project Description

ESDC

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambridge

Abatement Contractor (Print Name)

Bill

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

51

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☐

Class II ☒

Large ☐

Small ☒

Minor ☐

Job Type

ft/atm

sq/ft

Ln/ft

Project with multiple removals ☐

Type of Material

1st Check

1500

2nd Check

1530

3rd Check

1600

4th Check

1630

5th Check

Time of air sampling pump check

Notes

Cal all pumps to 4LPM

Set up samples beginning @ 1420


checked pumps after to make operation - all ok

Broke down pumps after 150 mins (600L)

Submitted all samples to IAS

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

13968-09

09/1078

Job Ticket #

36330

Empire State Development Corporation

Client

Midtown Tower 17th floor pent #4

Building/Location

Work Area

Cambrin

Bill

Contractor

Contractor Contact

SI

Rotometer #

Cassette Lot #

Mark Smith

Client Contact

Client Contact Phone

O. Park

317 7294

Air Technician

Air Technician Phone

Fax Results To:

Fax #

FT/FTM

Materials to be Removed

Project

Phase

Phase IB ☐

Backgrounds

Phase IIA ☐

Work Area Preparation

Phase IIB ☐

Asbestos Handling

Phase IIC ☐

Final Cleaning

Phase IIC ☒

Clearance Airs

* ☐

Env. ☐

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I-1	I-2	I-3	O-4	O-5	O-6	B-1	B-2				
Pre-Calibrated Flow Rate	4	4	4	4	4	4						
Post-Calibrated Flow Rate	4	4	4	4	4	4						
Average Flow Rate	4	4	4	4	4	4						
Start Time Military Time	1423	1423	1424	1425	1426	1426						
End Time Military Time	1653	1653	1654	1655	1656	1656						
Duration (Minutes)	150											
Sample Volume (Liters)	600											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	97059	060	061	062	063	064	065	066				
Fibers/100 Fields:	1.5	3	4.5	2	7	4	0	0				
Fibers/cc:	2.01	2.01	2.01	2.01	2.01	2.01	NA	NA				

Samples Relinquished By:

D. Park

Date:

11/5/09

Received in Lab By:

[Signature]

Date:

11-5-09

Analyzed By:

[Signature]

Date:

11-5-09

Microscope Make, Model & #:

221113

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐

Air Technician: ☒ T. TRONNES

Date: 08/26/09

Job Ticket #: 31257

Building / Location: MIDTOWN TOWER

Work Area: 17TH FLOOR

Shift ☒ A ☐ B ☐ C

Project Description

~~LEO~~ E.S.D.C.

MARK SMITH

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

CAMBRIA

MARK DELPANTE

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

72

02/09

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☒

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☐

Large ☒

Small ☐

Minor ☐

Job Type

MSP, WPM, MAS, FREDERS

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0750

2nd Check 0915

3rd Check 1050

4th Check

5th Check

Time of air sampling pump check

Notes

- ON SITE

- WEATHER CONDITIONS - 71° - CLOUDY - LIGHT SHOWERS.

- CAL. AND SET UP PUMPS @ 0750


- Pump CHECK @ 0915

- BROKE DOWN PUMPS @ 1050

- BROUGHT SAMPLES TO LAB AT END OF SHIFT.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #
10350-091

Job Ticket #
31257 SM 8/26/09

E.S.D.C. 08/26/09
Client: MDTOWN TOWER 17TH FLOOR
Building/Location: CAMBRIA MARK DEBPANTE
Contractor: 72 Contractor Contact: 8231509037
Rotometer #: Cassette Lot #

MARK SMITH
Client Contact: T. TRONNES 202-5733
Air Technician: Air Technician Phone
Fax Results To: Fax #
MSP, WPM, MMS, FIRE DOORS
Materials to be Removed

Project Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☐ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I-1	I-2	I-3	I-4	I-5	O-6	O-7	O-8	O-9	O-10	B-1	B-2
Pre-Calibrated Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Post-Calibrated Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Average Flow Rate	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5	3.5		
Start Time Military Time	0750	0750	0751	0752	0753	0755	0755	0757	0757	0757		
End Time Military Time	1050	1050	1051	1052	1053	1055	1055	1057	1057	1057		
Duration (Minutes)	180	180	180	180	180	180	180	180	180	180		
Sample Volume (Liters)	630	630	630	630	630	630	630	630	630	630		

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	73	716	714	710	721	722	723	724	725	726	727	728
Fibers/100 Fields:	14	14	13	10	9	7	12	15	17	3.5	0	0
Fibers/cc:	.010	.010	.010	1.01	1.01	1.01	1.01	.011	.013	1.01	N/A	N/A

Samples Relinquished By: [Signature]	Date: 08/26/09
Received in Lab By: SM	Date: 8-27-09
Analyzed By: SM	Date: 8-27-09
Microscope Make, Model & #: 221113	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments: Vials to Tech. SM 8-27-09 12:57pm

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐

Air Technician: ☒

D. Park

Date:

11/5/09

Job Ticket #:

36330

Building / Location:

Midtown Tower

Work Area:

17th floor pent #5

Shift

A B C

Project Description

ESDL

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

mark Smith

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Cambridge

mark D.

Yes ☒ No ☐

51

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☐

Class II ☐

Large ☐

Small ☒

Minor ☐

Job Type

Must be

Sq/ft

Ln/ft

Project with multiple removals ☐

Type of Material

1st Check

1030

2nd Check

1100

3rd Check

1130

4th Check

1200

5th Check

Time of air sampling pump check

Notes

Cal All pumps to 4 LPM

Set up pumps beginning @ 0951


checked all samples after to make operation - all good

Broke down pumps @ 1221 (150 mins)

Submitted all samples to 125

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 13969-09 04/1078
Job Ticket # 36330

Empire State Development Corporation

Client Midtown Tower 17th floor tent #5	Client Contact D. Park
Building/Location Cambria	Client Contact Phone 317 7294
Contractor SI	Air Technician Bill
Contractor Contact	Air Technician Phone
Rotometer #	Fax Results To: Masterc
Cassette Lot #	Fax #
Materials to be Removed	

Project Phase	<input checked="" type="checkbox"/> Phase IB	<input type="checkbox"/> Phase IIA	<input type="checkbox"/> Phase IIB	<input type="checkbox"/> Phase IIC	<input checked="" type="checkbox"/> Phase IIC	<input checked="" type="checkbox"/> Env.
	Backgrounds	Work Area Preparation	Asbestos Handling	Final Cleaning	Clearance Airs	

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I-1	I-2	I-3	O-4	O-5	O-6	B-1	B-2				
Pre-Calibrated Flow Rate	4	4	4	4	4	4						
Post-Calibrated Flow Rate	4	4	4	4	4	4						
Average Flow Rate	4	4	4	4	4	4						
Start Time Military Time	0951	0951	0952	0954	0955	0955						
End Time Military Time	1221	1221	1222	1224	1225	1225						
Duration (Minutes)	150											
Sample Volume (Liters)	600											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	97067	068	069	070	071	072	073	074				
Fibers/100 Fields:	3	5	3.5	0.5	9	8	0	0				
Fibers/cc:	2.01	2.01	2.01	2.01	2.01	2.01	N/A	N/A				

Samples Relinquished By: D. Park	Date: 11/5/09
Received in Lab By: [Signature]	Date: 11-5-09
Analyzed By: [Signature]	Date: 11-5-09
Microscope Make, Model & #: 221113	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

White - Lab Original



Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

Sample Locations & Maps

16th floor
Background Air Samples
* Sample location



KEY PLAN
N.T.S.

SIXTEENTH FLOOR ASBESTOS ABATEMENT SCHEDULE		
ASBESTOS CONTAINING MATERIAL TO BE REMOVED AND DISPOSED		QUANTITY
2	FLOOR TILE/MASTIC	200 SF
4	FIRE DOORS	4 EACH
5	WATERPROOF MEMBRANES	550 SF
6	MIRROR MASTIC	700 SF
8	FITTINGS ON FIBERGLASS PIPE INSULATION	90 EACH
16	WINDOWS	98 EACH

LEGEND:



WARNING
IT IS A VIOLATION OF SECTION 7209, SUBDIVISION 2, OF THE NEW YORK STATE EDUCATION LAW FOR ANY PERSON, OTHER THAN THOSE WHOSE SEAL APPEARS ON THIS DRAWING, TO ALTER IN ANY WAY AN ITEM ON THIS DRAWING. IF AN ITEM IS ALTERED, THE ALTERING ENGINEER SHALL AFFIX TO THE ITEM HIS SEAL AND THE NOTATION "ALTERED BY" FOLLOWED BY HIS SIGNATURE AND THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.

NO.	DATE	DESCRIPTION
1	1/30/09	BID DOCUMENTS
REVISIONS		



PROJ. ENG.: M.J.W.
DESIGNED BY: M.J.W.
CHECKED BY: R.F.K.
DRAWN BY: A.M.K.
DATE: JANUARY 2009
SCALE: 1" = 10'

Empire State Development
400 Andrew Street, Suite 100
Rochester, New York 14604-1409

JOB TITLE AND LOCATION: MIDTOWN TOWER
MIDTOWN PLAZA COMPLEX
ROCHESTER, NEW YORK

DRAWING TITLE: 16TH FLOOR
ASBESTOS ABATEMENT PLAN

LIRO JOB NO.: 08-21-104
SHEET 14 OF 17
FIGURE NO. MT-A14


GENERAL NOTES:

1. THE INFORMATION IN THESE DRAWINGS ARE FOR GUIDANCE PURPOSES ONLY. THEY MAY NOT REPRESENT ACTUAL AS-BUILT DIMENSIONS AND SIZES. NO ADDITIONAL PAYMENT WILL BE MADE TO THE CONTRACTOR IF THE INFORMATION PROVIDED IN THE PLAN VARIES WITH THE EXISTING CONDITIONS.
2. PIPE CHASES ARE SHOWN AT APPROXIMATE LOCATIONS. NOT ALL PIPE CHASES ARE SHOWN. THE CONTRACTOR SHALL PERFORM SELECTIVE DEMOLITION AS NECESSARY TO EXPOSE ALL PIPING OR OTHER ACM MATERIAL OR AS DIRECTED BY THE PROJECT MONITOR TO VERIFY THE PRESENCE/ABSENCE OF ACM. EXPLORATORY WORK AND SELECTIVE DEMOLITION COST SHALL BE INCLUDED IN THE CONTRACTORS BASE BID PRICE.
3. ALL REMAINING BUILDING FURNISHINGS, INTERNAL COMPONENTS DEBRIS, AND ALL ITEMS LEFT BY THE OWNER SHALL BE REMOVED AND DISPOSED OF BY THE CONTRACTOR. NOT ALL ITEMS ARE SHOWN.
4. THE CONTRACTOR SHALL PROVIDE A LICENSED ELECTRICIAN TO EVALUATE, DE-ENERGIZE AND REROUTE ELECTRICAL DISTRIBUTION LINES NECESSARY SO THAT ASBESTOS ABATEMENT AND DEMOLITION ACTIVITIES CAN OCCUR WITHOUT THE INTERRUPTION OF ELECTRICAL SERVICE TO OTHER PORTIONS OF THE SITE. ALL ELECTRICAL WORK SHALL BE INCLUDED IN THE CONTRACTORS LUMP SUM BID.
5. ALL TEMPORARY ELECTRICAL PANELS AND WIRING REQUIRED BY THE CONTRACTOR FOR HIS EQUIPMENT AND WORK AREA LIGHTING SHALL BE INCLUDED IN THE CONTRACTOR LUMP SUM BID.
6. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL INTERIOR CEILINGS, WALLS AND PARTITIONS. THE CONTRACTOR SHALL NOTE THAT NUMEROUS INTERIOR WALLS HAVE BEEN FILLED WITH A LOOSE VERMICULITE WALL INSULATION. ALL MATERIALS AND DEBRIS DEMOLISHED OR REMOVED BY THE CONTRACTOR SHALL BE DISPOSED OF AS ACM OR SHALL BE DECONTAMINATED AND DISPOSED OF AS C&D MATERIALS.
7. HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS ARE PRESENT THROUGHOUT THE ENTIRE FLOOR LEVEL. THE CONTRACTOR SHALL REFER TO THE HAZARDOUS MATERIALS SURVEY FOR DESCRIPTIONS AND QUANTITIES TO BE REMOVED AND DISPOSED OF. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS IN ACCORDANCE WITH THE SPECIFICATIONS.
8. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF THE AC UNITS AND TRANE CLIMATE CHANGE UNITS AND ALL ASSOCIATED PIPING, DUCT WORK, GAUGES AND EQUIPMENT AS NECESSARY TO PERFORM THE WORK. ALL REMOVED EQUIPMENT SHALL BE DECONTAMINATED OF ALL CFC's, GREASE AND OTHER CONTAMINATES PRIOR TO DISPOSAL.



ASBESTOS ABATEMENT NOTES:

- 2 FLOOR TILE/MASTIC ABATEMENT AND REMOVAL SHALL INCLUDE THE ABATEMENT, REMOVAL AND DISPOSAL OF ALL FLOOR SURFACING MATERIALS INCLUDING CARPET, CARPET MASTIC, FLOOR TILE, FLOOR TILE MASTIC AND OTHER SURFACING MATERIALS. THE LOCATIONS SHOWN FOR FLOOR TILE/MASTIC ARE LOCATIONS WHERE FLOOR TILE IS KNOWN TO EXIST. OTHER LOCATIONS OF FLOOR TILE MAY EXIST. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL FLOOR SURFACING MATERIALS TO EXPOSE THE SUBSTRATE. THE QUANTITY FOR ABATEMENT INCLUDES THE ABATEMENT OF FLOOR TILE/MASTIC INCLUDING ANY AND ALL SURFACING MATERIALS.
- 5 THE WATERPROOF MEMBRANE IS LOCATED BENEATH EXISTING TILE FLOORING AND FLOORING COMPONENTS. THE CONTRACTOR SHALL REMOVE ALL FLOORING SURFACES REQUIRED TO ACCESS THE WATERPROOF MEMBRANE. ALL MATERIAL REMOVED AS PART OF THIS WORK SHALL BE DISPOSED OF AS ACM.
- 6 MIRRORS ARE INSTALLED THROUGHOUT THE FLOOR LEVEL ON WALLS, COLUMNS, ETC. NOT ALL MIRRORS ARE SHOWN. THE MIRROR MASTIC ASSOCIATED WITH THE MIRRORS IS ACM. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL MIRRORS AS ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO REMOVE AND DISPOSE OF THE MIRRORS AND THE MIRROR MASTIC IN ACCORDANCE WITH NYSOL ICR 56. ALL SUBSTRATES CONTAINING MIRROR MASTIC SHALL BE DECONTAMINATED TO THE SATISFACTION OF THE PROJECT MONITOR. SHOULD THE SUBSTRATE NOT BE CLEANABLE AS DETERMINED BY THE PROJECT MONITOR THEN THE CONTRACTOR SHALL REMOVE AND DISPOSE OF THE SUBSTRATE AS ACM AT NO ADDITIONAL COST TO THE CONTRACT.
- 8 PIPING RUNS ARE CONTAINED WITHIN WALLS, PIPE CHASES AND ABOVE SUSPENDED CEILING THROUGHOUT ENTIRE FLOOR LEVEL. THE CONTRACTOR SHALL REMOVE ALL CEILINGS AND PERFORM ALL PREABATEMENT DEMOLITION NECESSARY TO EXPOSE ALL PIPING. THE CONTRACTOR SHALL SUBMIT FOR APPROVAL A PREABATEMENT DEMOLITION PLAN PROPOSING THE MEANS AND METHODS FOR PREABATEMENT DEMOLITION ACTIVITIES AND PROCEDURES TO ENSURE ACM IS NOT DISTURBED DURING DEMOLITION ACTIVITIES. ALL DEBRIS GENERATED BY THE CONTRACTOR DURING DEMOLITION ACTIVITIES SHALL BE REMOVED AND DISPOSED OF.






17th floor Tent # 1
P.I. / minor
See 17th floor Backgrounds





P.I. (inner)
See 17th floor Blackboard
* finals 11/5/01



17th floor Tent #3

P.I. - (minor)



See 17th floor backgrounds
* finals 11/5/09





17th Floor Tent #4

FT/FTW


See 17th Floor Bucking room
 *finals 11/5/09



11' floor tent -
 mirror mastic
 see 17th floor
 backgrounds
 * finals 11/5/09



P.M. Logs & FVI
Misc. Sampling



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: TED TROMBES

DATE: 08/26/09

Contract #

Liro Job #:

HOURS: 0700 - 1530

TASK: P.M.

TIME	ACTIVITY
0700	ON SITE. Met w/ DARRYL AND MARK FOR UPDATES AND WORK FOR DAY.
0800	WORKERS ON 11 TH AND 13 TH FLOORS TAKING OUT WALLS AND ANYMORE MOVABLE DEBRIS. UNION WORKERS ON 2 ND FLOOR MAIL STILL DOING SELECTIVE DEMO AND ON 1 ST TAKING OUT LIGHT BULBS.
↗	RUNNING BACKGROUNDS ON 17 TH FLOOR. WILL SETUP 16 TH AFTER 17 TH FLOOR.
1000	WORK GOING GOOD ON 11 TH AND 13 TH FLOORS. ONLY CONCERN IS THAT SOME CEILINGS AREA ARE BOWING DOWN IF TO MANY METAL STUD ARE REMOVED. TOLD DARRYL AND BILL B. OF MY CONCERNS. - CHRIS ON SITE FOR DESK AND OFFICE FURNITURE FOR OFFICE ACROSS STREET. HELPED MOVE A COUPLE CHAIRS OVER AND POINTED OUT SOME EMPTY FILING CABINETS FOR ACROSS STREET OFFICE.
1300	WORKER REMOVING BULBS ON 1 ST FLOOR EAST SIDE OF MAIL. NO CONCERNS.
↗	AIR SAMPLES ON 17 TH FINISHED AND 16 TH SET UP.
1415	BROKE DOWN 16 TH AIR SAMPLES. BACK TO CHECKING MAIL AREA FOR HAZ. MATS.
1530	OFF SITE.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Dave Parker

DATE: 11/3/09

Contract #

Liro Job #:

HOURS: 0700-1730

TASK: PM

TIME	ACTIVITY- Midtown Tower
0700	On site set up all air samples for 12 th , 13 th and 14 th floor. Samples are set up at 3 LPM and are in the same locations as previously stated. Air samples are no longer needed on the 15 th floor SE area.
0800	On 17 th floor to check work areas and materials. Tents will be labeled east to west beginning with tent #1 and on the east side of the floor (see floor map for details). While on floor I quantified materials and will give all numbers to Ted Tronnes.
0900	Currently there are 5 workers on the 17 th floor. In the 12 th , 13 th and 14 th floor area there are currently 9 workers on the 14 th floor cleaning ceiling and beams. On the 13 th floor there are 2 workers cleaning same areas and on the 12 th floor there are 12 workers cleaning ceiling and beams as well.
0925	Set up final air samples on the 15 th floor after completing final visual inspection. All final visuals have passed and air samples will be run at 4 LPM and ran for 150 minutes for a total of 600 liters of air.
1000	There are now 6 workers on the 17 th floor. Workers are finished building tents and begin removing shortly. Crews will be utilizing glove bag operations for all pipe fitting areas. The 15 th floor decon will be used as a remote decon for all tents on 15 th , 16 th and 17 th floor.
1130	While on 17 th floor Sergiy showed me the tent that is to be used to remove floor membrane (tent #5). Crew has checked multiple areas approx. 1 ½ inches below floor top and have not been able to locate any membrane. I spoke with Darryl who agreed that there is not a membrane underneath the restroom floor on the 17 th floor. This tent will be taken down and will no longer require and inspection or air samples. There are now only 5 tents on 17 th floor. Tent #6 will now be tent # 5.
1155	Final air samples for the 15 th floor SE area have been broken down and will be submitted to Paradigm shortly.
1230	Lunch and paperwork.
1330	Inspected all waste leaving area. On the 15 th floor crew had 5 boxes of ACM waste taken out and on the 12 th , 13 th and 14 th floor there are 4 boxed of ACM waste being taken out. All boxes were properly sealed and labeled. No visible leaks or emissions were spotted in my inspection of Gaylord boxes. All boxes have been brought to Wegman's loading dock and stored in waste trailer.
1500	Spoke with Mark D. and Sergiy about the crews' plans for 15 th , 16 th and 17 th floor. The crew will begin removal of tents on the 17 th floor and work there way down to the 15 th . They should take approx. 1 day to remove and clean on each floor with some workers prepping tents on the floor below in order to stay ahead. Minor glove bag tents used to remove pipe fittings will have a 2 hour wait time and tents with floor tile and mastic will have a 4 hour wait time. Any

	friable projects such as the ceiling plaster on the 15 th floor will require a small project decon and a 12 hour wait time. I feel confident with the crews plan and we should be able to have all 3 floors (15 th , 16 th and 17 th) cleared of asbestos in about 1 week.
1615	Final air samples for the 15 th floor SE area have passed. I notified Mark D. about results of final airs. Crew is beginning to break down area now. Decon will stay in place and be used as a remote decon for all tents on the 15 th , 16 th and 17 th floor. Crew has properly caution taped path to floors above. While on the 15 th floor I post inspected area to insure no asbestos was left behind in area. Area looked good and I have no concerns with any debris left behind.
1700	Began to break down all air samples for 12 th , 13 th and 14 th floor. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1730	Off site.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Dave Parker

DATE: 11/4/09

Contract #

Liro Job #:

HOURS: 0700-1730

TASK: PM

TIME	ACTIVITY- Midtown Tower
0700	On site/ set up all air samples for 12 th , 13 th and 14 th floor. All pumps were set up at 3 LPM. Samples are in same locations as previously stated.
0800	Checked location of all workers and what they are doing. Workers in the 12 th , 13 th and 14 th floor area are all continuing with the cleaning phase. There are currently 12 workers on the 13 th floor and 9 workers on the 12 th floor. Currently there is one worker outside containment helping with supplies.
	On the 17 th floor there are 3 workers removing elbows in minor tents on the. On the 16 th floor there are currently 4 workers prepping tents to be used to remove materials. Workers should finish tents on the 17 th floor shortly after lunch and final visual inspections will be completed after appropriate wait time.
1000	Inside 12 th , 13 th and 14 th floor area to inspect cleanliness. Pointed out areas that will need to be further addressed. Areas were same as previously stated i.e. pigeon holes, bolts and beams that run opposite pigeon holes. Area is looking good and is approx. 80% completely finished.
1200	Checked manometer to insure area is getting proper negative pressure. Manometer is currently reading -0.048.
1230	Lunch and paperwork.
1400	5 tents on 17 th floor are now complete with removal and final clean. 3 of 5 tents have a 2 hour wait time. 1 tent has a 4 hour wait and the last tent has a 12 hour wait time. Visual inspections will be complete tomorrow and will be followed by final air samples.
1445	Crew from 17 th floor has moved down to 16 th floor to assist with building tents. Crews in 12th, 13th and 14th floor have stayed on same floors thru the duration of the day.
1535	Inspected all Gaylord boxes containing ACM. 24 bags were removed from 15 th floor waste out and 6 boxes were unloaded from 12 th , 13 th and 14 th floor. All boxes and bags have been properly sealed and labeled. No visible leaks or emissions were found in my inspection of boxes and bags.
1700	Began breaking down all air samples. Pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1730	Off site.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Dave Parker

DATE: 11/5/09

Contract #

Liro Job #:

HOURS: 0700-1730

TASK: PM

TIME	ACTIVITY- Midtown Tower
0700	On site/ set up all phase IIB air samples for 12 th , 13 th and 14 th floor at 3 LPM. All samples are set up in same locations as previously stated.
0800	Check location of workers and work being completed. On the 16 th floor there are 7 workers removing ACM in tents. On the 16 th floor there are 7 tents being used to remove all materials. On the 15 th floor there are 4 workers prepping tents to be used to remove remaining materials on the 15 th floor. In the 12 th , 13 th and 14 th floor area there are currently 2 workers on the 13 th floor continuing with clean phase. On the 12 th floor there are 12 workers also continuing with clean phase.
	Today workers are beginning to build a decon to be used for the 9 th and 10 th floor. Crew of 2 has begun to build frame of decon. Decon will not be able to be used for the 11 th floor. The 11 th floor contains the decon unit for 12 th , 13 th and 14 th floor. The crew cannot remove material on the 11 th floor until the 12 th , 13 th and 14 th floor has final air sample results.
0900	Visual inspections were complete with Darryl. Tents #1 and #4 need further cleaning. Crew back in these tents immediately to clean up tents. Tents # 2, 3 and 5 have all passed. Final air samples for tents 2, 3 and 5 will be started shortly. Final air samples for tents #1 and #4 will be ran today after proper wait time. Wait times will start when crew is done with clean up.
1000	All air samples for tent #2, tent #3 and tent #5 were all set up beginning at 0957 and finished setting up samples at 1005. Samples were set up at 4 LPM and will be ran for 150 minutes for a total of 600 liters of air.
1020	Crew has finished clean up of tent #1 and tent #4 and wait times will begin. Tent # 1 has a 4 hour wait time and tent #4 has a 2 hour wait time. I will begin final air samples for these tents at approx. 1400. All samples will be completed and submitted to lab by the end of the day.
1230	Broke down final air samples on 17 th floor, all samples were submitted to lab by the end of the day.
1300	Lunch and paperwork.
1400	Inspected all ACM waste being loaded out of the areas. 65 bags and 6 boxes of waste have been loaded out from the 15 th floor and 5 boxes have been loaded out from the 12 th , 13 th and 14 th floor. All boxes and bags have been properly sealed and labeled. No visible leaks or emissions were found on any waste containing bag or box. All waste was loaded into the trailer at the Wegman's loading dock.
1530	Workers on the 16 th floor have finished removing in tents. Workers will final clean for remainder of day and possibly into tomorrow. Crew will move to 15 th floor tomorrow. 7 tents on 16 th floor will have visual inspections complete tomorrow morning.
1615	Spoke with Mark D. and Sergiy for plan on removal of ceiling plaster remaining on 15 th floor. Crew needs to have an attached decon for this area because it is a small area with friable

	material. The crew was going to use the remote decon and add a tunnel to the area but this cannot be done while the crew is using the decon as a remote decon for tent removal. Crew agreed to build a small project decon attached to both areas containing ceiling plaster to make 1 small ceiling plaster area.
1700	Began breaking down air samples for 12 th , 13 th and 14 th floor. All pumps are still running at 3 LPM. Samples will be submitted to Paradigm on my way home.
1730	Off site.

Envoy Environmental Consultants Inc.

Project Monitor Visual Inspection Report

As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: Midtown Tower 17th floor tent #1 Job Ticket # 36370

Project Description

Work Area

ESDC

Client/Owner (Print Name)

Client/Owner Representative (print name)

Client Contact (Print Name)

Cumbrin

MARK DELAWIE

Mark Smith

Abatement Contractor:

Supervisor (print name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

Supervisors Visual Inspection Completed?

Supervisor Completing Visual Inspection (print name)

NYSDOL Asbestos Handling Certificate Number

Date/Time

Dewey Park

08-10920

09-13704

11/5/09

Project Monitor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Date

Site Emergency Phone: 911

Job Type: Class I ☒ Class II ☐ 1 hours

Job Size: Large ☐ Small ☐ minor

End Time of Final Clean

Material P.I. Sq 60 Ft

Project Monitor Visual Inspection Checklist

Project with Multiple Removals ☐

Section A <input type="checkbox"/>				Section B <input type="checkbox"/>				Section C <input type="checkbox"/>			
Inspectors Checklist				Visual Inspection				Procedures/ Paperwork			
	SAT	Needs Action	N/A		SAT	Needs Action	N/A		SAT	Needs Action	N/A
Equipment				Personal Decontamination Unit				Paperwork & Procedures			
Not Required				Required to Pass				Required to Pass			
1. Flashlight	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	22. Clean & Free of Debris & Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	42. Written Scope of Work (attached)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2. Knife or pointed object	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	23. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	43. Verbal Scope of Work (see below)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Respirator	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	24. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	44. Supervisor Present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Hard Hat	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	25. All Isolation Barriers intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	45. Wait period observed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Safety Glasses	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Waste Decontamination Unit				Paperwork & Procedures			
6. Tyvek Suit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Required to Pass				Not Required			
7. Gloves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	26. Clean & Free of Debris & Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	45. Area Asbestos Survey	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inspection				27. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	46. Sign into work area	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Not Required				28. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	47. Sign out of work area	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Enter all Spaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	29. All Isolation Barriers intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	48. Entry into Supervisors Log	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Inspect at Close Range	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Regulated Abatement Work Area				49. Detail Findings	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Areas to Inspect				Required to Pass				50. Enter Full Name	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Not Required				30. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	51. Enter AH Cert. Number	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Permanent Fixtures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	31. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	52. Worker Present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Light Fixtures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	32. All Criticals intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Ductwork	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	33. All Isolation Barriers Intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Elevated Horizontal Surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	34. No Unremoved Materials	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Pipes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	35. No Visible Debris	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Ceiling Grids/Sprinkler Heads	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	36. No Visible Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. Conduits	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	37. Examine Contractor Equipment	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Hauserman Channels	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	38. Negative Air in Operation	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Floor and Wall Penetrations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	39. No Debris or Water under Plastic	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Creases & Folds in Criticals	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	40. Completeness of Abatement**	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Walls & Corners	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	41. Completeness of Clean-up**	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Floors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes

Briefly list all deficiencies and target compliance dates

1.
2.
3.
4.

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area are to remain also state this).

Verbal Scope given by Sergio from Cumbrin. Crew is to remove all P.I. via glovebag as per local rule 36.

Supervisors Signature <u>M/Delawie</u>	Date/Time
Project Monitor Signature <u>D. J. De</u>	Date/Time <u>11/5/09</u>
PASS <input checked="" type="checkbox"/> Area Cleared to proceed with Clearance Airs FAIL <input type="checkbox"/> Area needs Reclean and Reinspection	

This report represents the condition of the above mentioned site at the time and date the observations were made. Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8). Inspection was performed in accordance with 12NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.

Envoy Environmental Consultants Inc.

Project Monitor Visual Inspection Report

As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: Midtown Tower 17th floor pent #2 **Job Ticket #** 36330

Project Description

Work Area

Client/Owner (Print Name)
ESDC

Client/Owner Representative (print name)

Client Contact (Print Name)
Mark Smith

Abatement Contractor:
Cambria

Supervisor (print name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ **No** ☐

Supervisors Visual inspection Completed?

Supervisor Completing Visual Inspection (print name)

NYSDOL Asbestos Handling Certificate Number

Date/Time

Project Monitor (Print Name)
Dave Park

NYSDOL Asbestos Handling Certificate Number

Date

Site Emergency Phone: 911

Job Type: Class I ☐ Class II ☐ 2 hours

Job Size: Large ☐ Small ☐ minor

Wait period duration

End Time of Final Clean

Material P.I. **Sq** 2 **Ft**

Project Monitor Visual Inspection Checklist

Project with Multiple Removals ☐

Section A				Section B				Section C			
Inspectors Checklist		Needs Action N/A		Visual Inspection		Needs Action N/A		Procedures/ Paperwork		Needs Action N/A	
Equipment				Personal Decontamination Unit				Paperwork & Procedures			
Not Required				Required to Pass				Required to Pass			
1. Flashlight	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	22. Clean & Free of Debris & Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	42. Written Scope of Work (attached)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2. Knife or pointed object	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	23. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	43. Verbal Scope of Work (see below)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Respirator	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	24. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	44. Supervisor Present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Hard Hat	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	25. All Isolation Barriers Intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	45. Wait period observed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Safety Glasses	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Waste Decontamination Unit				Paperwork & Procedures			
6. Tyvek Suit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Not Required				Not Required			
7. Gloves	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	26. Clean & Free of Debris & Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	45. Area Asbestos Survey	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inspection				27. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	46. Sign into work area	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Not Required				28. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	47. Sign out of work area	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Enter all Spaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	29. All Isolation Barriers Intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	48. Entry into Supervisors Log	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Inspect at Close Range	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Regulated Abatement Work Area				49. Detail Findings	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Areas to Inspect				Required to Pass				50. Enter Full Name	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Not Required				30. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	51. Enter AH Cert. Number	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Permanent Fixtures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	31. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	52. Worker Present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Light Fixtures	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	32. All Criticals Intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Ductwork	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	33. All Isolation Barriers Intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Elevated Horizontal Surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	34. No Unremoved Materials	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Pipes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	35. No Visible Debris	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Ceiling Grids/Sprinkler Heads	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	36. No Visible Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. Conduits	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	37. Examine Contractor Equipment	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Hauserman Channels	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	38. Negative Air in Operation	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Floor and Wall Penetrations	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	39. No Debris or Water under Plastic	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Creases & Folds in Criticals	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	40. Completeness of Abatement**	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Walls & Corners	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	41. Completeness of Clean-up**	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Floors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes

Briefly list all deficiencies and target compliance dates

1.
2.
3.
4.

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area to remain also state this).

<u>Scope of work given by Sergiy from Cambria. Crew is to glovebag and remove P.I. in given area as per code rule 56.</u>	
---	--

Supervisors Signature <u>X Mark DeBano</u>	Date/Time <u>X 11-5-09</u>
Project Monitor Signature <u>Dave Park</u>	Date/Time <u>11/5/09</u>
PASS <input checked="" type="checkbox"/> Area Cleared to proceed with Clearance Airs	
FAIL <input type="checkbox"/> Area needs Reclean and Reinspection	

This report represents the condition of the above mentioned site at the time and date the observations were made.

Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8).

Inspection was performed in accordance with 12NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.

Copy delivered to:

On Date:

By:

FVI form

Envoy Environmental Consultants Inc.

Project Monitor Visual Inspection Report

As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: Midtown Tower 17th floor tent #3 Job Ticket # 36330

Project Description ESDC Work Area mark Smith

Client/Owner (Print Name) Cumbrin Client/Owner Representative (print name) X Mark Delante Client Contact (Print Name) X 09-13704

Abatement Contractor: X Mark Delante Supervisor (print name) X 09-13704 NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐ Supervisors Visual Inspection Completed? Supervisor Completing Visual Inspection (print name) Dave Park NYSDOL Asbestos Handling Certificate Number 08-10920 Date/Time 11/5/09

Project Monitor (Print Name) Dave Park NYSDOL Asbestos Handling Certificate Number 08-10920 Date 11/5/09

Site Emergency Phone: 911

Job Type: Class I ☐ Class II ☒ Wait period duration minor End Time of Final Clean P.I. Sq 0 Ft 0

Job Size: Large ☐ Small ☐ Project with Multiple Removals ☐

Project Monitor Visual Inspection Checklist

Section A				Section B				Section C			
Inspectors Checklist		Needs Action N/A		Visual Inspection		Needs Action N/A		Procedures/ Paperwork		Needs Action N/A	
Equipment				Personal Decontamination Unit				Paperwork & Procedures			
1. Flashlight <input checked="" type="checkbox"/> Not Required				22. Clean & Free of Debris & Dust <input checked="" type="checkbox"/> Required to Pass				42. Written Scope of Work (attached) <input type="checkbox"/> Required to Pass			
2. Knife or pointed object <input checked="" type="checkbox"/> Not Required				23. No Visible Pools of Liquid <input checked="" type="checkbox"/> Required to Pass				43. Verbal Scope of Work (see below) <input checked="" type="checkbox"/> Required to Pass			
3. Respirator <input checked="" type="checkbox"/> Not Required				24. No condensation <input checked="" type="checkbox"/> Required to Pass				44. Supervisor Present <input checked="" type="checkbox"/> Required to Pass			
4. Hard Hat <input checked="" type="checkbox"/> Not Required				25. All Isolation Barriers intact <input checked="" type="checkbox"/> Required to Pass				45. Wait period observed <input checked="" type="checkbox"/> Required to Pass			
5. Safety Glasses <input checked="" type="checkbox"/> Not Required				Waste Decontamination Unit				Paperwork & Procedures			
6. Tyvek Suit <input checked="" type="checkbox"/> Not Required				26. Clean & Free of Debris & Dust <input checked="" type="checkbox"/> Required to Pass				45. Area Asbestos Survey <input type="checkbox"/> Not Required			
7. Gloves <input checked="" type="checkbox"/> Not Required				27. No Visible Pools of Liquid <input checked="" type="checkbox"/> Required to Pass				46. Sign into work area <input checked="" type="checkbox"/> Not Required			
Inspection				28. No condensation <input checked="" type="checkbox"/> Required to Pass				47. Sign out of work area <input checked="" type="checkbox"/> Not Required			
8. Enter all Spaces <input checked="" type="checkbox"/> Not Required				29. All Isolation Barriers intact <input checked="" type="checkbox"/> Required to Pass				48. Entry into Supervisors Log <input checked="" type="checkbox"/> Not Required			
9. Inspect at Close Range <input checked="" type="checkbox"/> Not Required				Regulated Abatement Work Area				49. Detail Findings <input checked="" type="checkbox"/> Not Required			
Areas to Inspect				30. No Visible Pools of Liquid <input checked="" type="checkbox"/> Required to Pass				50. Enter Full Name <input checked="" type="checkbox"/> Not Required			
10. Permanent Fixtures <input checked="" type="checkbox"/> Not Required				31. No condensation <input checked="" type="checkbox"/> Required to Pass				51. Enter AH Cert. Number <input checked="" type="checkbox"/> Not Required			
11. Light Fixtures <input checked="" type="checkbox"/> Not Required				32. All Criticals intact <input checked="" type="checkbox"/> Required to Pass				52. Worker Present <input checked="" type="checkbox"/> Not Required			
12. Ductwork <input checked="" type="checkbox"/> Not Required				33. All Isolation Barriers Intact <input checked="" type="checkbox"/> Required to Pass							
13. Elevated Horizontal Surfaces <input checked="" type="checkbox"/> Not Required				34. No Unremoved Materials <input checked="" type="checkbox"/> Required to Pass							
14. Pipes <input checked="" type="checkbox"/> Not Required				35. No Visible Debris <input checked="" type="checkbox"/> Required to Pass							
15. Ceiling Grids/Sprinkler Heads <input checked="" type="checkbox"/> Not Required				36. No Visible Dust <input checked="" type="checkbox"/> Required to Pass							
16. Conduits <input checked="" type="checkbox"/> Not Required				37. Examine Contractor Equipment <input checked="" type="checkbox"/> Required to Pass							
17. Hauserman Channels <input checked="" type="checkbox"/> Not Required				38. Negative Air in Operation <input checked="" type="checkbox"/> Required to Pass							
18. Floor and Wall Penetrations <input checked="" type="checkbox"/> Not Required				39. No Debris or Water under Plastic <input checked="" type="checkbox"/> Required to Pass							
19. Creases & Folds in Criticals <input checked="" type="checkbox"/> Not Required				40. Completeness of Abatement** <input checked="" type="checkbox"/> Required to Pass							
20. Walls & Corners <input checked="" type="checkbox"/> Not Required				41. Completeness of Clean-up** <input checked="" type="checkbox"/> Required to Pass							
21. Floors <input checked="" type="checkbox"/> Not Required											

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes Briefly list all deficiencies and target compliance dates

1.
2.
3.
4.

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area to remain also state this).

Verbal Scope of work given by Sergio from Cumbrin. Crew will remove P.I. in glovebag tent via glovebag as per code rule 56.	

Supervisors Signature <u>X Mark Delante</u>	Date/Time <u>X 11-5-09</u>
Project Monitor Signature <u>D. Park</u>	Date/Time <u>11/5/09</u>
PASS <input checked="" type="checkbox"/> Area Cleared to proceed with Clearance Airs FAIL <input type="checkbox"/> Area needs Reclean and Reinspection	

This report represents the condition of the above mentioned site at the time and date the observations were made. Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8). Inspection was performed in accordance with 12NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.

Envoy Environmental Consultants Inc.

Project Monitor Visual Inspection Report

As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: Midtown Tower 17th floor pent # 4 Job Ticket # 36330

Project Description

Work Area

Client/Owner (Print Name)
ESDC

Client/Owner Representative (print name)

Client Contact (Print Name)

Abatement Contractor:
Cumbrina

Supervisor (print name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

Supervisors Visual Inspection Completed?

Supervisor Completing Visual Inspection (print name)

NYSDOL Asbestos Handling Certificate Number

Date/Time

Project Monitor (Print Name)
Dave Park

NYSDOL Asbestos Handling Certificate Number

Date

Site Emergency Phone: 911

Job Type: Class I ☐ Class II ☒ ft/ftm

Wait period duration

End Time of Final Clean

Job Size: Large ☐ Small ☐

Material ft/ftm 89 Ln Ft

Project Monitor Visual Inspection Checklist

Project with Multiple Removals ☐

Section A				Section B				Section C			
Inspectors Checklist				Visual Inspection				Procedures/ Paperwork			
Equipment				Personal Decontamination Unit				Paperwork & Procedures			
1. Flashlight				22. Clean & Free of Debris & Dust				42. Written Scope of Work (attached)			
2. Knife or pointed object				23. No Visible Pools of Liquid				43. Verbal Scope of Work (see below)			
3. Respirator				24. No condensation				44. Supervisor Present			
4. Hard Hat				25. All Isolation Barriers intact				45. Wait period observed			
5. Safety Glasses				Waste Decontamination Unit							
6. Tyvek Suit				26. Clean & Free of Debris & Dust				Paperwork & Procedures			
7. Gloves				27. No Visible Pools of Liquid				45. Area Asbestos Survey			
Inspection				28. No condensation				46. Sign into work area			
8. Enter all Spaces				29. All Isolation Barriers intact				47. Sign out of work area			
9. Inspect at Close Range				Regulated Abatement Work Area				48. Entry into Supervisors Log			
Areas to Inspect				30. No Visible Pools of Liquid				49. Detail Findings			
10. Permanent Fixtures				31. No condensation				50. Enter Full Name			
11. Light Fixtures				32. All Criticals intact				51. Enter AH Cert. Number			
12. Ductwork				33. All Isolation Barriers intact				52. Worker Present			
13. Elevated Horizontal Surfaces				34. No Unremoved Materials							
14. Pipes				35. No Visible Debris							
15. Ceiling Grids/Sprinkler Heads				36. No Visible Dust							
16. Conduits				37. Examine Contractor Equipment							
17. Houseman Channels				38. Negative Air in Operation							
18. Floor and Wall Penetrations				39. No Debris or Water under Plastic							
19. Creases & Folds in Criticals				40. Completeness of Abatement**							
20. Walls & Corners				41. Completeness of Clean-up**							
21. Floors											

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes

Briefly list all deficiencies and target compliance dates

1.
2.
3.
4.

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area are to remain also state this).

<p>Verbal Scope of work given by Sergio from Cumbrina. Cre vs to remove all ft and ftm w pr code rule 56.</p>	

Supervisors Signature <u>[Signature]</u>	Date/Time <u>11/5/09</u>
Project Monitor Signature <u>[Signature]</u>	Date/Time <u>11/5/09</u>
<p>PASS <input checked="" type="checkbox"/> Area Cleared to proceed with Clearance Airs FAIL <input type="checkbox"/> Area needs Reclean and Reinspection</p>	

This report represents the condition of the above mentioned site at the time and date the observations were made.

Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8).

Inspection was performed in accordance with 12NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.

Copy delivered to:

On Date:

By:

FVI form

Envoy Environmental Consultants Inc.

Project Monitor Visual Inspection Report

As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: Midtown Tower 17th floor Tent #5 Job Ticket # 36330

Project Description

Work Area

ESDC
Client/Owner (Print Name)

Client/Owner Representative (print name)

Client Contact (Print Name)

Cumbrich
Abatement Contractor:

X MARK DELAWARE
Supervisor (print name)

X 09-13704
NYSOL Asbestos Handling Certificate Number

Yes ☒ No ☐

Supervisors Visual Inspection Completed?

Supervisor Completing Visual Inspection (print name)

NYSOL Asbestos Handling Certificate Number

Date/Time

Dave Park
Project Monitor (Print Name)

08-10920
NYSOL Asbestos Handling Certificate Number

11/5/09
Date

Site Emergency Phone: 411

Job Type: Class I ☐ Class II ☒ 4 hours

Job Size: Large ☐ Small ☒

Wait period duration

End Time of Final Clean

Material W-5K Sq Ln Ft

Project Monitor Visual Inspection Checklist

Project with Multiple Removals ☐

Section A				Section B				Section C			
Inspectors Checklist				Visual Inspection				Procedures/ Paperwork			

Certifications

STATE OF NEW YORK - DEPARTMENT OF LABOR

ASBESTOS CERTIFICATE



DAVID J. PARKER
CLASS (EXPIRES)
05/10 (05/10)



CERT# 08-10920
DMV# 138257303

MUST BE CARRIED ON ASBESTOS PROJECTS

I - To be completed by Trainee

Name of Trainee (print) <u>Dave Parker</u>	NYS Depart. of Motor Vehicles ID (DMV ID) ¹ <u>13B-257-303</u>	
Signature of Trainee <u>[Signature]</u>	Telephone Number <u>583-255-0014</u>	Date of Birth ¹ <u>5/4/86</u>
Address <u>151 Hallbar rd. Rochester NY 14626</u> (Street or PO Box) (City) (State) (Zip Code)		

II - To be completed by Training Sponsor

Provider's Name Cornerstone Training Institute	Telephone Number <u>585-319-3025</u>
Address 1680 Lyell Avenue Suite 200 Rochester, NY 14606	Course Location: <u>SAME</u>
Zip Code	
Course Title: <u>Project Monitor</u>	<input type="checkbox"/> Initial <input checked="" type="checkbox"/> Refresher <input type="checkbox"/> NYS DOH use only DOH Equivalency ²

Training Language: ☒ English ☐ Other: _____ Exam Grade/Date: 88% 5/6/09
Dates of Training: From: 5/6/09 To: 5/6/09 Expires: 5/6/10

I certify that the asbestos safety training course given on the above date complied with both 10 NYCRR Part 73 and TSCA Title II, was consistent with the curriculum and instructors approved by the New York State Department of Health, and the trainee receiving this certificate completed the training course and successfully passed the examination.

Training Director²: Darren Gehl [Signature]
(Print) (Signature)

RESPIRATOR FIT - TEST RECORD

Employee's Name: DAVE PARKER

Employee's Social Security Number: 5004

Fit Test Date: 10-27-09 Person Conducting Fit-Test: T. TRONNES

Respirator Selected for Test: Full Face.


Manufacture: NORTH Model: 7600

Respirator Size: MED.

Type of Fit - Test Conducted: Qualitative Type of Agent Used: Irritant Smoke

Was Rainbow Passage Used: Yes: ☒ No: ☐

Was Face Piece to Face Seal Obtained: Yes: ☒ No: ☐

Signature of Person Performing Fit Test: 

Concentra Medical Centers (NY)

687 Lee Rd Suite 208 Rochester, NY 14606
Phone: (585) 458-7910 Fax: (585) 458-7507

EMPLOYER AUTHORIZATION AND INFORMATION FOR RESPIRATORY EVALUATION

EMPLOYER TO COMPLETE THE FOLLOWING :

Employee Name: Parker, David

Employer: Envoy Environmental Services

Check Type of Respirator(s) To Be Used (Check ☒ ALL that apply)

☐ Air-purifying (non-powered) ☐ Air-purifying (powered)

☐ Atmosphere supplying Respirator

☐ Combination air-line and SCBA

☐ Continuous-Flow Respirator

☐ Supplied-Air Respirator

☐ Open Circuit SCBA ☐ Closed Circuit SCBA

☐ Dust Mask ☐ 1/2 Face with Canisters ☐ Full Face with Canisters

Make: _____ Model: _____ Cartridge: _____

Special Work Conditions
(Check ☒ ALL That Apply When Wearing Respirator)

☐ High Places ☐ Enclosed Places ☐ Protective Clothing

☐ Temperature Extremes ☐ Mostly Cold ☐ Mostly Hot

☐ Other: _____

Questionnaire will be: ☐ HAND CARRIED ☐ MAILED ☐ OTHER

DO NOT WRITE BELOW THIS LINE

Address:

151 Hallbar Rd

ROCHESTER NY 14626

Employee SSN: XXX-XX-6004

Extent of Usage (Check ☒ ALL that apply)

☐ On a daily basis _____ Total Hours

☐ Occasionally - but not more than twice a week _____ Total Hours

☐ Rarely - or for Emergency situations only _____ Total Hours

Expected Physical Effort Required (Check ☒ ALL that apply)

☐ Light ☐ Moderate ☐ Heavy

Exposure to Hazardous Materials (Check ☒ ALL that apply)

☐ Arsenic ☐ Benzene

☐ Coke Oven ☐ Cotton Seed / Dust

☐ Cadmium ☐ Formaldehyde

☐ Methylene Chloride ☐ Lead

☐ Textiles ☐ Chromium

Other(s): _____

EVALUATION AUTHORIZATION BY: _____

Signature of Employer Representative

DO NOT WRITE BELOW THIS LINE

PLHCP¹ WRITTEN STATEMENT for RESPIRATORS (EMPLOYER)

PHYSICIAN WILL COMPLETE THE FOLLOWING

This report may contain confidential medical information and is intended for the designated employer contact only. The Americans with Disabilities Act (ADA) imposes very strict limitations on the use of information obtained during physical examination of qualified individuals with disabilities. All information must be collected and maintained on separate forms, in separate files, and must be treated as a confidential medical record, with the following exceptions:

- Supervisors and managers may be informed about necessary restrictions on the work or duties of an employee and necessary accommodations.
- First aid and safety personnel may be informed, when appropriate, if the disability might require emergency treatment.

Based upon my findings, I have determined that this individual (Check ☒ ALL that apply)

☐ Employee must schedule a medical examination with Concentra Medical Centers (NY) prior to respirator approval and usage.

☒ Class I - No Restrictions on Respirator Use ☐ To be used for Emergency Response or Escape Only ☐ Other: _____

☐ Class II - Some Specific Use Restrictions

☐ Class III - Respirator Use is NOT PERMITTED

☐ Further Testing / Evaluation is Required. ²

☐ Fit Test Required

☐ Fit Test Performed Satisfactorily

☐ Fit Test Performed Unsatisfactorily

☐ Fit Test NOT Performed at: Concentra Medical Centers (NY)

☒ Special prescription eyewear needed to accommodate respirator ☐ Special prescription eyewear needed to accommodate respirator

☐ Facial hair needs to be shaved to assure tight seal on certain face masks.

¹ Physician or other Licensed Healthcare Professional

² Employee must seek further medical evaluation by a private physician who must submit a report to Concentra Medical Centers (NY) of his/her findings to

(Check ☒ ALL that apply)

☒ The above individual HAS been examined for respirator fitness in accordance with 29 CFR 1910.134. This limited evaluation is specific to respirator use only. Employees should be instructed to report any difficulties in using respirators or change of any physical status to their supervisor or physician.

This evaluation included the Respiratory Questionnaire outlined in 29 CFR 1910.134.

☐ The above individual HAS NOT been examined by me for respirator fitness. The employee's medical evaluation consisted of a review of OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2. In accordance with 29 CFR 1910.134, this limited evaluation is specific to respirator use only. Employees would be instructed to report any difficulties in using respirators or change of any physical status to their supervisor or physician. This evaluation included the Respiratory Questionnaire outlined in 29 CFR 1910.134.

☒ In accordance with specific OSHA requirements, I have informed the above named individual of the results of this evaluation and of any medical conditions resulting from exposures that may require further explanation or treatment. Where applicable, the above named individual has been informed of the increased risk of lung cancer attributable to the combined effect of smoking and asbestos, lead and/or other chemical exposure(s).

Physician's Signature M. L. R. R. R.

Physician's Name (Printed)

Physician's License Number (Optional in Most States) 5243

Date of Exam

Expires On

STATE OF NEW YORK - DEPARTMENT OF LABOR
ASBESTOS CERTIFICATE



CERT# 07-00223
DMV# 775062693

MUST BE CARRIED ON ASBESTOS PROJECTS

New York State Department of Health Certificate of Asbestos Safety Training

This form is the official record of successful completion of a New York State accredited asbestos safety training course.

Certificate No. **552572****I - To be completed by Trainee**

Name of Trainee (print)

TRONNES, Theodore A.NYS Depart. of Motor Vehicles ID (DMV ID)¹775-062-693

Signature of Trainee



Telephone Number

(585) 202-5733Date of Birth¹06/21/1979

Address

320 ENGLISH RD. ROCHESTER, N.Y. 14616

(Street or PO Box)

(City)

(State)

(Zip Code)

II - To be completed by Training Sponsor

Provider's Name

Cornerstone Training Institute

Address

1680 Lyell Avenue Suite 200

Zip Code

Rochester, NY 14606

Telephone Number

585-319-3625

Course

Location:

SAMECourse Title: PROJECT MONITOR☐ Initial☒ Refresher

NYS DOH use only

☐ DOH Equivalency²Training Language: ☒ English ☐ Other: _____Exam Grade/Date: 96.5-6/3/09Dates of Training: From: 6/3/09 To: 6/3/09 Expires: 6/3/10

I certify that the asbestos safety training course given on the above date complied with both 10 NYCRR Part 73 and TSCA Title II, was consistent with the curriculum and instructors approved by the New York State Department of Health, and the trainee receiving this certificate completed the training course and successfully passed the examination.

Training Director²: Darren Uehl

(Print)

(Signature)

DEPT. OF LABOR

I - To be completed by Trainee

Name of Trainee (print) <u>Tranulis, Theodore A.</u>	NYS Depart. of Motor Vehicles ID (DMV ID) ¹ <u>775-062-693</u>	
Signature of Trainee <u>[Signature]</u>	Telephone Number <u>(583) 202-5733</u>	Date of Birth ¹ <u>06/21/1979</u>
Address <u>320 ENGLISH RD. ROCHESTER, N.Y. 14616</u>		
(Street or PO Box)	(City)	(State) (Zip Code)

II - To be completed by Training Sponsor

Provider's Name <u>Cornerstone Training Inst.</u>	Telephone Number <u>585-319-3625</u>
Address <u>1680 LYON AVE</u>	Course Location: <u>Same</u>
Zip Code <u>14606</u>	

Course Title: INSPECTOR REFRESHER ☐ Initial ☒ Refresher ☐ NYS DOH use only
☐ DOH Equivalency²

Training Language: ☒ English ☐ Other: _____ Exam Grade/Date: 96% 4/5/09

Dates of Training: From: 4/5/09 To: 4/5/09 Expires: 4/5/10

I certify that the asbestos safety training course given on the above date complied with both 10 NYCRR Part 73 and TSCA Title II, was consistent with the curriculum and instructors approved by the New York State Department of Health, and the trainee receiving this certificate completed the training course and successfully passed the examination.

Training Director²: [Signature] (Print) [Signature] (Signature)

Concentra Medical Centers (NY)

687 Lee Rd Suite 208 Rochester, NY 14606
Phone: (585) 458-7910 Fax: (585) 458-7507

EMPLOYER AUTHORIZATION AND INFORMATION FOR RESPIRATORY EVALUATION

EMPLOYER TO COMPLETE THE FOLLOWING :

Employee Name: Tronnes, Theodore A.

Employer: Envoy Environmental Services

Check Type of Respirator(s) To Be Used (Check ☒ ALL that apply)

☐ Air-purifying (non-powered) ☐ Air-purifying (powered)
☐ Atmosphere supplying Respirator
☐ Combination air-line and SCBA
☐ Continuous-Flow Respirator
☐ Supplied-Air Respirator
☐ Open Circuit SCBA ☐ Closed Circuit SCBA
☐ Dust Mask ☐ 1/2 Face with Canisters ☐ Full Face with Canisters

Make: _____ Model: _____ Cartridge: _____

Special Work Conditions (Check ☒ ALL That Apply When Wearing Respirator)

☐ High Places ☐ Enclosed Places ☐ Protective Clothing
☐ Temperature Extremes ☐ Mostly Cold ☐ Mostly Hot
☐ Other: _____

Questionnaire will be: ☐ HAND CARRIED ☐ MAILED ☐ OTHER

Address:

320 English Rd

ROCHESTER NY 14616

Employee SSN: XXX-XX-5897

Extent of Usage (Check ☒ ALL that apply)

☐ On a daily basis _____ Total Hours
☐ Occasionally - but not more than twice a week _____ Total Hours
☐ Rarely - or for Emergency situations only _____ Total Hours

Expected Physical Effort Required (Check ☒ ALL that apply)

☐ Light ☐ Moderate ☐ Heavy

Exposure to Hazardous Materials (Check ☒ ALL that apply)

☐ Arsenic ☐ Benzene
☐ Coke Oven ☐ Cotton Seed / Dust
☐ Cadmium ☐ Formaldehyde
☐ Methylene Chloride ☐ Lead
☐ Textiles ☐ Chromium

Other(s): _____

EVALUATION AUTHORIZATION BY: _____

Signature of Employer Representative

DO NOT WRITE BELOW THIS LINE

DO NOT WRITE BELOW THIS LINE

DO NOT WRITE BELOW THIS LINE

PLHCP¹ WRITTEN STATEMENT for RESPIRATORS (EMPLOYER)

PHYSICIAN WILL COMPLETE THE FOLLOWING

This report may contain confidential medical information and is intended for the designated employer contact only. The Americans with Disabilities Act (ADA) imposes very strict limitations on the use of information obtained during physical examination of qualified individuals with disabilities. All information must be collected and maintained on separate forms, in separate files, and must be treated as a confidential medical record, with the following exceptions.

- Supervisors and managers may be informed about necessary restrictions on the work or duties of an employee and necessary accommodations.
- First aid and safety personnel may be informed, when appropriate, if the disability might require emergency treatment.

Based upon my findings, I have determined that this individual (Check ☒ ALL that apply)

☐ Employee must schedule a medical examination with Concentra Medical Centers (NY) prior to respirator approval and usage.

☐ Class I - No Restrictions on Respirator Use

☐ Class II - Some Specific Use Restrictions

☐ Class III - Respirator Use is NOT PERMITTED

☐ Further Testing / Evaluation is Required. ²

☐ Fit Test Required

☐ Fit Test Performed Satisfactorily

☐ Fit Test Performed Unsatisfactorily

☐ Fit Test NOT Performed at: Concentra Medical Centers (N)

☐ Special prescription eyewear needed to accommodate respirator

☐ Special prescription eyewear needed to accommodate respirator

☐ Facial hair needs to be shaved to assure tight seal on certain face masks.

¹ Physician or other Licensed Healthcare Professional

² Employee must seek further medical evaluation by a private physician who must submit a report to Concentra Medical Centers (NY) of his/her findings to

(Check ☒ ALL that apply)

☒ The above individual HAS been examined for respirator fitness in accordance with 29 CFR 1910.134. This limited evaluation is specific to respirator use only. Employees should be instructed to report any difficulties in using respirators or change of any physical status to their supervisor or physician. This evaluation included the Respiratory Questionnaire outlined in 29 CFR 1910.134.

☐ The above individual HAS NOT been examined by me for respirator fitness. The employee's medical evaluation consisted of a review of OSHA's Medical Evaluation Questionnaire in Appendix C Part A Section 2. In accordance with 29 CFR 1910.134, this limited evaluation is specific to respirator use only. Employees would be instructed to report any difficulties in using respirators or change of any physical status to their supervisor or physician. This evaluation included the Respiratory Questionnaire outlined in 29 CFR 1910.134.

☐ In accordance with specific OSHA requirements, I have informed the above named individual of the results of this evaluation and of any medical conditions resulting from exposures that may require further explanation or treatment. Where applicable, the above named individual has been informed of the increased risk of lung cancer attributable to the combined effect of smoking and asbestos, lead and/or other chemical exposure(s).

Physician's Signature

DOUGLAS MINCER, R.P.A. - C.

N.Y. LIC # 3329

Physician's License Number (Optional in Most States)

Physician's Name (Printed)

Date of Exam

Expires On

r_plhpc_stmt_resp_employer

RESPIRATOR FIT - TEST RECORD

Employee's Name: TED TROMNES

Employee's Social Security Number: 5897

Fit Test Date: 4-16-09 Person Conducting Fit-Test: D. Hull

Respirator Selected for Test: Full Face

Manufacturer: NORTH Model: 5400

Respirator Size: Large

Type of Fit - Test Conducted: Qualitative Type of Agent Used: Irritant Smoke

Was Rainbow Passage Used: Yes: ☒ No: ☐

Was Face Piece to Face Seal Obtained: Yes: ☒ No: ☐

Signature of Person Performing Fit Test: D. Hull

Medical Surveillance - Asbestos

Patient: Tronnes, Theodore A. **Job Title:** _____
SSN: XXX-XX-5897 **Employer:** Envoy Environmental Services
DOB: 06/21/1979 **Address:** 57 Ambrose St
Gender: M Rochester, NY 146081215
Marital Status: S **Job Contact:** Shawn House
Address: 320 English Rd **Role:** Primary Contact
ROCHESTER, NY 14616 **Phone:** (585) 454-1060 **Ext.:** _____
Home Phone: (585) 202-5733 **Fax:** (585) 454-1062
Work Phone: _____ **Ext.:** _____ **Race:** ASIAN BLACK HISPANIC INDIAN WHITE OTHER

The above individual was seen on 05/07/2009 in accordance with: 29 CFR 1926.1101.
40 CFR 763.121.

The following was performed:

- ☒ Completion and review of the standardized medical questionnaire and work history with special emphasis directed to the pulmonary, cardiovascular, and gastrointestinal systems per Appendix D in 1926.1101.
- ☒ Review of the employer's description of: this employee's duties as they relate to the employee's exposure, the employee's representative or anticipated exposure level, and personal protection equipment to be utilized by the employee.
- ☒ Review of information from previous medical examinations if available.
- ☒ A physical examination with emphasis upon the pulmonary, cardiovascular, and gastrointestinal systems.
- ☒ A pulmonary function test of forced vital capacity (FVC) and forced expiratory volume at one second (FEV 1) in accordance with NIOSH and ATS standards.
- ☒ A chest roentgenogram, posterior-anterior, 14x17 inches (or current film on file) with interpretation in accordance with 29 CFR 1926.1101. (M)(2)(ii)(C).
- ☒ NOTE: According to 29 CFR 1926.1101 (M)(2)(ii)(C), it is up to the discretion of the physician whether or not a chest X-ray is required.
- ☒ The employee was informed by the physician of the results of the exam and of any medical conditions that may result from asbestos exposure including the increased risk of lung cancer attributable to the combined effect of smoking and asbestos exposure.

Unless otherwise noted below, this evaluation indicates that there are no detected medical conditions that would place the employee at an increased risk of material health impairment from exposure to asbestos, and there are no recommended limitations on the employee concerning the use of personal protective equipment or respirator.

Comments or limitations (if any): _____

[Signature]
 Provider Signature

5/7/09
 Date

NEW YORK STATE - DEPARTMENT OF LABOR
DIVISION OF SAFETY AND HEALTH
LICENSE AND CERTIFICATE UNIT
STATE CAMPUS BUILDING 12
ALBANY, NY 12240

ASBESTOS HANDLING LICENSE

Envoy Environmental Consultants, Inc.
57 Ambrose Street
Rochester, NY 14608

FILE NUMBER: 0240527
LICENSE NUMBER: 28454
LICENSE CLASS: RESTRICTED
DATE OF ISSUE: 06/19/2009
EXPIRATION DATE: 06/30/2010

Duly Authorized Representative: Geoffrey M. Reed

This license has been issued in accordance with applicable provisions of Article 30 of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part 56). It is subject to suspension or revocation for a (1) serious violation of state, federal or local laws with regard to the conduct of an asbestos project, or (2) demonstrated lack of responsibility in the conduct of any job involving asbestos or asbestos material.

This license is valid only for the contractor named above and this license or a photocopy must be prominently displayed at the asbestos project worksite. This license verifies that all persons employed by the licensee on an asbestos project in New York State have been issued an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

Maureen A. Cox
Maureen A. Cox, Director
FOR THE COMMISSIONER OF LABOR



**National Voluntary
Laboratory Accreditation Program**



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

Paradigm Environmental Services, Inc.

179 Lake Avenue

Rochester, NY 14608

Mr. Bruce Hoogesteger

Phone: 585-647-2530 Fax: 585-647-3311

E-Mail: bhoogesteger@paradigmenv.com

URL: <http://www.paradigmenv.com>

BULK ASBESTOS FIBER ANALYSIS (PLM)

NVLAP LAB CODE 200530-0

<i>NVLAP Code</i>	<i>Designation / Description</i>
18/A01	EPA-600/M4-82-020: Interim Method for the Determination of Asbestos in Bulk Insulation Samples


2009-07-01 through 2010-06-30

Effective dates

Sally S. Bruce

For the National Institute of Standards and Technology

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200530-0

Paradigm Environmental Services, Inc.
Rochester, NY

is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:

BULK ASBESTOS FIBER ANALYSIS

*This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality
management system (refer to joint ISO-ILAC-IAF Communiqué dated January 2009).*

2009-07-01 through 2010-06-30

Effective dates



Dolly J. Bruce
For the National Institute of Standards and Technology

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER
RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010
Issued April 01, 2009
Revised September 16, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER
PARADIGM ENVIRONMENTAL SERVICES INC
179 LAKE AVENUE
ROCHESTER, NY 14608

NY Lab Id No: 10958
EPA Lab Code: NY01287

*is hereby APPROVED as an Environmental Laboratory for the category
ENVIRONMENTAL ANALYSES SOLID AND HAZARDOUS WASTE
All approved subcategories and/or analytes are listed below:*

Miscellaneous

Asbestos in Friable Material	EPA 600/M4/82/020 Item 198.1 of Manual
Asbestos in Non-Friable Material-PLM	Item 198.6 of Manual (NOB by PLM)
Asbestos in Non-Friable Material-TEM	ITEM 198.4 OF MANUAL
Lead in Dust Wipes	EPA 6010B
Lead in Paint	EPA 6010B

Sample Preparation Methods

EPA 3050B

Serial No.: 40520

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.

NEW YORK STATE DEPARTMENT OF LABOR
DIVISION OF SAFETY AND HEALTH
LICENSE AND CERTIFICATE UNIT
STATE CAMPUS BUILDING 12
ALBANY, NY 12240

ASBESTOS HANDLING LICENSE

Envoy Environmental Consultants, Inc.
57 Ambrose Street
Rochester, NY 14608

FILE NUMBER: 0210527
LICENSE NUMBER: 28454
LICENSE CLASS: RESTRICTED
DATE OF ISSUE: 06/19/2009
EXPIRATION DATE: 06/30/2010

Duly Authorized Representative: Geoffrey M. Reed

This license has been issued in accordance with applicable provisions of Article 80 of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part 56). It is subject to suspension or revocation for a (1) serious violation of state, federal or local laws with regard to the conduct of an asbestos project, or (2) demonstrated lack of responsibility in the conduct of any job involving asbestos or asbestos material.

This license is valid only for the contractor named above and this license or a photocopy must be prominently displayed at the asbestos project worksite. This license verifies that all persons employed by the licensee on an asbestos project in New York State have been issued an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

Maureen A. Cox
Maureen A. Cox, Director
FOR THE COMMISSIONER OF LABOR

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER
RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010
Issued April 01, 2009
Revised September 16, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER
PARADIGM ENVIRONMENTAL SERVICES INC
179 LAKE AVENUE
ROCHESTER, NY 14608

NY Lab Id No: 10958
EPA Lab Code: NY01287

*is hereby APPROVED as an Environmental Laboratory for the category
ENVIRONMENTAL ANALYSES AIR AND EMISSIONS
All approved subcategories and/or analytes are listed below:*

Miscellaneous Air

Asbestos

NIOSH 7402

YAMATE, AGARWAL GIBB

Fibers

NIOSH 7400 A RULES

Serial No.: 40521

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER
RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010
Issued April 01, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER
PARADIGM ENVIRONMENTAL SERVICES INC
179 LAKE AVENUE
ROCHESTER, NY 14608

NY Lab Id No: 10958
EPA Lab Code: NY01287

is hereby APPROVED as an Environmental Laboratory in conformance with the
National Environmental Laboratory Accreditation Conference Standards for the category.
ENVIRONMENTAL ANALYSES SOLID AND HAZARDOUS WASTE
All approved analytes are listed below:

Metals I		Nitroaromatics and Isophorone	
Iron, Total	EPA 6010B	2,4-Dinitrotoluene	EPA 8270C
Lead, Total	EPA 6010B	2,6-Dinitrotoluene	EPA 8270C
Magnesium, Total	EPA 6010B	Isophorone	EPA 8270C
Manganese, Total	EPA 6010B	Nitrobenzene	EPA 8270C
Nickel, Total	EPA 6010B	Pyridine	EPA 8270C
Potassium, Total	EPA 6010B	Nitrosoamines	
Silver, Total	EPA 6010B	N-Nitrosodimethylamine	EPA 8270C
Sodium, Total	EPA 6010B	N-Nitrosodi-n-propylamine	EPA 8270C
Metals II		N-Nitrosodiphenylamine	EPA 8270C
Aluminum, Total	EPA 6010B	Petroleum Hydrocarbons	
Antimony, Total	EPA 6010B	Diesel Range Organics	EPA 8015 B
Arsenic, Total	EPA 6010B	Gasoline Range Organics	EPA 8015 B
Beryllium, Total	EPA 6010B	Phthalate Esters	
Mercury, Total	EPA 7471A	Benzyl butyl phthalate	EPA 8270C
Selenium, Total	EPA 6010B	Bis(2-ethylhexyl) phthalate	EPA 8270C
Vanadium, Total	EPA 6010B	Diethyl phthalate	EPA 8270C
Zinc, Total	EPA 6010B	Dimethyl phthalate	EPA 8270C
Metals III		Di-n-butyl phthalate	EPA 8270C
Cobalt, Total	EPA 6010B	Di-n-octyl phthalate	EPA 8270C
Thallium, Total	EPA 6010B	Polychlorinated Biphenyls	
Miscellaneous		PCB-1016	EPA 8082
Asbestos in Friable Material	EPA 600/M4/82/020	PCB-1221	EPA 8082
Asbestos in Non-Friable Material-PLM	Item 198.6 of Manual (NOB by PLM)	PCB-1232	EPA 8082
Asbestos in Non-Friable Material-TEM	ITEM 198.4 OF MANUAL	PCB-1242	EPA 8082
Hydrogen Ion (pH)	EPA 9045C	PCB-1248	EPA 8082
		PCB-1254	EPA 8082

Serial No.: 39167

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.





**National Voluntary
Laboratory Accreditation Program**



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

Paradigm Environmental Services, Inc.

179 Lake Avenue

Rochester, NY 14608

Mr. Bruce Hoogesteger

Phone: 585-647-2530 Fax: 585-647-3311

E-Mail: bhoogesteger@paradigmenv.com

URL: <http://www.paradigmenv.com>

AIRBORNE ASBESTOS FIBER ANALYSIS (TEM)

NVLAP LAB CODE 200530-0

NVLAP Code Designation / Description

18/A02


U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in 40 CFR, Part 763, Subpart E, Appendix A.

2009-07-01 through 2010-06-30

Effective dates

Sally A. Bruce
For the National Institute of Standards and Technology

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200530-0

Paradigm Environmental Services, Inc.
Rochester, NY

is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:

AIRBORNE ASBESTOS FIBER ANALYSIS

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality
management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).

2009-07-01 through 2010-06-30

Effective dates



Jolly A. Bruce
For the National Institute of Standards and Technology

