



5711 Gateway Park, Lakeville, NY 14480
phone: (585)346.0720 fax: (585)346.2706

2022 Summer 2B Lead Service Replacement Project Tentative Schedule Timeline UPDATE

As of 2-27-2024

BASE BID

Week of 2-26-24

- Service work continues on Steko

Week of 3-4-24

- Service work continues on Steko, Pullman

Week of 3-11-24

- Service work continues on Pullman

Week of 3-18-24

- Service work continues on Pullman, Avis

Week of 3-25-24

- Service work continues on Avis

- ✓ Inside Services will continue to be scheduled to be completed one or two per workday.
- ✓ Note that restoration for each street follows systematically from North to South as our crew has scheduling availability each week.
- ✓ This will continue in the same fashion as previously performed on all streets as they are completed, while weather permits.