



5711 Gateway Park, Lakeville, NY 14480  
phone: (585)346.0720 fax: (585)346.2706

## 2022 Summer 2B Lead Service Replacement Project Tentative Schedule Timeline UPDATE

As of 4-22-2024

BASE BID

Week of 4-22-24

- Service work continues on Knickerbocker, Marigold, Electric Ave

Week of 4-29-24

- Service work continues on Electric Ave

Week of 5-6-24

- Service work continues on Electric Ave

Week of 5-13-24

- Service work continues on Electric Ave

Week of 5-20-24

- Service work continues on Electric Ave, Raines Pk, Augustine St.

- ✓ Inside Services will continue to be scheduled to be completed one or two per workday.
- ✓ We will have a separate Restoration Crew performing Hard and Soft Restoration.
- ✓ This will continue in the same fashion as previously performed on all streets as they are completed.
- ✓ Street Repairs and Crack-Filling will commence starting 5-15-24.
- ✓ Estimated Start for Oil & Stone Operations is Mid-August through Labor Day.