Start	Finish	Task Name	Sep	Oct	Nov	Dec	2013 Jan	Feb	Mar	Apr	May	Jun	Jul
Tue 10/2/12	Fri 1/10/14	Inner Loop East Reconstruction Project - Preliminary Design											
Tue 10/2/12	Tue 10/2/12	Design Agreement Received		10/2									
Tue 10/2/12	Sun 6/30/13	Data Collection	10/2										6/30
Tue 10/2/12	Fri 5/31/13	Design Survey / Mapping	10/2									5/31	
Sat 6/1/13	Sat 6/15/13	Traffic Analysis									6/1	6/15	5
Sun 6/16/13	Sun 6/30/13	Capacity Analysis										6/16	6/30
Sat 6/1/13	Sun 6/30/13	Soil Investigations									6/1		6/30
Wed 5/1/13	Fri 5/31/13	Development of Alternatives								5/1		5/31	
Sat 6/1/13	Mon 7/15/13	Cost Estimates									6/1		7
Mon 4/1/13	Fri 8/9/13	Prepare Draft DAD							4/1				
Thu 11/1/12	Wed 7/31/13	Environmental Justice		11/1									
Thu 11/1/12	Wed 7/31/13	Hazardous Waste/Contaminated Materials		11/1									
Thu 11/1/12	Wed 7/31/13	Asbestos Assessment		11/1			1						
Tue 10/30/12	Fri 5/31/13	Cultural Resource Survey		10/30								5/31	
Sat 6/15/13	Wed 7/31/13	Air Quality										6/15	
Sat 6/15/13	Wed 7/31/13	Energy Analysis										6/15	
Sat 6/15/13	Wed 7/31/13	Visual Impacts										6/15	
Fri 8/9/13	Fri 8/9/13	Submit Draft DAD											
Mon 8/12/13	Mon 8/19/13	City Review											
Tue 8/20/13	Tue 8/20/13	Review Mtg											
Wed 8/21/13	Thu 8/29/13	Revise Draft DAD											
Fri 8/30/13	Fri 8/30/13	Submit Draft DAD to NYSDOT/FHWA											
Sat 8/31/13	Mon 9/9/13	NYSDOT/FHWA Review											
Tue 9/10/13	Tue 9/10/13	Review Mtg											
Wed 9/11/13	Thu 9/26/13	Revise Draft DAD											
Fri 9/27/13	Fri 9/27/13	Summit Draft DAD to Advisory & Utility Agencies											
Mon 9/30/13	Mon 10/21/13	Advisory & Utility Agencies Review											
Tue 10/22/13	Tue 10/22/13	Review Mtg											
Wed 10/23/13	Mon 11/11/13	Revise Draft DAD											
Tue 10/29/13	Tue 10/29/13	Neighborhood Association/P.A.C. Mtgs											
Mon 9/9/13	Wed 11/13/13	Public Information Preparation											
Thu 11/14/13	Thu 11/14/13	Public Information											
Fri 11/15/13	Tue 11/26/13	Public follow-up											
Wed 11/27/13	Wed 11/27/13	Design Recommendation											
Wed 11/27/13	Wed 11/27/13	Submit Pre-Final DAD											
Thu 11/28/13	Mon 12/16/13	Pre-final DAD Review											
Tue 12/17/13	Tue 12/17/13	Review Meeting for Pre-Final DAD											
Wed 12/18/13	Fri 12/20/13	Address Pre-Final DAD Comments											
Mon 12/23/13	Mon 12/23/13	Submit Final DAD											
Tue 12/24/13	Thu 1/9/14	NYSDOT / FHWA Concurrence											
Fri 1/10/14	Fri 1/10/14	Design Approval											
Sun 6/16/13	Fri 6/27/14	Inner Loop East - Right-of-Way Process	_										
Sun 6/16/13	Sat 8/31/13	ROW Mapping										6/16	
Sun 9/1/13	Fri 6/27/14	ROW Acquisitions											

